

File No. NA-610/2/2022-NA
Government of India
Ministry of Coal
Nominated Authority

120 -F, Shastri Bhawan, New Delhi
Date: 21 .11.2024

OFFICE MEMORANDUM

Subject : Minutes of Meeting chaired by Additional Secretary & Nominated Authority (AS&NA), Ministry of Coal on 13.11.2024 at 01:30 PM to review the captive/commercial coal blocks which are Producing or are expected to Produce Coal in the current Fiscal Year.

.....

The undersigned is directed to refer the subject mentioned above and to forward herewith the minutes of meeting held on 13.11.2024 at 01:30 PM under the chairmanship of Additional Secretary & Nominated Authority (AS&NA), to review the captive/commercial coal blocks which are Producing or are expected to Produce Coal in the current Fiscal Year.

Signed by

Alok Verma

Date: 21.11.2024 17:28:46

Under Secretary to the Govt. of India
Tel: 011 23384106

To,

1. Allottees as per meeting notice dated 08.11.2024

Copy to:-

1. PPS to Additional Secretary & NA
2. Executive Director, MoC
3. Director (NA)/ Director (Tech/NA)
4. Concerned staff of O/o NA

Minutes of the Meeting chaired by Additional Secretary and Nominated Authority, Ministry of Coal on 13th November 2024, at 1:30 PM to review the captive/commercial coal blocks which are Producing or are Expected to Produce Coal in the current Fiscal Year.

The list of participants is in Annexure – I.

At the outset, Director (Technical) (NA) welcomed all the participants. He also congratulated the captive and commercial coal producing companies on achievement of 100 MT coal productions by 8th Nov in FY 25.

A mine-wise presentation was made on coal production achieved till November 8, 2024, and expected production in the remaining period of FY25. The challenges faced in coal production and evacuation along with first mile connectivity (FMC) issue were also discussed.

1. Dulanga of M/s NTPC

The committed coal production for the year 2024-25 is 7 MT. It was observed that 4.03 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 3.70 MT and the achievement is 109%.

The allottee informed that they are on track with production target and are confident of achieving the committed target of 7 MT in this FY. They also added that production cannot be enhanced to 8.4 MT in this FY as EC is not available with them.

Regarding FMC, the allottee informed that they have their own MGR up to the thermal plant and they are in the process of connecting to the Indian Railways network. They have awarded contract to IRCON and the report will be ready by March 2025.

2. Talaipalli of M/s NTPC

The committed coal production for the year 2024-25 is 10 MT. It was observed that 6.29 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 5.63 MT and the achievement is 112%.

The allottee informed that they are on track with production target and are confident of achieving the committed production target of 10 MT in this FY.

Regarding FMC, the allottee informed that their linked EUP is Lara Thermal Power project which consumes 7.5 MT of coal, annually. They added that their MGR will be connecting to the Bombay – Howrah line, and while the Howrah side has already been connected to the MGR, the connection to the Bombay side is in progress. They also mentioned that once this connection is completed, about 20 MT coal can be dispatched annually. Once the Silo is constructed, and the MGR is linked, they will be well equipped to transport all coal produced from this mine.

3. Pakri-Barbadih of M/s NTPC

The committed coal production for the year 2024-25 is 17 MT. It was observed that 10.31 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 9.20 MT and the achievement is 112%.

The allottee informed that they are on track with the production target and are confident of achieving the committed target of 17 MT in this FY. The allottee highlighted that they have EC of 18 MT and they can even achieve this, however, coal evacuation is a constraint. The MoEFCC has not given permission to dispatch coal to their siding through road after 31.12.24. The belt conveyor capacity is limited to 15 MT only.

Regarding FMC, the allottee informed that one Silo stream is ready while other is also proposed .

4. & 5. Chatti Bariatu and Chhatti Bariatu South of M/s NTPC

The committed coal production for the year 2024-25 is 4.5 MT. It was observed that 2.58 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 2.55 MT and the achievement is 101%.

The allottee informed that they are on track with the production target and are confident of achieving the committed target of 4.5 MT in this FY. Regarding possibility of production enhancement, they said that due to dispatch constraint it is not possible this year. The

transportation through road is allowed only during night time. However, they are hopeful to enhance production from the next FY.

Regarding FMC, the allottee informed that they are constructing a conveyor system which will be constructed by March 2026, and will be used by both CB and Kerandari mines. It is under construction in the Kerandari section. Regarding connection to Indian railway system, work has not yet started and it will be done once conveyor system is installed.

6. Kerandari of M/s NTPC

The committed coal production for the year 2024-25 is 1.50 MT. It was observed that 0.81 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 0.78 MT and the achievement is 105%.

The allottee informed that they are on track with production target and confident of achieving the committed target of 1.5 MT in this FY.

Regarding FMC, the allottee informed that they are constructing a conveyor system which will be constructed by March 2026, and will be used by both CB and Kerandari mines, Regarding connection to Indian railway system, work has not yet started and it will be done once conveyor system is installed .

7. Badam of M/s NTPC

The allottee informed that DC, Hazaribagh on 19.10.24, has constituted a committee for private land rates and assessment, however activities will only begin after state elections. As for Government land, the allottee mentioned that the land rates are being reassessed for 98 ha of land.

The allottee informed that the proposal for FC-II has reached to Secretary (Forest) on 04.11.24, and they expect the handover of forest land by Mid December. They expect to begin mining operations by January 2025 from forest area side. As for ML, the allottee added that it has already been approved and a gazette notification for transfer of ML is pending. They have applied for CTE this month and tree cutting permission may be granted in a week. Regarding FMC, they informed that provision has not been made for belt conveyor and coal will be dispatched through road in the beginning for about 10 KM.

Regarding FMC, the allottee informed that they have no provision for FMC and will be dependent on road transport via Charhi in the beginning for about 10 KM .

8. Pachhwara North of M/s WBPDCCL

The committed coal production for FY25 is 15 MT. It was observed that 6.80 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 8.70 MT and the achievement is 78%.

The allottee informed that production will pick up in the upcoming months and they are confident of achieving the committed target of 15 MT this FY. The asking rate is about 5700 ton/day and they will achieve it. They added that they will be submitting a mine plan for enhancing capacity by January 2025, however, evacuation is a concern as the Gudda – Pakur railway line is yet to be approved. Once this rail project is at least approved, they will be in a position to give any timeline for FMC. ED (coal) ,MoC stated that the clarity on this project will arise once the legislative assembly election in Jharkhand is over.

9. Barjora North of M/s WBPDCCL

The committed coal production for FY25 is 0.75 MT. It was observed that 0.30 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 0.42 MT and the achievement is 70%.The land issue is affecting the production. The asking rate is 3000 ton /day and they will achieve the target production of 0.75 MT in FY 25.

Regarding FC-I , the allottee informed that an EDS was raised in the FAC meeting in October, however, they are hopeful that FC-I will be granted by end of December.

As for FMC, the allottee informed that it is in nascent stages of conceptualization and they will proceed once the FC is granted.

10.&11. Tara East and West of M/s WBPDCCL

The committed coal production for FY25 is 1.5 MT. It was observed that 0.37 MT of coal has been produced during the period April to November 8of FY25 against the pro-rata target of 0.77 MT and the achievement is 48%.

The allottee informed that the situation regarding land has improved; however, production is restricted as a road diversion is taking place. They added that while they had originally planned to compensate for any loss in production from Tara East and West mines, by increasing production in Gangramchak mines, they are not able to do it anymore. They will try to achieve the target production from this mine itself.

As for FMC, the allottee informed that if the revised mining plan with increased mineable reserves is approved, they will work towards planning for FMC.

Director (Technical)/NA asked the allottee to send the transport/evacuation scheme for all its mines .

12.& 13. Gangaramchak and Gangaramchak Bhadulia of M/s WBPDCCL

The committed coal production for FY25 is 2 MT. It was observed that 1.06 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 1.16 MT and the achievement is 91%.The low production is due to the fatal accident that has occurred in the mine and there was no production in last one month. In the next few days, the production will start without blasting and later on blasting permission will also be obtained.

They are hopeful to achieve the target production of 2 MT in this FY. The asking rate is about 6000 ton /day and it is achievable.

As for FMC, the allottee informed that they are using a siding at a distance of 15 KM since only about 3 years of mine life and about 8.0 MT coal reserve is left in this mine. Due to this, there is not any proposal for FMC.

Director (Technical)/NA asked the allottee to share the Accident Information Report with the Ministry of Coal at the earliest.

14. Trans Damodar of M/s The Durgapur Projects Ltd

The committed coal production for FY25 is 1 MT. It was observed that 0.03MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 0.50 MT and the achievement is merely 5%.

The allottee informed that issues regarding the factories lying inside the mining lease area have been sorted, and production will resume from 20.11.24. They further added that they are confident of achieving the committed target of 1 MT in this FY and the asking rate of 7000 ton/day is achievable. Coal transportation is through RCR mode.

15. Sarisatolli of M/s CESC Ltd

The committed coal production for FY25 is 1 MT. It was observed that 0.60 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 0.56 MT and the achievement is 107%.

The allottee was absent in the meeting.

16. & 17. Manoharpur and Manoharpur Dipside of M/s OCPL

The committed coal production for FY25 is 13 MT. It was observed that 5.60 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 7.67 MT and the achievement is 73%. The low production is due to dispatch issue.

The allottee informed that they are experiencing issues with dispatch as the e-auctions are not receiving a good response due to low demand, and another e-auction is scheduled for 26.11.24. They are trying to get more number of customers..

As for FMC, the allottee informed that they have full connectivity with their EUP and are also in the process of connecting their MGR to the Indian Railways in another 2 years' time. As of now, the silo is compatible to EUP and they will increase the evacuation capacity in due course.

18. Talabira-II & III of M/s NLC

The committed coal production for FY25 is 16.1 MT. It was observed that 7.98 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 8.83 MT and the achievement is 90%. The asking rate is 56000 ton /day and they are hopeful to achieve the target production of 16.0 MT.

The allottee informed that have ramped up production in the previous months, and the current daily average is more than the average daily production required to achieve the

committed production target. They further mentioned that they have added a new fleet of machinery recently which will help them increase their production further. As for dispatch, the allottee informed that they increased their dispatch, and already have off take agreements in place for 14.6 MT of coal, with an auction for an additional 2 MT of coal scheduled on 15.11.24.

As for FMC, the allottee informed that they are hopeful of completing construction of their siding by June 2025. They highlighted issues regarding supply of rakes by Railways and urged that Railways continue to supply at least 6 rakes per day to help increase dispatch. The allottee also requested MoC to expedite the decision regarding permission for the increase in Sale of Coal from 70% to 80% for Talabira II and III mines. They further highlighted an issue regarding CTE for Ringauli siding .Director (Technical)/NA assured that the issue will be looked into at the ministry level.

19. Amelia North of M/s Jaiprakash Power Ventures Ltd.

The committed coal production for FY25 is 3.92 MT. It was observed that 1.83 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 1.90 MT and the achievement is 96%. The asking rate of 4000 ton/day will be achieved. The allottee informed that after experiencing a setback due to heavy rains earlier this year, they are on track with production and will be achieving the committed target of 3.92 MT in this FY.

As for FMC, the allottee informed that they have a CHP and Rapid Loading System, and all coal is dispatched by Rail through Madhauri siding inside their mine to their linked EUP. The loading is done through Silo and payloader. They further informed that they would continue to produce 3.92 MT for the next few years before enhancing production by another 10% to 4.2 MT.

20. Tadicherla-I of M/s TSPGCL

The committed coal production for FY25 is 2.5 MT. It was observed that 1.43 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 1.46 MT and the achievement is 98%.

The allottee informed that they are on track with production and will be achieving the committed target of 2.5 MT in this FY.

Regarding FMC, the allottee informed that they currently transport all coal through road, however, they are planning a conveyor system, and land acquisition activities are already ongoing. The conveyor system is expected to be completed in another 2 years' time.

21.- 26. Baranj I, Baranj II, Baranj III, Baranj IV, Manora Deep &Kiloni of M/s KPCL

The committed coal production for FY25 is 3 MT. It was observed that 2.33 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 1.66 MT and the achievement is 140%.

The allottee informed that they are confident of achieving the committed target of 3 MT in this FY if they get the EC Enhancement approval. They have applied for CTE, and the meeting with SPCB has already been done, however the meeting minutes are awaited. CTO will be applied once minutes for the meeting are available.

As for FMC, the allottee informed that they are having a meeting with RITES regarding work order for another siding closer to the mine, and feasibility studies and detailed project reports being made.

27.Gare Palma Sector III of M/s CSPGCL

The committed coal production for FY25 is 4 MT. It was observed that 1.66 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 2.24 MT and the achievement is 74%.

The allottee informed that production has been restricted due to issues with compensation and land valuation. They added that free land will be made available to them by 15th December 2024. They assured that despite the constraints, they are hopeful of achieving the target production of 4MT coal in FY 25.

Regarding FMC, the allottee informed that they will go for wharf wall loading in the early stage and thereafter they will go for Silo loading system presently .They have a MoU with

IRCON for construction of a private siding. Director (Technical)/NA asked the allottee to explore options for Silo and Rapid Loading Systems.

28.& 29. Parsa East, Kanta Basan of M/s RRUVNL

The committed coal production for FY25 is 18 MT. It was observed that 7.89 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 12.33 MT and the achievement is 64%.

The allottee informed that tree cutting has been done in 108 ha land and logs removed. 65 ha of forest land is yet to be handed over to them by the Government of Chhattisgarh and sought the support of MoC to expedite the handover. They further added that they will produce about 14.5 MT to 15 MT in this FY provided 65 ha forest land is handed over to them. They are doing the entire coal dispatch through railway.

30.Parsa of M/s RRUVNL

The mine was allotted on 08.09.15, and the scheduled date of operationalization was 08.05.29. The Mine is yet to start production as the forest land has not yet been handed over to them by the state forest department. .

The allottee informed that tree cutting has been completed in 221 ha of land, and de-logging is in process. OB removal will start once the land is handed over, and the allottee expects to produce 0.5 MT of coal in this FY provided forest land is handed to them.

31.&32. Moher & Moher Amlohri of M/s Sasan Power Ltd.

The committed coal production for FY25 is 17 MT. It was observed that 10.64 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 9.05 MT and the achievement is 118%.

The allottee informed that they are on track with the production target and will achieve the committed target of 17 MT in this FY.

33.Pachhwara Central of M/s PSPCL

The committed coal production for FY25 is 7 MT. It was observed that 3.75 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 3.30 MT and the achievement is 113%.

The allottee informed that they are on track with the production target and will achieve the committed target of 7 MT in this FY.

Regarding FMC, the allottee highlighted the concern as the Gudda – Pakur railway line is yet to be approved. . They added that they are currently transporting coal for 55 KM by road to the Pakur siding and then loading through Silo..

34. Amelia of M/sTHDC

The committed coal production for FY25 is 2.75 MT. It was observed that 2.02 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 1.32 MT and the achievement is 153%.

The allottee informed that they are on track with the production target and will achieve 4 MT of production in this FY. They also mentioned that dispatch will be increased from 2.5 rakes per day to 4 rakes per day on average from January 2025. They will produce 5.6 MT coal from the next year. The allottee also stated that the linked EUP plant at Khurja will be operational soon.

Regarding FMC, the allottee added that land lease done with railway and work for a permanent railway siding has started, and it is expected to be operational by March 2026. They will construct 2 wharf wall at Devgram siding. The allottee added that the loading capacity will be enhanced to 5.6 MT.

35. Tubed of M/s DVC

The committed coal production for FY25 is 4 MT. It was observed that 1.86 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 1.96 MT and the achievement is 56%.

The allottee informed that they will achieve the committed target of 4 MT in this FY. Regarding dispatch, the allottee added that they have identified Biratolli siding to ease

dispatch, but they are having trouble registering it in the JIMS portal for permission to allow transport from the mine to the siding. They further added that they have engaged Railways to add a railway line of 22 kms from Tubed to Chettar station. AS & NA asked the allottee to approach MoC whenever intervention is required.

36.Naini of M/s SCCL

The mine was allotted on 13.08.15, and the scheduled date of operationalization was 13.02.21. The Mine has received Mine Opening Permission on 19.10.2022. Tree enumeration for 100 ha out of 298 ha area earmarked for excavation in first 2 years has been completed, and a report has been submitted to allow the allottee to proceed with tree cutting activities. Mining operations are likely to start from January 2025. The allottee expects to produce 0.5 MT in this FY.

Regarding FMC, the allottee informed that they have plans in place for CHP with Rapid Loading Station and own siding. The DPR for CHP is being prepared by CMPDIL, and the proposal for siding is with RITES.

37.Gare Palma IV/8 of M/s Ambuja Cements Ltd

The committed coal production for FY25 is 1.44 MT. It was observed that 0.34 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 0.81 MT and the achievement is 42%.

The allottee informed that due to shut down in one of the captive plant, the coal requirement was reduced and consequently, the coal production was rationalized. They are unable to dispatch it to other plants as it is not viable.

The allottee informed that they will attempt to produce as much as they can against the committed target of 1.44 MT in this FY.

As for FMC, the allottee informed that are in the process of constructing their own siding, and the DPR for the same has already been approved.

38.&39.Utkal D&E of M/s NALCO

The committed coal production for FY25 is 2 MT. It was observed that 2 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 1.18 MT and the achievement is 172%.The allottee informed that they have already achieved the committed target of 2 MT in this FY. They expect that amalgamation of Utkal D with Utkal E will be completed by December 2024, following which they will produce another 1 MT in this FY. They have applied for CTE and will parallelly apply for mine opening permission.

As for FMC, the allottee informed that their railway siding with wharf wall loading system in Kerajang will be ready by May 2025. The wharf wall system will be operational till MCRL come into force.

40. Gare Palma IV/4 M/s Hindalco Industries Ltd

The committed coal production for FY25 is 0.84 MT. It was observed that 0.13 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 0.47 MT and the achievement is 28%.

The allottee informed that they will only be able to produce 0.45 MT in this FY due to operational constraints such as high stripping ratio, and hydrology issues which make it difficult to operate in the lower benches. Reserve of Pit A has already exhausted.

They further added they will be using the upcoming siding in Pelma and there is not any proposal for construction of any private siding.

41. Kathautia of M/s Hindalco Industries Ltd

The committed coal production for FY25 is 0.1 MT. It was observed that 0.0 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 0.03 MT and the achievement is 0%.

The allottee informed that they are unable to produce as they are yet to get the required land since the JJ land issue is currently sub judice in the high court. The JJ land is scattered all over the mine lease area.

42. Bicharpur of M/s UltraTech Cements Ltd

The committed coal production for FY25 is 0.60 MT. It was observed that 0.12 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 0.35 MT and the achievement is 34%.

The allottee was absent from the meeting.

43. Marki Mangli III of M/s BS Ispat Ltd

The committed coal production for FY25 is 0.21 MT. It was observed that 0.001 MT of coal was produced during the period April to November 8 of FY25 against the pro-rata target of 0.12 MT and the achievement is 1%.

The allottee informed that they have restricted production as the State Government is yet to allow them to dispatch coal due to unpaid dues. They added that they are currently experiencing financial difficulties, but if the state government does not allow them permission, they will draw out a loan and make the payment towards the unpaid dues.

44. Jamkhani of M/s Vedanta Ltd

The committed coal production for FY25 is 2.6 MT. It was observed that 0.79 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 1.44 MT and the achievement is 55%.

The allottee informed that there was a stay order due to which production stopped from last week of August. It was also affected by the agitation by the villagers for direct employment in the mine. They approached the court against the unjustified demand of the villagers and got relief from the court. Production has now resumed; however, they will only be able to produce 1.9 MT as their production is linked to requirement at the EUP. Presently coal evacuation is done through road and RCR mode.

As for FMC, the allottee informed that they will be initiating a DPR for a railway line like the DPR released for recently approved Balmuda – Sardega line in the cabinet and synchronize it with the main line by 2029. They further informed that they have applied for extension for EC condition to transport coal through railway starting FY 26.

45. Chotia of M/s BALCO

The committed coal production for FY25 is 1 MT. It was observed that 0.41 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 0.56 MT and the achievement is 72%.

The allottee was absent from the meeting.

The allottee has also submitted a surrender request for the mine .

46. Sial Ghogri of M/s RCCPL

The committed coal production for FY25 is 0.3 MT. It was observed that 0.16 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 0.17 MT and the achievement is 97%.

The allottee informed that they are confident of achieving the committed target of 0.3 MT in this FY.

47. Belgaon of M/s SunFlag Iron and Steel

The committed coal production for FY25 is 0.15 MT. It was observed that 0.06 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 0.08 MT and the achievement is 73%.

The allottee informed that the development stage of underground mine is completed. They added that they will not be able to achieve the committed target of 0.15 MT in this FY due to unavailability of resources. They also mentioned that they need to build bunkers and are in the process of acquiring private land for the same. From next year they will achieve the target production.

48. Tasra of M/s SAIL

The committed coal production for FY25 is 0.25 MT. It was observed that 0.18 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 0.14 MT and the achievement is 127%.

The allottee informed that they are confident of achieving the committed target of 0.25 MT in this FY and may produce up to 0.5 MT. They further informed that the mine is under

development stage, and land acquisition is in process. The allottee has sought the help of MoC to expedite the handover of land from BCCL. They added that their washery will be operational by FY 27, and they intend to produce 1 MT in the next FY, and 2.25 MT in FY27.

As for FMC, the allottee added that coal will be transported to the washery by 1.5 kms of conveyor and will become operational during the same time as the washery.

49. Bikram of M/s Birla Corporation Ltd

The mine was allocated on 10.02.2020, and the scheduled date of operationalization is 10.05.2024. FC2 and Mining lease(ML) clearances are still pending.

The allottee informed that Gazette notification done for 3 patch CA land while it is pending for one patch of land in Shahdol . They expect to receive the FC-II by end of November, 2024 and mining operations is expected to begin in March 2025. Coal Production, however, is expected from May 2025.

50. Suliyari of M/s APMDC

The committed coal production for FY25 is 6 MT. It was observed that 3.08 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 3.34 MT and the achievement is 92%.

The allottee informed that EAC meeting for enhancement of EC to 6 MT is expected this month, and they are on track to achieving 6 MT of coal production in this FY.

As for FMC, the allottee informed that they are currently dispatching coal through RCR mode. One is Gajra Behrasiding which is 16 kms from the mine, and there's a long-time agreement with Mahan Power which is located at a distance of 75 kms. There's also a plan to construct CHP, and the work has already been allotted to the MDO. Director (Technical)/NA has asked the allottee to explore options regarding FMC.

51. Gare Palma IV/1 of M/s Jindal Power Ltd

The committed coal production for FY25 is 8.4 MT. It was observed that 2.30 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of

4.68 MT and the achievement is 49%. The reason for low production is the delay in handover of forest land.

The allottee informed that they are hopeful of producing 7.2 MT this FY .They are trying to get EC for 8.4 MT and they will try for this production provided the EC is enhanced.

As for FMC, the allottee informed that both GP IV/1 and GP IV/2, & IV/3 mines use the same conveyor belt.

52.&53. Gare Palma IV/2 and IV/3 of M/s Jindal Power Ltd

The committed coal production for FY25 is 6.25 MT. It was observed that 3.31 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 4.23 MT and the achievement is 78%.

The allottee informed that they are confident of achieving the committed target of 6.25 MT in this FY. They have applied for revised Mine plan for higher capacity and once it is approved ,they will go for enhanced production. As for FMC, the allottee informed that both GP IV/1 and GP IV/2, & IV/3 mines use the same conveyor belt.

54.Gare Palma IV/6 of M/s Jindal Steel and Power Ltd

The committed coal production for FY25 is 4 MT. It was observed that 2.39 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 2.21 MT and the achievement is 108%.

The allottee informed that they are on track with production and are confident of achieving the committed target of 4 MT in this FY.

Regarding FMC, the allottee informed that an internal road is being constructed which connects to the JPL Washery. Presently , the coal transportation is through road and it is fed to JPL washery at distance of 6.5 KM from the pit head. They also added that they are planning a conveyor pipeline which is expected to become operational in 2 years.

55.Utkal C of M/s Jindal Steel and Power Ltd

The committed coal production for FY25 is 3.37 MT. It was observed that 2.70 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 1.90 MT and the achievement is 142%.

They are hopeful that the PRC of 3.37 MT will be achieved by December. The further highlighted that the boundary issue with Utkal D & E needs to be resolved, which will help them increase their PRC to 5 MT. Director (Technical)/NA asked the allottee to submit their reply to the Ministry as NALCO has already submitted theirs. They assured to send their reply today itself.

As for FMC, the allottee informed that about 7 KM pipe conveyor with 2000 TPH capacity have been installed and concrete structure is about to be completed. The washery is inside the plant..

56. Gare Palma IV/7 of M/s Sarda Energy & Minerals Ltd

The committed coal production for FY25 is 1.68 MT. It was observed that 0.88 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 0.70 MT and the achievement is 125%.

The allottee informed that they are confident of achieving the committed target of 1.68 MT in this FY. They further added that they are in the process of enhancing their EC further to 1.8 MT and may produce 1.8 MT in this FY itself.

57.&58. Gotitoria (East) and Gotitoria (West) of M/s Boulder Stone Mart Private Ltd

The committed coal production for FY25 is 0.225 MT. It was observed that 0.15 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 0.13 MT and the achievement is 114%.

The allottee informed that they are confident of achieving the committed target of 0.225 MT in this FY.

59. Takli Jena Bellora of M/s Aurobindo Realty and Infrastructure Pvt. Ltd.

The committed coal production for FY25 is 0.75 MT. It was observed that 0.55 MT of coal has been produced during the period April to November 8 of FY25 against the pro-rata target of 0.42 MT and the achievement is 131%.

The allottee informed that they are going as per the schedule and are confident of achieving the committed target of 0.75 MT in this FY. A village road is to be diverted. They added that road cutting for diversion is still pending which may slow down production a little in November and December.

60. Bhaskarpara of M/s Prakash Industries

The mine was allotted on 18.11.21, and the scheduled date of operationalization is 18.02.26. The FC-II has been granted and they are in the process of obtaining mining lease. The allottee informed that they received ML on 12.11.24 and is expected to be executed in a week's time. They have also applied for CTO and after the execution of the mining lease, the CTO will be granted.

The allottee expects Mining operations to begin by December and is hopeful to produce about 0.1 MT in the current FY.

61. & 62. Kotre Basantpur & Pachmo of M/s CCL

The mine was allotted on 19.04.18, and the scheduled date of operationalization was 18.03.22. Mine has received MoP on 10.07.2024.

The allottee informed that tree felling application has been granted and it will start in a week's time. They added that OB removal will start by December and ground breaking is expected by 15.12.2024. Coal Production expected to start from January 2025.

Regarding FMC, the allottee informed that RITES has been mandated for construction of railway line of around 18.5 km.

63. Mandla North of M/s Dalmia Cement (Bharat) Ltd.)

The mine was allocated on 08.05.23, and the scheduled date of operationalization was 07.03.24. CTE obtained on 8.5.2024 while CTO and MoP are pending. They are waiting for the approval of ground water permission from CGWA. They are on track to operationalize

the mine in FY25 and produce coal by January 2026. Ground breaking is expected in December 2024. They further informed that they have already finalized an MDO.

64. Bhramadiha of M/s APMDCL)

The mine was allotted on 02.03.21, and the scheduled date of operationalization is 01.09.25. Mine has already received MoP and CTO.

The allottee informed that they are yet to receive the government land despite making the payments in March. They expect to receive the government land after completion of state elections. The allottee also highlighted that they are yet to receive the land form prior allottee which is currently with DC, Giridih. The allottee expects to start mining operations within a month's time after receiving the government land.

They have applied for MoP and it is expected to be obtained by mid December 2024.

65. Rajhara North (Central and Eastern) (Fairmine Carbons Pvt. Ltd.)

The mine was allotted on 03.03.21, and the scheduled date of operationalization is 02.09.25.

The allottee informed that the ML has been executed and they have received the CTO. They added that MOP has been applied, and an Escrow account has been opened. The mine is expected to begin operations by 15th December 2024, and 0.15 MT of coal is expected to be produced in this FY.

The allottee sought the help of MoC to resolve the land issue with CCL at the earliest.

The meeting ended with vote of thanks.

PARTICIPANTS:**List of Officials from Ministry of Coal**

S. No	Name	Designation
1.	Smt. Rupinder Brar	Additional Secretary & Nominated Authority
2.	Shri. Ajitesh Kumar	Director, O/o NA
3.	Shri. Marapally Venkateshwarlu	Director (T), O/o NA
4.	Shri. Jitendra Kumar	General Manager, O/o NA
5.	Shri. Alok Verma	Under Secretary, O/o NA
6.	Shri R K Singh	ED, Coal
7.	Shri. Prince Kumar	Executive Engineer, O/o NA
8.	Shri. Harishchand	Manager, O/o NA
9.	Ms. Harpreet Kaur	Manager, O/o NA
10.	Shri. Tanmay Talreja	Team Member, PMU
11.	Shri. Bharath Parameswaran	Team Member, PMU

List of Coal Block Allottees

S No	Name of Mine	Allottee	Name and Designation of Attendee
1	Dulanga	NTPC Ltd.	Animesh Jain, RED (Coal Mining)
2	Talaipalli		Kande, GM (TS)
3	Pakri Barwadih		Faiz Taiyab, HOP, Pakri Barwadih
4&5	Chatti Bariatu, Chatti Bariatu South		Naveen Gupta, HOP, Chatti Bariatu
6	Kerandari		Brij Prasoan, HOP, Dulanga
7	Badam		AS Yadav, HOP, Talaipalli
7	Pachhwar North		Shiv Prasad, HOP, Kerandari
8	Barjora (North)	WBPDCCL	Chanchal Goswami, Director Mining
9&10	Gangaramchak, Gangaramchak Bhadulia		Debal Gangapadhyay, Advisor Mining
11	Tara East and Tara West		
12	Trans Damodar	TDPL	Anirban Raychaudhury, GM (Mining)
14	Sarisatolli	CESC Ltd.	

S No	Name of Mine	Allottee	Name and Designation of Attendee
15&16	Manoharpur&ManoharpurDipsid e	OCPL	Sunil Tripathi AGM (Mines)
17	Talabira-II &III	NLC	Cheruku Dayanand, Project Head Suresh Chandra Suman, Director Mines
18	Amelia North	Jaiprakash Power Ventures Ltd.	SN Chawla, Dy GM
19	Tadicherla-I	Telangana State Genco	C Jeevakumar, Chief Engineer (Coal and Commercial)
20-25	Baranj I, Baranj II, Baranj III, BaranjIV,Manora Deep &Kiloni	KPCL	Krishnamurthy, Technical Director Yatiraj, Supt Engineer (Mines)
26	Gare Palma Sector III	CSPGCL	MR Bagade, ED
27&28	Parsa East, Kanta Basan	RRUVNL	Devendra Shiringi, Director (T) CE Fuel
29	Parsa	RRUVNL	Devendra Shiringi, Director (T) CE Fuel
30&31	Moher and Moher Amlohri	Sasan Power Ltd.	MudduShriniwas, AVP
32	Pachhwara Central	PSPCGL	Er Sarvjit Singh, CE/Fuel Er SM Chopra, Dy CE/Fuel
33	Amelia	THDC	AK Sharma, Project Head
34	Tubed	DVC	Swapnendu Kumar Panda, Member (Technical) Amitanjan Nandi, ED (Mining)
35	Gare Palma IV/8	Ambuja Cements Ltd.	VennappareddyVenkataredd y
36	Utkal D	NALCO	Sudhansu Sekhar Patra, GGM (Coal Mines) Dr Ashutosh Roul, GM (Mines) Jyoti Prakash Rath, GM (Elect)
37	Gare Palma IV/4	Hindalco Industries Ltd.	Rajiv Kumar, Agent

S No	Name of Mine	Allottee	Name and Designation of Attendee
38	Kathautia	Hindalco Industries Ltd.	Raju Kumar Singh, Mines Agent
39	Bicharpur	UltraTech Cement Ltd.	Govind Agarwal, GM Finance
40	Marki Mangli 1	TUML	Anand Azmi, Chief Mining
41	Marki Mangli III	BS Ispat Ltd.	Sagar Kasangottuwar
42	Jamkhani	Vedanta Ltd.	Vivek Uplanchiwar, COO Mine
43	Chotia	BALCO	Amit Dubey
44	Sial Ghoghri	RCCPL	BS Chaudhary
45	Bikram	Birla Corporation	BS Chaudhary
			Sharad
			Ramesh Mishra
46	Belgaon	Sunflag Iron and Steel Company	Manoj Sahu
			Anjani Loka
47	Suliyari	APMDCL	Bipin Kumar, VP Coal
			Praveen Kumar
48	Brahmadiha	APMDCL	Bipin Kumar, VP Coal
			Praveen Kumar
49	Tasra	SAIL	Sibram Banerjee
50	Gare Palma IV/1	Jindal Power Ltd.	Kapil SC Pal Dhagat
51&52	Gare Palma IV/2 and Gare Palma IV/3	Jindal Power Ltd.	Kapil SC Pal Dhagat
53	Gare Palma IV/6	Jindal Steel And Power Ltd.	Kapil Dhagat
54	Utkal C	Jindal Steel And Power Ltd.	Kapil Dhagat
55	Gare Palma IV/7	Sarda Energy And Minerals Ltd.	P Mukherjee, Vice President
56	Takli-Jena-Bellora (North) & Takli-Jena-Bellora (South)	Aurobindo Reality And Infrastructure Private Ltd.	Rajesh Chaudhary, Sr Advisor
			Lakshmana Rao, Project Head
			Ashutosh Kr Dwivedi, DM Mining

S No	Name of Mine	Allottee	Name and Designation of Attendee
57&58	Gotitoria (East) &Gotitoria (West)	Boulder Stone Mart Private Ltd.	Raghu Sharma, Director
59	Naini	The Singareni Collieries Co Ltd.	GB Reddy T Srinivas Rao
60	Bhaskarpara	Prakash Industries Ltd.	AK Chaturvedi, Director (Corporate Affairs)
61&62	KotreBasantpur&Pachmo	CCL	Rajeev Hui
63	Mandla North	Dalmia Cement (Bharat) Ltd.	Ranapratap Singh, GM (Mines) Sushil Kumar, AGM Mining Mukesh Kumar, DGM (Coal)
64	Rajhara North (Eastern &Central)	Fairmine Carbons Private Ltd.	Rajeev Singh, Director