

File No. NA-610/2/2022-NA
Government of India
Ministry of Coal
Nominated Authority

Room no.: 120 –F, Shastri Bhawan, New Delhi

Date: January 16, 2025

OFFICE MEMORANDUM

Subject: Minutes of Meeting chaired by Additional Secretary & Nominated Authority (AS&NA), Ministry of Coal on 08.01.25 at 04:00 PM to review the regionally explored captive/commercial coal blocks.

The undersigned is directed to refer the subject mentioned above and to forward herewith the minutes of meeting held on 08.01.25 at 04:00 PM under the chairmanship of Additional Secretary & Nominated Authority (AS&NA), to review the regionally explored captive/commercial coal blocks.



(Alok Verma)

Under Secretary to the Govt. of India

Tel: 011 23384106

To,

1. The Secretary (Mines), (Jharkhand, Madhya Pradesh, Chhattisgarh, Maharashtra, Odisha, West Bengal)
2. The Secretary (Forest), (Jharkhand, Madhya Pradesh, Chhattisgarh, Maharashtra, Odisha, West Bengal)
3. CMD, CMPDI, Ranchi
4. The Allottees as per Notice dated 06.01.2025

Copy to: -

1. PPS to AS & NA
2. Director (NA)/ Director (Tech/NA)

Minutes of meeting chaired by Additional Secretary & Nominated Authority (AS&NA), Ministry of Coal, on 08.01.25 at 04:00 PM to review the status of Partially / Regionally Explored Coal Blocks.

The list of participants is at Annexure I.

At the outset, AS & NA (Coal) welcomed all the participants.

A mine wise presentation was made, and the progress was discussed.

Chhattisgarh State

1. Jhigador, M/s CG Natural Resources Ltd.

The mine was allotted on 18.11.21 and the scheduled date of operationalization is 18.05.27. The mine is yet to receive PL cum ML.

The allottee explained that they are facing a technical issue on the portal, where they are unable to view their application or any raised EDS. Despite complying with the requirements, they are also unable to submit their compliance, which is delaying progress. Nodal officer, Chhattisgarh stated that they should have approached for resolving the problem of the said portal.

Representative of Mine department of Chhattisgarh stated that LOI for PL has already been issued. Nodal officer stated that EDS has been raised in December and the Allottee is required to re-apply.

Director (Tech)/NA suggested Allottee to approach Nodal Officer for immediate intervention to resolve the portal issue and ensure the application can proceed without further hindrance.

2. Khargaon, M/s CG Natural Resources Ltd.

The mine was allotted on 18.11.21 and the scheduled date of operationalization is 18.05.27. The mine is yet to receive PL cum ML.

The allottee informed that the same issue exists for this mine like the previous mine regarding portal issue. The Allottee was advised to approach Nodal Officer for immediate intervention to resolve the portal issue and ensure the application can proceed without further hindrance.

Key concerns were raised regarding the delay in granting the prospecting license due to pending forest clearance for borehole drilling in forest area. Director (Tech)/NA mentioned that the license may be issued for both forest and non-forest areas, with a conditional clause that drilling in forest areas would only commence upon obtaining the required clearances for forest area. This approach would allow drilling in non-forest areas to proceed immediately, thereby avoiding unnecessary delays. Reference was made to practices in other states, such as Jharkhand, Odisha, etc, where similar conditional licenses have been granted in compliance with statutory provisions. It was also stated that a letter has been sent by the Ministry of Coal to coal bearing states regarding the same.

3. Purunga, M/s CG Natural Resources Ltd.

The mine was allotted on 08.06.23 and the scheduled date of operationalization is 08.12.28. The PL was granted on 05.08.2024 and permission for drilling in forest area has been obtained on 15.05.2024..

The Allottee stated that drilling operations have been successfully completed on 14.11.2024, and the GR is currently under advance stage of preparation. The GR will be submitted for approval within 7 days. Additionally, it was assured by the Allottee that all remaining project milestones will be achieved within the given timeline..

4. Barra, M/s BALCO

The mine was allotted on 12.12.22 and the scheduled date of operationalization is 12.06.28. PL cum ML was granted on 15.03.2024 and NOC for drilling in forest area was obtained on 15.01.2024.

The allottee informed out of the total 169 boreholes mandated, 29 have been completed, covering 27,000 meters of drilling, along with two seismic surveys. Seventeen boreholes are currently underway. However, drilling operations in two villages, Barra and Jobi, which form up to 30% of the total area, are facing delays due to community resistance. Efforts are ongoing in coordination with the district administration to address these challenges and resume operations in these areas. The allottee anticipates completing the boreholes drilling by end of April. There are also certain non coal bearing area in the mine.

Director (Tech)/NA clarified that seismic surveys are an additional activity and cannot replace the drilling of boreholes specified in the Mandatory Work Program. Any deviation from the agreed number and location of boreholes requires explicit permission from the competent authority, and CMPDIL is not authorized to make unilateral changes.

5. Sherband, M/s Nilkanth Coal Mining Pvt.Ltd.

The mine was allotted on 14.12.23 and the scheduled date of operationalization is 14.06.29. The mine is yet to complete exploration.PL cum ML was granted on 01.10.2024 and NOC for drilling in forest area was obtained on 11.07.2024.

The allottee informed that PL cum ML deed was received from DC, Raigarh on 24.12.24. They added that they started drilling from 25.12.25 and have completed 300 meters of drilling in the last 2 weeks. Mandatory Work Program mandates 1360 meters of drilling. They are confident that remaining 1060 boreholes will be drilled in one month time. It will be followed by core sample analysis in next month .They expect to prepare and submit the GR by March, 2025.

6. Kerwa, M/s Kerwa Coal Ltd.

The mine was allotted on 21.07.16 and the scheduled date of operationalization is 18.08.22. The GR was approved on 12.12.24.The Allottee further stated that the project is not viable and they have floated tender to see whether any MDO takes interest or not in the project.

Jharkhand State

7. Saharpur Jamarpani, M/s Uttar Pradesh Rajya Vidyut Utpadan Nigam Ltd.

The mine was allotted on 13.08.15 and the scheduled date of operationalization was 12.02.21. The mine is yet to start drilling and complete exploration.

The allottee has updated the progress since the last review meeting, stating that they are in the process of appointing a new consultant to prepare the tender document for the appointment of an MDO. They plan to award the contract to a fresh consultant by the end of January 2025, with the tender expected to be floated within the next 2-3 months. Additionally, a dedicated team for CSR activities is in on the site and

discussions are going on with the district authorities regarding the CSR activities that will be done .

8. Urma Parhitola, M/s Auro Coal Mining Pvt.Ltd.

The mine was allotted on 03.03.21 and the scheduled date of operationalization is 02.12.26. The Geological Report is yet to be approved.

The allottee informed that PL cum ML was granted on 25.01.23, and executed on 11.04.23 in Dumka district, and on 24.04.23 in Pakur district. The drilling work started on 05.06.2023. The drilling and exploration of all 64 boreholes has been completed. The Geological Report has been prepared and has been vetted by the CMPDIL, and forwarded to the Ministry of Coal on 17th December 2024 for final approval. In addition, the mining plan is also currently under preparation.

9. & 10. Brahmini and Chichro Patsimal, M/s Eastern Coalfields Ltd.

The mine was allotted on 24.01.19 and the scheduled date of operationalization is 23.01.25. The drilling and exploration have not yet started in the mine.

The Allottee stated that the mine area has been subdivided into three parts, North, Centre and South. The customized MDO bid document has been shared by CMPDIL Ranchi for scrutiny at ECL. The tender will be floated once the final bid document is received from CMPDIL. In response, the CMPDIL confirmed that comments from ECL have been received and will be incorporated into the document and the bid document will be finalized by end of January 2025.

11. Amarkonda Murgadangal, M/s Eastern Coalfields Ltd.

The mine was allotted on 24.01.19 and the scheduled date of operationalization is 23.01.25. The drilling and exploration has not yet started in the mine.

The Allottee informed that they have decided to appoint an MDO for exploration and preparation of the Geological Report (GR). Following this decision, they floated a tender on 30.03.24, for the MDO appointment. The bids were opened on 28.06.24, and five bids received. The Allottee stated that the scrutiny of part 1 of the bid documents has been completed, and opening of part 2 is currently in progress.

The Director (Technical)/NA directed that the detailed action plan, along with timelines for the anticipated commencement of drilling and exploration activities be communicated to the Ministry in 2 days.

12. Kalyanpura Badalpara, M/s Haryana Power Generation Company Ltd.

The mine was allotted on 24.02.16 and the scheduled date of operationalization was 30.03.21. The mine is yet to complete exploration and preparation of the Geological Report.

The Allottee informed that a tender for the selection of a MDO for drilling and exploration work was initially floated on 11.08.2023, and re-initiated on 20.02.2024, with the bid opening scheduled for 18.06.2024. Out of the four bids received, three bidders were found technically qualified. The financial bids for these qualified bidders were opened on 17.07.2024. The allottee further stated that the Letter of Intent (LOI) was issued to the successful bidder on 05.11.2024, and the Coal Mining Agreement was signed on 28.11.2024. However, the matter is currently sub-judice in the Hon'ble High Court, with the next hearing scheduled for 16.01.2025.

13. Basantpur, M/s Goquest Solution Private Limited formerly known as M/s Gangaramchak Mining Pvt.Ltd.

The mine was allotted on 12.12.22 and the scheduled date of operationalization is 11.06.28. The mine is yet to receive PL cum ML.

The allotted informed that they submitted an application for PL cum ML on 30.08.23 to DMO, Ramgarh. The Director (Mines &Geology) raised query regarding land schedule certification on 01.08.2024. The compliances to this query submitted on 22.09.2024 and from then onwards the proposal is pending with him.

The state government representative stated that the Director was on leave and now it will be sent to Secretariat in 2 days. It was also clarified that any forest area is not involved in the mine and therefore NOC from forest department is not required.

14. Binja, M/s Assam Mineral Development Corporation Ltd.

The mine was allotted on 08.06.23 and the scheduled date of operationalization is 08.12.28. The mine is yet to receive PL cum ML.

The allottee informed that they submitted an application for PL cum ML to the DMO, Ramgarh on 14.12.23. The DMO, Ramgarh requested certain clarifications regarding land matters on 16.12.2023. The reply to the query is under preparation with the allottee, which has not yet been submitted.

The Director (Technical) /NA advised Allottee to submit the clarification to the DMO, Ramgarh without further delay and follow it up. It was also advised to follow up with DMO,Ranchi as the block is lying in both the districts.

15. Rauta Closed Mine, M/s Shreesatya Mines Pvt.Ltd.

The mine was allotted on 18.11.21 and the scheduled date of operationalization is 17.05.27. The mine is yet to receive PL cum ML.

The allottee informed that they submitted an application for PL cum ML on 06.01.22 to DMO, Raigarh. The query was raised by Director (Mines & Geology) on 14.08.2023 regarding certified land schedule. It was complied on 22.05.2024. to DMO ,Rangarh. The proposal was further forwarded to the Director (Mines & Geology), GoJH on 02.09.2024. The state government representative stated that the file would be forwarded for further processing within two days as the Director was on leave. . Allottee further stated that the exploration plan has been prepared, and contracts have been finalized to deploy the machinery for drilling. They are ready to deploy men and machineries on the site within a week of getting PL licence.

16. Jogeshwar and Khas Jogeshwar, M/s Southwest Pinnacle Exploration Ltd.

The mine was allotted on 18.11.21 and the scheduled date of operationalization is 17.05.27. The mine is yet to receive PL cum ML.

The allottee informed that they submitted an application for PL cum ML to DMO, Ramgarh, and DMO, Bokaro on 15.01.22. The queries were raised from the Directorate of Mines & Geology and these have been complied with. The application was forwarded to Secretary (Mines), GoJH on 11.09.24 for cabinet approval, however, the file was returned to the Director (Mines & Geology), GoJH due to the Model Code of Conduct arising due to Legislative Assembly election

The State Government representative stated that while the proposal could not be taken up in the last state cabinet meeting due to the State Election, they will forward the file for consideration in the upcoming cabinet meeting.

Madhya Pradesh State

17. Beheraband North Extension, M/s Auro Coal Mining Pvt.Ltd.

The mine was allotted on 10.10.22 and the scheduled date of operationalization is 10.04.28. The mine is yet to complete exploration.

The allottee informed that PL cum ML was granted on 05.10.23 and was executed on 06.10.23. NOC for drilling in forest area was obtained on 24.10.24. According to their drilling plan, a total of 50 boreholes are to be completed. Of these, 20 boreholes in non-forest land have already been completed as of January 17, 2025. For the forest land portion, drilling permission was received on November 14, 2024, and drilling operations commenced on November 21, 2024. Currently, in the forest area, one borehole has been completed, and drilling is in progress for five boreholes. The Allottee expects to complete the remaining 30 boreholes in the forest land by March 2025. They assured that the GR will be prepared and submitted for approval by May 2025.

18. Gondbahera Ujheni East, M/s MP Natural Resources Pvt.Ltd.

The mine was allotted on 10.10.22 and the scheduled date of operationalization is 10.04.28. The mine has completed the exploration.

The allottee informed that they have completed all exploration activities and prepared and submitted the Geological Report (GR) on December 6, 2024. The presentation of the GR was done on January 3, 2025, and they are currently awaiting comments from the committee. Additionally, the Allottee informed that they prepared the mine plan simultaneously, which was submitted on November 22, 2024. The Internal committee raised queries on 09.12.2024 and it was complied on 21.12.2024. The presentation for the mine plan was also completed on January 3, 2025, and they are awaiting the committee's comments on this as well.

19. Bandha North, M/s Jaiprakash Power Ventures Ltd.

The mine was allotted on 12.12.22 and the scheduled date of operationalization is 12.06.28. The mine is yet to complete exploration. PL cum ML Deed was executed on 11.08.2023 and permission for drilling in forest area were obtained on 01.08.2024.

They have completed drilling in 82 boreholes. The drilling of the remaining boreholes is currently in progress and is expected to be completed by end of January 2025. Additionally, the Allottee informed that they need to conduct a seismic survey. They are finalizing the contracts for this survey within a week, and the seismic survey work is scheduled to be completed by April 30, 2025. The allottee also informed that they plan to submit the Geological Report (GR) for approval by end of April 2025 immediately after the completion of the seismic survey.

20. Maiki North, M/s Maiki South Mining Pvt.Ltd.

The mine was allotted on 12.12.22 and the scheduled date of operationalization is 12.06.28. The mine is yet to obtain PL cum ML.

The Allottee informed that they have submitted the application for PL cum ML on December 29, 2022. As the land falls under schedule –V as per PESA Act for which NOC from Gram Sabha is required for PL cum ML. NOC from 5 Gram Panchayat has been obtained. The NOC was submitted to DMO, Shahdol and the proposal was forwarded to DMG, Bhopal on 16.12.2024 and finally to the Principal Secretary on 23.12.2024. The proposal is currently pending for cabinet approval, which they expect to receive by January 2025. The allottee informed that once the PL is granted, they will execute the PL deed and begin their drilling and exploration activities.

The State Government representatives informed that the proposal was forwarded to the Chief Minister's Office on December 26, 2024, and they assured to coordinate and expedite the grant process.

The Allottee further stated that the agency for the drilling has also been shortlisted.

21. Arjuni West, M/s Ganga Khanij Pvt.Ltd.

The mine was allotted on 08.06.23 and the scheduled date of operationalization is 08.12.28. The mine is yet to complete exploration.

The allottee informed that the PL cum ML was granted on June 12, 2024, and the lease deed was subsequently executed. The allottee further informed that the final approval for drilling and exploration activities in forest land was obtained on December 27, 2024. The State Forest Department has issued the final approval letter today to the Principal Chief Conservator of Forests (PCCF). Once this approval reaches the Divisional Forest Officer (DFO), the Allottee plans to commence drilling and exploration activities between January 20-25. The forest land is interspersed with non-forest land and therefore the drilling could not be started even in the non-forest area for want of permission for drilling in the forest area.

22. Pathora East, M/s Bajrang Power and Ispat Ltd.

The mine was allotted on 14.12.23 and the scheduled date of operationalization is 14.06.29. The mine is yet to complete exploration.

The Allottee informed the PL cum ML was granted on October 24, 2024, and the lease deed was registered on November 11, 2024. No Objection Certificate (NOC) for drilling in forest area was obtained on September 19, 2024. Drilling and exploration activities commenced on October 28, 2024. Out of a total of 25 boreholes, drilling in 12 boreholes have been completed, and drilling is currently in progress for another 5 boreholes. The Allottee further informed that they plan to complete all drilling activities by January 2025 and expect to submit the Geological Report (GR) for approval within 2-3 months.

Maharashtra State

23. North West of Madheri, M/s MH Natural Resources Pvt.Ltd.

The mine was allotted on 08.06.23 and the scheduled date of operationalization is 08.12.28. The mine is yet to receive PL cum ML.

The allottee informed that there was an error in the name of the district the mine falls under, which was later corrected by Office of Nominated Authority, Ministry of Coal. The allottee submitted a revised application for PL cum ML to DMO, Wardha on 14.03.24 and the file was forwarded from DMO, Wardha to DGM-Nagpur on 30.04.2024 and further forwarded to Govt. of Maharashtra on 03.05.2024 and it is

under process. Allottee further informed that draft GR has been submitted to MOC on 28.08.24 and on 05.09.24 MOC forwarded the GR to CMPDIL for examination and vetting.

The Allottee informed that the draft GR has been submitted to MOC, and a presentation before the committee is scheduled for Monday, January 13, 2024. The Allottee also indicated that once the GR is approved, they will proceed with completing the other milestones.

24. Kalambi Kalmeshwar, M/s Samlok Industries Pvt.Ltd.

The mine was allotted on 16.06.23 and the scheduled date of operationalization is 15.12.28. The mine is yet to complete exploration.

The allottee informed that drilling and exploration activities commenced on November 26, 2024. Out of the total 16 boreholes, drilling has been completed in 4 boreholes, while work is in progress on another 4 boreholes. They expect to complete the drilling of 8 boreholes soon. Of the total planned drilling depth of 6,700 meters, 2,500 meters have already been completed, and the entire drilling operation is scheduled to be completed by February 28, 2025. The Allottee plans to submit the Geological Report (GR) for approval by April 16, 2025. Meanwhile, the Allottee informed that they have already begun preparing the GR using data from both existing old boreholes and the 4 newly drilled boreholes. Samples from the completed boreholes have been sent to the laboratory, and the chemical analysis results are expected within 7 days. It was advised to Allottee to increase the number of rigs and get the drilling completed at the earliest.

Odisha State

25. Bankhui, M/s Yazdani Steel and Power Ltd.

The mine was allotted on 10.10.22 and the scheduled date of operationalization is 10.04.28. The mine is yet to receive PL cum ML.

The allottee informed that an application was submitted for PL cum ML on 05.12.22 to DC, Angul. The clarification was sought by the Director (Mines & Geology), Bhubneswar and it was complied in December 2023 and February 2024. Thereafter, the proposal was sent to the Secretary (Steel & Mines) on 30.04.2024. The

application is currently with the Office of Chief Minister, GoOD since October, 2024. The representative of the State Government informed that they are actively following up with the CMO Office and assured that it will be cleared soon. .

Director (Tech) inquired about the Allottee's delay in applying for the NOC for drilling in forest areas. In response, the Allottee explained that they are currently working on reducing the number of boreholes required. This adjustment aims to ensure that permission can be obtained at the state level, thereby avoiding the need for central approval. The Allottee further added that the process to finalize the reduced number of boreholes has already commenced. Comments have been received from CMPDIL, and the proposal will soon be submitted to the Ministry of Coal for consideration.

Director (Tech)/NA advised the allottee to pursue both activities simultaneously.

26. Alaknanda, M/s Rungta Sons Pvt.Ltd.

The mine was allotted on 12.12.22 and the scheduled date of operationalization is 12.06.28. PL cum ML was granted on 25.08.2023 and executed on 02.09.2023.

The Allottee mentioned that GR was prepared and submitted to the Ministry of Coal on 07.08.2024 and forwarded to CMPDIL on 14.08.2024. CMPDIL returned the GR report with some observations to the allottee. The final GR, after incorporating the suggestions was submitted to CMPDIL and was forwarded to the Ministry of Coal for approval.

They added that they are also in the process of preparation of mining plan and have engaged Tata Resources for the same.

27. Chendipada (Revised), M/s Rungta Sons Pvt.Ltd.

The mine was allotted on 08.06.23 and the scheduled date of operationalization is 08.12.28. The mine is yet to complete exploration.

The Allottee stated that lease deed execution could not be completed due to Model Code of Conduct and the provided time of 90 days lapsed for the execution of the PL deed. The allottee received an extension of the PL deed execution period on 26.12.24, and they expect to get it executed in a week's time. The State Government Official present assured that the PL deed will be executed by Monday. The allottee

added that they have already mobilized equipment and can begin as soon as the PL deed is executed.

28. Sakhigopal – B Kankili, M/s Rungta Sons Pvt.Ltd.

The mine was allotted on 08.06.23 and the scheduled date of operationalization is 08.12.28.

The Allottee stated that lease deed execution could not be completed due to Model Code of Conduct and the provided time of 90 days lapsed for the execution of the PL deed. The allottee received an extension of the PL deed execution period on 26.12.24, and they expect to get it executed in a week's time. The State Government Official present assured that the PL deed will be executed by Monday. The allottee added that they have already mobilized equipment and can begin as soon as the PL deed is executed.

29. Meenakshi West, M/s Hindalco Industries Ltd.

The mine was allotted on 14.12.23 and the scheduled date of operationalization is 15.06.29. The mine is yet to receive PL cum ML.

The Allottee informed that an application was submitted for PL cum ML on 02.03.24. NOC for drilling/exploration in the forest area has been obtained from the forest department on 29.10.2024., and the application is under process with Department of Steel and Mines, GoOD since 18.10.24. However, they are yet to receive the PL cum ML.

The Special Secretary (Steel & Mines), Bhubneswar stated that the proposal is in process with CMO, GoOD, and they are actively following with them.

The Allottee also stated that they are simultaneously preparing the Mining Plan for approval and further progress.

West Bengal State

30. Deocha Pachami Dewanganj Harsingha, M/s West Bengal Power Development Corporation Ltd.

The mine was allotted on 16.12.19 and the scheduled date of operationalization is 15.06.25.

The Allottee informed that GR has been prepared. CMPDIL prepared the conceptual report, and these were presented to WBPDC. It is observed that extractable reserve is only 130 MT, and coal lies below 300 meter depth. Again, CMPDIL requested another scientific study to find out the possible mining method for the block. Scientific study with NIRM has been taken up and CMPDIL is in touch with NIRM.

Meanwhile, they have submitted the GR to the Ministry for approval on 06.09.2024.

Annexure 1

1. List of Participants from Ministry of Coal

S. No	Name	Designation
1.	Smt. Rupinder Brar	Additional Secretary & Nominated Authority
2.	Shri Ajitesh Kumar	Director, O/o NA
3.	Shri. V Marapally	Director (Technical)/NA
4.	Shri. Jitendra Kumar	General Manager (Mining)
5.	Shri. Harishchand	Manager, O/o NA
6.	Smt. Akansha Wadhwa	Deputy Manager, O/o NA
7.	Shri Prince Kumar	Executive Engineer, O/o NA
8.	Ms. Harpreet Kaur	Manager, O/o NA
9.	Shri. Annurag Khemka	PMU, O/o NA
10.	Shri. Bijay Kumar Sinha	PMU, O/o NA
11.	Kr. Deepika Pokhariya	PMU, O/o NA

2. List of CMPDIL Officials

S. No	Name of Attendees	Designation
1.	Mr. R.K Singh	GM (Exploration)

3. List of State Government Officials

S. No	Name of Attendees	Designation
Jharkhand		
1.	Shri. Sanjeev Kumar	Director (Mines & Geology), Jharkhand
2.	Shri. Ved Prakash Kamboj	PCCF
Chhattisgarh		
1.	Shri. Bhupendra Chanrakar	Deputy Director, Mines
2.	Shri. Sanjay Kankane	Deputy Director, Mines
3.	Shri. Sunil Mishra	APCCF
Odisha		
1.	Shri. S. K. Swain	Special Secretary, GoOD
Madhya Pradesh		
1.	Shri. Satyendra Singh Baghel	Deputy Director, Mines
2.	Shri. Harishankar Mohanta	Nodal Officer
Maharashtra		
1.	Shri. T. R. K. Rao	Director, Mines
2.	Smt. Anjali Nagarikar	Joint Director, Mines
3.	Shri. Naresh Jurmure	Nodal Officer

4. List of Mine Allottees

S.No.	State	Name of the Coal Block	Company/Subidiary	Allottee
1	Chhattisgarh	Jhigador	CG Natural Resources Ltd.	1. Mr. Shanto Mukherjee, Corporate Consultant - MTCS
2		Khargaon	CG Natural Resources Ltd.	2. Mr. Manoj Singh, Site Head
3		Purunga	CG Natural Resources Ltd.	3. Mr. Akshit Dhamecha, Contracts Administration
4		Barra	Bharat Aluminium Company Ltd.	1. Mr. Ajit Sahu, Head Exploration 2. Mr. Amit Kumar Dubey, Head Mining
5		Sheraband	Nilkanth Coal Mining Pvt.Ltd.	1. Mr. Ranjan P. Sah, GM (Mining) 2. Mr. Dhimant Chauhan, Corporate Co-ordinator
6		Kerwa	Kerwa Coal Ltd.	1. Mr. P S. Yadav, Director, Kerwa Coal Ltd.
7	Jharkhand	Saharpur Jamarpani	Uttar Pradesh Rajya Vidyut Utpadan Nigam Ltd.	1. Mr. S. K. Dutta, Director 2. Mr. D. V. Singh, CE
8		Urma Paharitola	Aurobindo Realty & Infrastructure Pvt. Ltd	1. Mr. M Gopal Reddy, GM, and Project Head 2. Mr. Rajesh Kumar Chaudhary, Sr. Advisor 3. Mr. Satya Narayan Meena, Head Business Development
9 & 10		Brahmini & Chichro Patsimal	ECL	1. Mr. A. C. Dey, General Manager 2. Mr. Manoj Tudu, Sr. Manager
11		Amarkonda Murgadangal	ECL	
12		Kalyanpur-Badalpara	HPGCL	1. Mr. Amodh Jindal, CE (Fuel) 2. Mr. Vinay K. Gautam, SE (Fuel) 3. Mr. Deepak Verma, XEN (Fuel)

13		Basantpur	Gangaramchak Mining Pvt. Ltd.	1. Mr. Uttam Biswas AGM (operation) 2. Mr. Gora Koley 3. Mr. Ajay Shaw, GM	
14		Binja	Assam Mineral Development Corporation Ltd.	1. Mr. N. Anand, IFS, Director (DGM), Assam, MD, AMDCL	
15		Rauta closed	Shreesatya Mines Pvt.Ltd.	1. Mr. Mrigank Shekhar - Business Head	
16		Jogeshwar & Khas Jogeshwar	Southwest Pinnacle Exploration Ltd	1. Mr. Manik Jain, Sr. VP	
17	Madhya Pradesh	Beheraband North Extension	Aura Coal Pvt.Ltd.	1. Mr. M Gopal Reddy, GM, and Project Head 2. Mr. Rajesh Kumar Chaudhary, Sr. Advisor 3. Mr. Satya Narayan Meena, Head Business Development	
18		Gondbehera Ujhene East	MP Natural Resources Pvt.Ltd.	1. Mr. Katla Sudheer, Site Head	
19		Bandha North	Jaiprakash Power Ventures Ltd.	1. Mr. Ajit Kumar Chowdhary, Joint President 2. Mr. S. N. Chawla, DGM	
20		Maiki North	Maiki South Mining Pvt.Ltd.	1. Nilay Ghosh, GM (Mining) 2. Ms. Shefali Gupta, Geologist 3. Ms. Riya Ghosh, Addl Chief Manager	
21		Arjuni West	Ganga Khanij Pvt.Ltd.	1. Mr. A. K. Chaturvedi, Director	
22		Pathora East	Shri Bajrang Power and Ispat Ltd.	No Response	
23		Maharashtra	North West of Madheri	MH Natural Resources Pvt.Ltd.	1. Mr. Shanto Mukherjee, Corporate
24			Kalambi Kalmeshwar (Western Part)	Samlok Industries Pvt.Ltd.	1. Mr. Rajesh Deoliya, Authorized Signatory

25	Odisha	Bankhui	Yazdani Steel and Power Ltd	1. Mr. Ashok Kumar Pani, Vice President 2. Mr. Harekrishna Kar, Associate Vice President
26		Alaknanda	Rungta Sons Pvt. Ltd.	1. Mr. Braj Kishore Jha, Director
27		Chendipada (Revised)	Rungta Sons Pvt. Ltd.	2. Mr. Krishna Kumar Kaushik, AVP (BD)
28		Sakhigopal-B Kankili	Rungta Sons Pvt. Ltd.	
s29		Meenakshi West	Hindalco Industries Ltd.	1. Mr. Mukesh Jha, Unit Head
30	West Bengal	Deocha Pachami Dewanganj Harinsingha	WBPDCL	1. Mr. Amalesh Kumar, Advisor (Mining) 2. Mr. Debal Gangopadhyay, Advisor (MMC) 3. Mr. Chanchal Goswami, Director