

File No. NA-610/2/2022-NA

Government of India

Ministry of Coal

Nominated Authority

Room no.: 120 -F, Shastri Bhawan, New Delhi

Date: 08th May 2025

OFFICE MEMORANDUM

Subject : Minutes of Meeting chaired by Additional Secretary & Nominated Authority (AS&NA), Ministry of Coal on 28.04.25 at 12:00 PM to review the regionally explored captive/commercial coal blocks.

The undersigned is directed to refer the subject mentioned above and to forward herewith the minutes of meeting held on 28.04.25 at 12:00 PM under the chairmanship of Additional Secretary & Nominated Authority (AS&NA), to review the regionally explored captive/commercial coal blocks.



(Alok Verma)

Under Secretary to the Govt. of India

Tel: 011 23384106

To,

1. The Secretary (Mines), (Jharkhand, Madhya Pradesh, Chhattisgarh, Maharashtra, Odisha, West Bengal)
2. The Secretary (Forest), (Jharkhand, Madhya Pradesh, Chhattisgarh, Maharashtra, Odisha, West Bengal)
3. CMD, CMPDI, Ranchi
4. The Allottees as per Notice dtd. 16.04.2025 (Annexure-I)

Copy to:-

1. PPS to AS & NA
2. Director (NA)/ Director (Tech/NA)

Minutes of meeting chaired by the Additional Secretary & Nominated Authority (AS&NA), Ministry of Coal, on 28.04.25 at 12:00 PM to review the status of Partially / Regionally Explored Coal Blocks.

The list of participants is at Annexure I

At the outset, AS & NA (Coal) welcomed all the participants.

A mine wise presentation was made, and the progress was discussed.

Chhattisgarh State

1. Jhigador, M/s CG Natural Resources Ltd.

The mine was allotted on 18.11.21 and the scheduled date of operationalization is 18.05.27. The mine is yet to receive PL cum ML deed.

Allottee informed that currently PL cum ML deed is pending with DMO, Surajpur. It has been conveyed by the DMG department, Chhattisgarh, that PL cum ML deed will be executed within the one week.

NoC for drilling/ exploration in forest land is also in progress, and the allottee is taking the follow-ups with the DFO. Allottee also informed that they are ready with their arrangements and once the PL cum ML deed is signed, they will proceed immediately with mobilization and start drilling activities.

2. Khargaon, M/s CG Natural Resources Ltd.

The mine was allotted on 18.11.21 and the scheduled date of operationalization is 18.05.27. The mine is yet to receive PL cum ML deed.

Allottee informed that currently PL cum ML deed is pending with DMO, Surajpur. It has been conveyed by the DMG department, Chhattisgarh, that PL cum ML deed will be executed within the one week.

NoC for drilling/ exploration in forest land is also in progress, and the allottee is taking the follow-ups with the DFO.

3. Purunga, M/s CG Natural Resources Ltd.

The mine was allotted on 08.06.23, and the scheduled date of operationalization is 08.12.28. The mine is yet to receive final approval of GR.

Allottee informed that the first meeting of the GR already held on April 15th, and they have re-submitted revised comments. Currently, it is under consideration of CMPDI and is in process. Concerns were also raised that lots of time is being taken in final approval of GR after the submission of the application for grant.

4. Barra, M/s BALCO

The mine was allotted on 12.12.22, and the scheduled date of operationalization is 12.06.28. The mine is yet to complete drilling.

Allottee informed that the geological area of the mine is 31.44 square KM and of this 7.7 square KM is metamorphic area and drilling is not required in such area. After completion of drilling, they submitted draft GR to CMPDIL ,however, CMPDIL asked for additional boreholes. Drilling in additional boreholes is in progress.

In about 11.93 square KM area, the density of boreholes is 6.2 boreholes per square kilometre. For the 19.57 square kilometers area, which includes a 200-meter buffer zone comprising the northeast and northwest parts, the density is 4.85 boreholes per square kilometre. Currently, they have 32 active boreholes. Allottee also informed that they will submit the draft GR to the NA office, MOC in next 15 days.

The Director (Tech)/NA told them to complete the mandatory work program of drilling and submit the GR to the NA office within the said period.

5. Sherband, M/s Nilkanth Coal Mining Pvt.Ltd.

The mine was allotted on 14.12.23 and the scheduled date of operationalization is 14.06.29. The mine is yet to receive final approval of GR.

Allottee informed that the draft GR was submitted to the Ministry of Coal on 05.03.25. Subsequently, it was forwarded to CMPDIL on 07.03.25. CMPDIL provided their comments on 24.03.2025, which were addressed by the allottee on 21.04.2025 and resubmitted to CPMDIL. Currently, it is under scrutiny with CMPDIL.

The representative of CMPDIL informed that the revised GR will be scrutinized within one week.

6. Baisi, M/s Indermani Minerals India Pvt. Ltd.

The mine was allotted on 01.08.2024, and the operationalization date is 14.06.2029. The PL-cum-ML is still pending.

The allottee reported that the District Collector (DC) has been transferred and this delayed the process. The new DC has assured that the PL-cum-ML formalities will be completed within three weeks. The Director (Technical)/NA emphasized the need to fast-track the process as the application was submitted on 14.01.2025, and there has already been a three-month delay.

The state government was asked to suggest any measures for early completion of drilling and exploration. State government suggested that the Allottee can start drilling in non-forest area without waiting for NOC from forest department for drilling in forest area.

Jharkhand State

7. UrmaParhitola, M/s Auro Coal Mining Pvt.Ltd.

The mine was allotted on 03.03.21, and the scheduled date of operationalization is 02.12.26. The Geological Report is yet to be approved.

The allottee informed that the revised GR was submitted to CMPDIL on 05.03.2025. On 15.04.2025, the GR Committee gave verbal approval, and now they are waiting for the final formal GR approval .

8 &9. Brahmini and Chichro Patsimal, M/s Eastern Coalfields Ltd.

The mine was allotted on 24.01.19 and the scheduled date of operationalization is 23.01.25. The drilling and exploration have not yet started in the mine

The allottee stated that it is a very big size mine and on the suggestion of MoC ,they have decided to divide the mine in three parts and first they are working on the appointment of MDO for completion of drilling/exploration in north part of the mine. MDO bid document for north part has been shared with CMPDIL for corrections if any. The tender will be floated once the final bid document is received from CMPDIL in the GEM portal in May 2025.

The Director (Tech)/NA informed that there has been no progress since the allocation of the block in year 2019. AS&NA noted the issue of delay in drilling/exploration and asked the Allottee to expedite the tendering work and communicate to O/o NA the way forward

and strategy to run the coal block and it will be observed that what progress has taken place before the next review meeting.

10. AmarkondaMurgadangal, M/s Eastern Coalfields Ltd.

The mine was allotted on 24.01.19, and the scheduled date of operationalization is 23.01.25. The drilling and exploration have not yet started in the mine.

The allottee informed that they floated tender for appointment of MDO for drilling and initially quoted mining charges were very high, so they asked the bidder for price justification. The bidder has now agreed to match the lowest quoted rate. The revised price has been forwarded to CMPDIL for net present value (NPV) assessment to determine its viability. Once the report is received, the work will be awarded to the MDO. The Director (Technical)/NA inquired about the strategy if the offer is found unviable, to which the allottee responded that they would proceed with re-tendering.

The Director (Technical) NAadvised the allottee to expedite the process, and the allottee assured that it would be finalized by next month. He also confirmed that the outcome will be communicated in the next review meeting. Additionally, the allottee mentioned that securing a bidder for this block would make it easier to attract a bidder for the Brahmani & Chichro Patsimal block as well.

11. Basantpur, M/s Gangaramchak Mining Pvt.Ltd (Goquest Mining Pvt Ltd).

The mine was allotted on 12.12.22 and the scheduled date of operationalization is 11.06.28. The mine is yet to receive PL cum ML.

The allottee informed that their application for PL cum ML moved from the Department of Mines and Geology to the Secretary (Mines), Government of Jharkhand, and currently it has been pending with the state government for the past one and a half years.

12. Binja, M/s Assam Mineral Development Corporation Ltd.

The mine was allotted on 08.06.23 and the scheduled date of operationalization is 08.12.28. The mine is yet to receive PL cum ML.

The allottee informed that land scheduling for the Burmu area has been completed, but the scheduling for Patrapur is still pending. Once that is received, they will secure the PL-

cum-ML. Additionally, their exploration scheme was certified by CMPDIL on 18-03-2025.

The Director (Tech) /NA expressed concern over the slow progress, noting that the block was granted back in 2023, yet the PL-cum-ML has still not been obtained. He advised the allottee to escalate the matter to senior management to expedite the process to avoid penalties.

13.Rauta Closed Mine, M/s Shreesatya Mines Pvt.Ltd.

The mine was allotted on 18.11.21 and the scheduled date of operationalization is 17.05.27. The mine is yet to receive PL cum ML.

The allottee informed that they had applied for the PL cum ML in 2021, and the file has been pending with the Directorate of Mines and Geology, Jharkhand, since September 2024. They also mentioned that in the last review meeting, they were assured of receiving approval, but as of today, no official communication or approval has been received from the state department.

Director (Technical)/NA asked if any specific concerns had been raised by state officials, the allottee confirmed that no issues had been communicated. Their last follow-up letter was sent a week ago, but there has been no response. Currently, the file is still with the state, awaiting cabinet approval.

The AS & NA instructed that a DO letter be prepared for state government highlighting the long pending PL cum ML issues with the Government of Jharkhand with request for expediting these matters and if agreed, organize a tripartite meeting to address and resolve this issue.

14&15.Jogeshwar and Khas Jogeshwar, M/s Southwest Pinnacle Exploration Ltd.

The mine was allotted on 18.11.21 and the scheduled date of operationalization is 17.05.27. The mine is yet to receive PL cum ML.

The allottee informed that their file has been with the Directorate of Mines and Geology, Jharkhand, since December 2023 and is currently pending for cabinet approval. The allottee added that they have been actively following up, but no communication has been received so far.

AS& NA asked to highlight this issue too in the proposed DO letter.

16. Babupara East, M/s Rungta Sons Private Limited

The mine was allotted on 01.08.24 and the scheduled date of operationalization is 31.01.30. The mine is yet to receive PL cum ML.

The allottee informed that the application for PL-cum-ML was submitted on 07.08.24 and has been pending with the state government. The Allottee also mentioned that the NOC for forest clearance was applied through the Parivesh portal on 30.08.24 and is currently with the Secretary, Forest Department, Government of Jharkhand.

The State Forest Official present in the meeting conveyed that the application has been forwarded to the State Forest Secretary, Jharkhand, and the required permission is expected to be granted within the next 10 days.

17. Lalgrah South, M/s Rungta Sons Private Limited

The mine was allotted on 01.08.24 and the scheduled date of operationalization is 31.01.30. The mine is yet to receive PL cum ML.

The allottee informed that the application for PL-cum-ML was submitted on 07.08.24. Verification of forest land has been completed by DFO-Bokaro on 17.01.2025. Currently, the proposal is at the Collectorate office, Bokaro and the NoC application is currently with the Forest Secretary, Jharkhand.

18. South of Damuda, M/s Rungta Sons Private Limited

The mine was allotted on 01.08.24 and the scheduled date of operationalization is 31.01.30. The mine is yet to receive PL cum ML.

The allottee informed that the application for PL-cum-ML was submitted on 27.08.24, Verification of forest land has been completed by DFO-Bokaro on 17.01.2025. Currently, the proposal is at the Collectorate office, Bokaro.

19. Duni Central, M/s Bull Mining Private Limited

The mine was allotted on 01.08.24, and the scheduled date of operationalization is 31.10.28.

The allottee informed that exploration was completed on 01.03.2025, and CMPDIL is currently in the process of preparing the Geological Report (GR).

The Director (Technical)/NA reminded the allottee that, although CMPDIL prepares the GR, it must ultimately be approved by the Ministry of Coal's GR Committee. The allottee assured that they will submit the GR for approval to the MOC, by the end of April 2025.

Madhya Pradesh State

20. Beheraband North Extension, M/s Auro Coal Mining Pvt.Ltd.

The mine was allotted on 10.10.22 and the scheduled date of operationalization is 10.04.28.

The allottee informed that they completed the drilling on non-forest land on 17.01.24 and completed the drilling and exploration work on forest land on 25.03.25, as the NOC from the Forest Department had been received on 14.11.24. They are currently undertaking the analysis of the boreholes and expect to submit the Geological Report (GR) by July.

The Director (Technical) /NA advised them to carry out the analysis and the preparation of the GR simultaneously, noting that significant time has already been lost due to the delayed forest land NOC. The allottee assured that they will make efforts to expedite the process.

21. Mara II Mahan, M/s Mahan Energy Limited

The mine was allotted on 01.08.2024 and the scheduled date of operationalization is 01.02.30. The mine is yet to receive PL cum ML.

The allottee informed that in the state of Madhya Pradesh, the permissible limit for PL-cum-ML is 35 sq. km, whereas their allotted area spans 54 sq. km, creating challenges in obtaining the PL-cum-ML. They requested for support of MoC for granting the necessary approvals in this regard.

In response, the Director (Technical)/NA advised the allottee to complete all background preparations so that, once the required relaxation is granted, they can promptly secure the PL-cum-ML. Additionally, the allottee informed that they have obtained the DFO's approval on 07.04.25 to carry out exploration activities for a period of one year.

The Allottee also highlighted that 15 months time given for GR preparation for such a large area is too little and it needs to be reasonably increased.

22. Bandha North, M/s Jaiprakash Power Ventures Ltd.

The mine was allotted on 12.12.22 and the scheduled date of operationalization is 12.06.28. The mine is yet to receive final approval of GR.

The allottee informed that they completed the drilling activities on 11.02.25. They have also finalized the Geological Report (GR) and submitted it to the Ministry of Coal on 25.04.25. Even the mining plan is also under preparation.

23. Maiki North, M/s Maiki South Mining Pvt.Ltd.

The mine was allotted on 12.12.22 and the scheduled date of operationalization is 12.06.28. The mine is yet to complete drilling.

The allottee informed that they commenced drilling operations on 01.04.25 and the drilling will be completed by September 2025. Ten number of rigs have been mobilised and till date, they have completed approximately 2,920 meters of drilling in the non-forest land area and they have to complete 71 borehole drilling.

24. Arjuni West, M/s Ganga Khanij Pvt.Ltd.

The mine was allotted on 08.06.23 and the scheduled date of operationalization is 08.12.28. The mine is yet to complete exploration.

The allottee informed that the drilling and exploration activities are currently underway, which are expected to be completed by 15.06.25. They further assured that the Geological Report (GR) will be submitted to the Ministry of Coal by 30.09.25

25. Pathora East, M/s Bajrang Power and IspatLtd.

The mine was allotted on 14.12.23 and the scheduled date of operationalization is 14.06.29. The mine is yet to receive final GR.

The allottee informed that they completed the drilling activities on 25.02.25 and subsequently submitted the draft Geological Report (GR) to the Ministry of Coal on 22.04.25.

Upon inquiry by the Director (Technical)/NA regarding certain clarifications related to the mandatory drilling work program, the allottee confirmed that they have submitted the required clarifications.

26. West of Shahdol, M/s JK Cement Limited

The mine was allotted on 01.08.24 and the scheduled date of operationalization is 30.01.30
The mine is yet to complete drilling.

The allottee informed that out of a total of 35 boreholes, they have completed drilling and exploration work in 25 boreholes, covering approximately 6,000 meters. The remaining 2,000 meters of drilling and 2D seismic survey is planned to complete in May 25. The allottee has committed to submitting the Geological Report (GR) by the first week of July 2025

27.Lamatola, M/s ACC Ltd.

The mine was allotted on 01.08.24 and the scheduled date of operationalization is 30.01.28
The mine is yet to complete drilling.

The allottee informed that they were granted the PL cum ML deed on 28.03.25, along with the NOC from the Forest Department. They have commenced the drilling work and assured that they will make all efforts to complete the drilling activities at the earliest possible.

Maharashtra State

28. Kalambi Kalmeshwar, M/s Samlok Industries Pvt.Ltd.

The mine was allotted on 16.06.23 and the scheduled date of operationalization is 15.12.28. The mine is yet to receive final GR.

The allottee informed that they have submitted the Geological Report (GR) to the Ministry, which has since been forwarded to CMPDIL for vetting. The allottee has received the vetting comments from CMPDIL and has confirmed that they will resubmit the revised GR after addressing the comments within the next 10 days for the meeting date.

The Director (Technical) /NA reminded the allottee that, although CMPDIL prepares the GR, it must ultimately be approved by the Ministry of Coal's GR Committee.

Odisha State

29. Bankhui, M/s Yazdani Steel and Power Ltd.

The mine was allotted on 10.10.22 and the scheduled date of operationalization is 10.04.28. The mine is yet to receive PL cum ML.

The allottee informed that an application was submitted for PL cum ML on 05.12.22 to DC, Angul. The application is currently with the Office of Chief Minister, GoOD since October 2024.

The Director (Technical) advised the Department of Mines and Geology (DMG) to expedite the process. In response, the Director, DMG Odisha confirmed that the matter is being actively pursuing by them.

30. Chendipada (Revised), M/s Rungta Sons Pvt.Ltd.

The mine was allotted on 08.06.23 and the scheduled date of operationalization is 08.12.28. The mine is yet to complete exploration.

The allottee informed that they commenced drilling operations on 07.03.25 and have so far completed 286 meters of drilling. However, the work was suspended due to resistance of villagers at the ground level. They are currently engaged in negotiations with the local villagers and are optimistic that the matter will be resolved shortly.

In response, the Director (Technical)/NA inquired about the timeline for completing the remaining drilling activities and the preparation of the Geological Report . The allottee replied that they estimate approximately two months to complete the drilling and an additional 1.5 months for the preparation of the GR.

31. Sakhigopal – B Kankili, M/s Rungta Sons Pvt.Ltd.

The mine was allotted on 08.06.23 and the scheduled date of operationalization is 08.12.28. The mine is yet to complete exploration.

The allottee informed that they commenced drilling operations on 14.02 .25 . However, the work was suspended due to resistance of villagers at the ground level. They are currently engaged in negotiations with the local villagers and are optimistic that the matter will be resolved shortly.

32. KudanaliLubri–M/s Gujarat Mineral Development Corporation Limited

The mine was allotted on 05.09.24 and the scheduled date of operationalization is 05.03.30.

The allottee informed that they have already awarded the exploration work to CMPDIL, and the exploration scheme has been prepared by CMPDIL. Additionally, they stated that

the selection of an agency for obtaining the NOC for drilling and exploration in the forest land is currently underway. The allottee assured that they will commence the drilling and exploration activities very soon.

33. Meenakshi West – M/sHindaclo Industries Limited

The mine was allotted on 14.12.23 and the scheduled date of operationalization is 14.06.29. The allottee informed that they received LoI from Mines dept, Govt. of Odisha on 11.02.25, and they submitted their acceptance on 03.03.25. The Department of Mines confirmed that they have communicated the receipt of the allottee's acceptance to the concerned authorities and that the PL-cum-ML will be issued shortly.

The Director (Technical)NA advised the state mines department to expedite the process, noting that the original date of allocation was in 2023 and that there has already been a delay.

Additionally, the allottee mentioned that they have received the drilling exploration NOC for a period of one year, which is valid till May 2025. However, the Department of Mines clarified that, since only eight boreholes fall within the forest land, the activity qualifies for exemption, and no further NOC is required for the drilling in forest area.

West Bengal State

34. BinodpurBhabhaniganj, M/s JMS Mining PrivateLtd.

The mine was allotted on 01.08.24 and the scheduled date of operationalization is 18.06.30.

The allottee informed that the PL cum ML application was submitted on 24.12.24. The proposal was forwarded to the Department of Industry, Commerce & Enterprises, West Bengal. Additional Secretary, West Bengal, forwarded the file to the District Magistrate to obtain an opinion on the applied PL.

On 16.04.25, the District Magistrate raised a query regarding the specific locations where the boreholes are intended to be drilled. The allottee has since provided a satisfactory response to the District Magistrate.

During the review, the state official informed that all necessary work has been satisfactorily completed from the allottee's side, and the file is now awaiting the opinion of

the District Magistrate.

The Additional Secretary, Industries Department, informed that once the opinion is received from the District Magistrate, the department will require approximately two weeks to clear the application.

Annexure I

1. List of Participants from Ministry of Coal

S. No	Name	Designation
1	Smt. Rupinder Brar	Additional Secretary & Nominated Authority
2	Shri Ajitesh Kumar	Director(P&S-I/P&S-II/NA)
3	Shri. Marapally Venkateshwarlu	Director (T), O/o NA
4	Shri. Jitendra Kumar	General Manager(Min), O/o NA
5	Shri. Alok Verma	Under Secretary, O/o NA
6	Shri. Komirineni	Sr. Manager, O/o NA
7	Shri Harish Chand	Sr. Manager, O/o NA
8	Shri. Prince Kumar	Executive Engineer, O/o NA
9	Shri. Jaibant Kishore	Deputy Chief Manager, O/o NA
10	Smt. Akansha Wadhwa	Deputy Chief Manager, O/o NA
11	Ms. Ashima Jain	Team Leader, PMU
12	Ms. Mani Gautam	SME, PMU
13		Young Professionals

2. List of Central Government Officials

S.N.	Name of Attendee	Designation
1.	Shri Pramod Kumar	GM(UMD), CMPDIL
2.	Shri Ashish Verma	OSD,CCO

3. List of State Government Officials

S.N.	Name of Attendee	Designation/Department
Jharkhand		
1	Shri Shambhu Kumar Singh	Director of Mines & Geology
2	Ved PrakshKhamboj	Forest department
Chhattisgarh		
1	Shri Anurag Diwan and Shri Rajat Bansal	Joint Director of Mines & Geology
2	Shri Sunil Mishra	Forest department
Madhya Pradesh		
	Shri Satyendra Singh Baghel	Director of Mines & Geology

	Shri Mohanta	Forest department
Maharashtra		
	Shri Naresh Zurmure	Forest department
Odisha		
	Shri Gautam Chaudhary	Director of Mines & Geology
	Shri Ashwini Kumar Kar	Forest department
West Bengal		
	Shri Ghosh	Director of Mines & Geology
	-	Additional Secretary ,Department of Industry, Commerce & Enterprises

4. List of Mine Allottees

S.No.	Name of Coal Mine	Company/Subsidiary	Allottee
1	Jhigador	CG Natural Resources Pvt Ltd.	Shri Shanto Mukherjee
2	Khargaon	CG Natural Resources Pvt Ltd.	Shri Shanto Mukherjee
3	Barra	Bharat Aluminum Company Ltd.	Shri Amit Dubey
4	Sherband	Nilkanth Coal Mining Private Ltd.	Shri Dhimant Chauhan Ranjan P Sah, General Manager(Mining)
5	Baisi	Indermani Minerals India Pvt. Ltd.	Shri Rakesh Sen
6	Purunga	Ambuja Cements Ltd.	Shri Shanto Mukherjee
7	AmarkondaMurgadangal	ECL	Shri A C Dey
8&9	Brahmini&ChichroPatsimal	ECL	Shri A C Dey
10	UrmaPaharitola	Aurobindo Reality And Infrastructure Private Ltd.	Shri Piyush Pandey
11&12	Jogeshwar and Khas Jogeshwar	South West Pinnacle Exploration Ltd.	Shri Manik Jain
13	Rauta Closed Mine	Shreesatya Mine Private Ltd.	Shri Mrigank Shekhar
14	Basantpur	Gangaramchak Mining Private Ltd.	Shri Gorakoley

15	Binja	Assam Mineral Development Corporation Ltd.	Shri Amit Kumar
16	Babupara East	Rungta Sons Private Ltd.	Shri Braj Kishore Jha Shri Krishna Kumar Kaushik Shri Kundan Kumar
17	Lalgarh South	Rungta Sons Private Ltd.	Shri Braj Kishore Jha Shri Krishna Kumar Kaushik Shri Kundan Kumar
18	South of Damuda	Rungta Sons Private Ltd.	Shri Braj Kishore Jha Shri Krishna Kumar Kaushik Shri Kundan Kumar
19	Chendipada (Revised)	Rungta Sons Private Ltd.	Shri Braj Kishore Jha Shri Krishna Kumar Kaushik Shri Kundan Kumar
20	Sakhigopal – B Kankili	Rungta Sons Private Ltd.	Shri Braj Kishore Jha Shri Krishna Kumar Kaushik Shri Kundan Kumar
21	Pathora East	Shri Bajrang Power and Ispat Ltd.	Shri Shashidhar Dwivedi
22	Beheraband North Extn	Auro Coal Pvt. Ltd.	Shri Piyush Pandey
23	Maiki North	Maiki South Mining Pvt. Ltd.	Shri Nilay Ghosh Shri Riya Ghosh
24	Bandha North	Jaiprakash Power Ventures Ltd.	Shri SN Chawla Shri Ajit Kr Chowdhary, Jt. President
25	Arjuni West	Ganga Khanij Private Ltd.	Shri A K Singh
26	West of Shahdol (South)	JK Cements Ltd.	Shri Dasari Naga Vara Prasad
27	Mara II Mahan	Mahan Energen Ltd.	Shri Kehar Singh (Singrauli-Cluster Head Shri Yatin Acharya (Head-Commercial Mines) Shri Bodh Narayan Jha (Manager)
28	KalambiKalmeshwar (Western Part)	Samlok Industries Private Ltd.	Shri Rajesh Devalia
29	Bankhui	Yazdani Steel and Power Ltd.	Shri Ashok Kumar Pani
30	Meenakshi West	Hindalco Industries Ltd.	Shri Mukesh Jha
31	KudanaliLubri	GMDC	Lt General Sanjeev Sharma (Rtd.) Head Project Planning and Development (Coal) GMDC Ltd

32	BinodpurBhabhaniganj	JMS Mining Pvt. Ltd.	Shri Nilay Ghosh Shri Riya Ghosh
33	Duni Central	Bull Mining Private Ltd.	Shri Ashish Aggarwal
34	Lamatola	ACC Ltd.	Saurabh Maitra