

File No. NA-301/2/2019-NA
Government of India
Ministry of Coal
Nominated Authority

Room no.: 120 –F, Shastri Bhawan, New Delhi
Date: 14th January 2025

OFFICE MEMORANDUM

Subject : Minutes of Meeting chaired by Additional Secretary & Nominated Authority (AS&NA), Ministry of Coal on 06.01.2025 at 12:00 PM to review operational and expected to be operational captive/commercial coal blocks

The undersigned is directed to refer the subject mentioned above and to forward herewith the minutes of meeting held on 06.01.2025 at 12:00 PM under the chairmanship of Additional Secretary & Nominated Authority (AS&NA), to review the regionally explored captive/commercial coal blocks.



(Alok Verma)
Under Secretary to the Govt. of India
Tel: 011 23384106

To,

1. To all the allottees as mentioned in Annexure-I

Copy to:

1. Director (NA)/ (T/NA)
2. PPS to AS&NA
3. SO (Admin.) MOC – with request to make refreshment arrangement for 20 participants of the meeting.

Minutes of Meeting for Review of Producing and Expected to Produce Coal Blocks chaired by Additional Secretary and Nominated Authority, Ministry of Coal

Time and Date of Meeting: 12 Noon, January 6th 2025.

The list of participants is in Annexure 1.

At the outset, Additional Secretary and Nominated Authority welcomed all participants and wished them a Happy New Year 2025.

A companywise and minewise presentation was made on coal production achieved till December 31st, 2024, and expected production in the remainder of FY25, and FY26 was discussed.

The details of the discussion are as follows:

1. Talaipalli, M/s NTPC Mining Ltd.

The committed coal production for the year 2024-25 is 10 MT. It was observed that 8.12 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 7 MT and the achievement is 116%.

The allottee expects to produce 10 MT in the current FY, and 11 MT in the next FY.

The allottee attributed the challenges associated with the dispatch of coal linked to the end-use project which is part of NTPC's operational plants.

The dispatch process is currently aligned with the demands of the Lara project. The key issue highlighted was the need for railway connectivity on the Howrah-Mumbai line at a specific point called Chakradhar. This connectivity has faced significant delays. The representative emphasized that, in addition to their captive rakes, there is a requirement to dispatch an additional 3.5 rakes through the railway system to meet the targeted dispatch of 11 million tonnes. The allottee requested Ministry of Coal to write to Ministry of Railways to expedite the process.

2. & 3. Chhatti Bariatu and Chhatti Bariatu South, M/s NTPC Mining Ltd.

The committed coal production for the year 2024-25 is 4.5 MT. It was observed that 3.386 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 2.91 MT and the achievement is 116%.

The allottee expects to produce 4.5 MT in the current FY, and 6 MT in the next FY.

The allottee highlighted the issues related to dispatch. Railway connectivity remains a bottleneck as the DPR for the required rail link is still pending approval by the Railways. Once approved, the construction timeline is expected to take 2-3 years. Meanwhile, dispatch is being done via road transport over a 92-kilometer one-way lead, which increases costs. To mitigate these challenges, it was proposed that the North Karanpura diversion plan be considered for the upcoming year. However,

challenges remain, particularly in the construction of the CHP, which is delayed due to the lack of encumbrance-free land from CCL.

4. Kerandari, M/s NTPC Mining Ltd.

The committed coal production for the year 2024-25 is 1.5 MT. It was observed that 1.334 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 1.04 MT and the achievement is 128%.

The allottee expects to produce 1.5 MT in the current FY, and 2 MT in the next FY.

The allottee highlighted that Kerandari shares the same dispatch route as CB mines, so the challenges remain the same for all 3 mines.

5. PakriBarwadih, M/s NTPC Mining Ltd.

The committed coal production for the year 2024-25 is 17 MT. It was observed that 12.943 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 12.37 MT and the achievement is 105%.

The allottee expects to produce 17 MT in the current FY, and 17.5 MT in the next FY.

The allottee mentioned that they will continue to produce ~17 MT coal as they are facing minor challenges including the evacuation and demolition

of approximately 800-900 houses, many of which are located in minority-dominated areas.

6. Dulanga, M/s NTPC Mining Ltd.

The committed coal production for the year 2024-25 is 7 MT. It was observed that 5.04 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 5.8 MT and the achievement is 87%.

The allottee expects to produce 7 MT in the current FY, and 7 MT in the next FY.

7. Badam, M/s NTPC Mining Ltd.

The committed coal production for the year 2024-25 is 1 MT. The mine is yet to begin production.

The allottee expects to produce 0 MT in the current FY, and 0.5 MT in the next FY.

The allottee mentioned that the mining lease was obtained from the state government in the last week of December, and the EC has already been transferred. Regarding FC, the application has been submitted, and EDS raised by the authorities have been addressed. It is anticipated that the FC will be transferred to NML within the current quarter. All other prerequisites are in place, with plans to open the mine in Q1 and commence production in Q2.

8. Pachhwara North, M/s WBPDCCL

The committed coal production for the year 2024-25 is 15 MT. It was observed that 9.536 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 11 MT and the achievement is 87%.

The allottee expects to produce 15 MT in the current FY, and 18 MT in the next FY if EC is increased.

The allottee mentioned that a revised mine plan is to be submitted this month, and once approved, an additional 20% capacity enhancement will be sought. If granted, the production target could increase to 18 MT. Evacuation challenges from Pachhwara North persist despite operational sidings, including a newly started third siding. Road transport remains a concern, and the lack of railway connectivity from Pakur continues to hinder efficient evacuation. A recent proposal for this connectivity was rejected by the Cabinet. The allottee has addressed this issue by writing to Additional Secretary, Smt. Vismita Tej, and the Ministry of Power. The urgency of railway connectivity was highlighted, especially in light of potential capacity enhancements, which could provoke environmental protests if road transport remains the primary mode of dispatch.

9. Barjora North, M/s WBPDCCL

The committed coal production for the year 2024-25 is 0.75 MT. It was observed that 0.461 MT of coal has been produced during the period

April to December 31, 2024 of FY25 against the pro-rata target of 0.67 MT and the achievement is 69%.

The allottee expects to produce 0.75 MT in the current FY, and 0.5 MT in the next FY.

The allottee mentioned that a target of 0.5 MT has been set due to delays in acquiring forest land. The Stage 1 Forest Clearance process is currently underway. Queries raised in the initial review have been addressed, and the proposal has been forwarded by the Forest Department to the Secretary (Forest), GoWB, last week. It is anticipated that Stage 1 clearance will be granted within this month. With the actual handover of forest land expected by the end of FY26, production will be limited to the available land.

10. & 11. Gangaramchak and GangaramchakBhadulia, M/s WBPDC

The committed coal production for the year 2024-25 is 3 MT. It was observed that 1.169 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 2.2 MT and the achievement is 53%.

The allottee expects to produce 2 MT in the current FY, and 2 MT in the next FY.

The allottee informed that blasting operations, which were halted for the past three months, are set to resume, as blasting permission has been obtained from the authorities. With the lifting of restrictions on the mine,

blasting operations are projected to start within 7-10 days, restoring full functionality of the mine.

12. & 13. Tara East and West, M/s WBPDCCL

The committed coal production for the year 2024-25 is 1.5 MT. It was observed that 0.51 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 1.05 MT and the achievement is 49%.

The allottee expects to produce 1 MT in the current FY, and 2 MT in the next FY.

The allottee informed that due to delays caused by land issues, some of which have been resolved, production will be limited to 1 MT. They further highlighted that a critical road diversion remains pending, and is expected to be completed within a week, allowing access to additional operational areas.

14. Gare Palma IV/1, M/s Jindal Power Ltd.

The committed coal production for the year 2024-25 is 8.4 MT. It was observed that 3.868 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 6 MT and the achievement is 65%.

The allottee expects to produce 6.0 MT in the current FY, and 8.4 MT in the next FY provided EC capacity is enhanced.

15. & 16. Gare Palma IV/2 and IV/3, M/s Jindal Power Ltd.

The committed coal production for the year 2024-25 is 6.25 MT. It was observed that 4.268 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 5 MT and the achievement is 85%.

The allottee expects to produce 6.25 MT in the current FY, and 8.5 MT in the next FY provided EC capacity is enhanced.

17. Gare Palma IV/6, M/s Jindal Steel and Power Ltd.

The committed coal production for the year 2024-25 is 4 MT. It was observed that 2.833 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 2.75 MT and the achievement is 103%.

The allottee expects to produce 4 MT in the current FY, and 4 MT in the next FY.

The allottee sought the help of the Ministry of Coal regarding a Reject Disposal Permission from CCO and was advised to follow up with CCO, and if need be, write to the Ministry of Coal.

18. Utkal C, M/s Jindal Steel and Power Ltd.

The committed coal production for the year 2024-25 is 3.37 MT. It was observed that 3.022 MT of coal has been produced during the period

April to December 31, 2024 of FY25 against the pro-rata target of 2.75 MT and the achievement is 110%.

The allottee expects to produce 3.37 MT in the current FY, and 4 MT in the next FY.

The allottee informed they are in the process of revising the mine plan, following which they will attempt to produce 4 MT in the next FY.

19. Bicharpur, M/s Ultratech Cements Ltd.

The committed coal production for the year 2024-25 is 0.6 MT. It was observed that 0.119 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 0.48 MT and the achievement is 25%.

The allottee expects to produce 0.12 MT in the current FY, and 0.03 MT in the next FY.

The allottee informed that they have halted mining operations due to unexpected geographical disturbances due to which the total production for this year will remain at 0.12 MT. Next year, the target is set to be around 0.03 MT, depending on the availability of favourable patches. It was also mentioned that if unfavourable conditions arise, production may be ramped up.

Director (Tech) advised the allottee to approach CMPDIL, or other agencies if they need help.

20. Gare Palma IV/4, M/s Hindalco Industries Ltd.

The committed coal production for the year 2024-25 is 0.84 MT. It was observed that 0.198 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 0.6 MT and the achievement is 33%.

The allottee expects to produce 0.35 MT in the current FY, and 0.35 MT in the next FY.

The allottee highlighted that since operations are moving towards villages, they have to resort to controlled blasting, and a village road needs to be diverted to facilitate operations. The road diversion process is underway, but all of this has impacted the ability to achieve the committed production.

21. Kathautia, M/s Hindalco Industries Ltd.

The committed coal production for the year 2024-25 is 0.1 MT. It was observed that 0 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 0.075 MT and the achievement is 0%.

The allottee expects not to produce in the current FY, and in the next FY.

The allottee informed that there has not been any progress, and the matter remains in court due to which they will not be able to produce any coal in the current and next FY.

22. Bandha, M/s EMIL Mining Ltd.

The allottee informed that they have already received the Stage 1 Forest Clearance permission and sought the help of the Ministry of Coal for transfer of CA land. They added that ground-breaking will take place in the second half of the next FY. Given the high stripping ratio, production is anticipated from December 2026.

23. Chakla, M/s Hindalco Industries Ltd.

The allottee expects to produce 0 MT in the current FY, and 0.1 MT in the next FY.

The allottee informed that Land Acquisition is underway, and they will be completing acquisition of 50-acre land under CNT by this month. They added that they expect MOP by July 2025, with production expected from December 2025. The expected production in FY26 is 0.1 MT.

24. Parbatpur Central, M/s JSW Steel Ltd.

The allottee expects to produce 0 MT in the current FY, and 0.15 MT in the next FY.

The allottee informed that they expect to begin mining operations by December 2025 and produce 0.15 MT by March 2026, as this is a pre-operative mine and no major development is needed.

25. Sitanala, M/s JSW Steel Ltd.

The allottee expects to produce 0 MT in the current FY, and 0 MT in the next FY.

The allottee mentioned that this is a greenfield project and requires development work. They added that they expect to receive MOP, and start mining operations by December 2025, however production will only begin in Q2 of FY27.

26. Moitra, M/s JSW Steel Ltd.

The allottee expects to produce 0 MT in the current FY, and 0.2 MT in the next FY.

The allottee informed that their ML has been executed, and they are in the process of LA . The demand note for GM land is expected from State Revenue Department and will be paid immediately. OB removal is expected to begin from September 2025, and production is expected to begin in December 2025.

27. & 28. Parsa East and Kanta Basin, M/s RRVUNL

The committed coal production for the year 2024-25 is 18 MT. It was observed that 10.576 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 12.4 MT and the achievement is 85.29%.

The allottee expects to produce 16 MT in the current FY, and 18 MT in the next FY.

The allottee informed that they have the land required for production in possession and will be able to produce without any hindrances.

29. Parsa, M/s RRVUNL

The committed coal production for the year 2024-25 is 2.6 MT. The mine is yet to begin production; however, OB removal has started from October 2024.

The allottee expects to produce 0.5 MT in the current FY, and 5 MT in the next FY.

The allottee informed that they have started mining operations, and production is expected to begin by mid-February, 2025. They added that they will be achieving PRC in FY26.

30. Gare Palma IV/7, M/s Sarda Energy and Minerals Ltd.

The committed coal production for the year 2024-25 is 1.68 MT. It was observed that 1.476 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 1.38 MT and the achievement is 107%.

The allottee expects to produce 1.68 MT in the current FY, and 1.8 MT in the next FY.

The allottee mentioned that notice for public consultation has been published, and they expect to receive enhancement for 1.8 MT, following which they will produce .

31. Sahapur West, M/s Sarda Energy and Minerals Ltd.

The allottee expects to produce 0 MT in the current FY, and 0 MT in the next FY.

The allottee informed that ML was granted on 01.01.25 and it will be executed by end of January, 2025. They added that they expect to receive MOP in FY26, and begin production in FY28 as FY 26 and FY 27 will be construction period.

32. Chotia, M/s BALCO

The committed coal production for the year 2024-25 is 1 MT. It was observed that 0.406 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 0.67 MT and the achievement is 61%.

The allottee expects to produce 0.406 MT in the current FY, and 0 MT in the next FY.

The allottee informed that they have applied for surrendering the mine as all mineable reserves have been exhausted.

33. Jamkhani, M/s Vedanta Ltd.

The committed coal production for the year 2024-25 is 2.6 MT. It was observed that 1.261 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 1.95 MT and the achievement is 65%.

The allottee expects to produce 2 MT in the current FY, and 5 MT in the next FY.

The allottee attributed the low production due to land ownership issues and mentioned that they will be producing 2 MT in the current FY. They added that their EC has a condition that mandates coal transport through Rail mode and sought the support of the Ministry of Coal to ensure compliance with this requirement. The allottee thanked the Nominated Authority for resolving the land issue with the prior allottee, and mentioned that they are exploring the possibility of revising the mine plan and enhancing the capacity to 5 MT from next FY.

34. Suliyari, M/s APMDCL

The committed coal production for the year 2024-25 is 6 MT. It was observed that 4.08 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 4.5 MT and the achievement is 91%.

The allottee expects to produce 5 MT in the current FY, and 6 MT in the next FY.

The allottee mentioned that recommendation for EC expansion was not received in the last meeting, and the next meeting is scheduled for 21.01.25, following which there will be little to no time to get CTE and CTO permissions for enhancing production to 6 MT. Regarding rail connectivity, the representative highlighted challenges with land

acquisition, and efforts are underway to identify neighbouring mines to potentially create a joint railway line for all blocks.

35. Bhrandiha, M/s APMDCL

The committed coal production for the year 2024-25 is 0.5 MT. The mine is yet to begin production.

The allottee expects for nil production in the current FY, and 0.5 MT in the next FY.

The allottee informed that they will be beginning production by Q1 of FY26, and attempt to reach PRC in first year of production.

36. Sial Ghogri, M/s RCCPL

The committed coal production for the year 2024-25 is 0.3 MT. It was observed that 0.21 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 0.23 MT and the achievement is 91%.

The allottee expects to produce 0.3 MT in the current FY, and 0.3 MT in the next FY.

37. Bikram, M/s Birla Corporation

The committed coal production for the year 2024-25 is 0.08 MT. The mine is yet to begin production.

The allottee expects for nil production in the current FY, and 0.2 MT in the next FY.

The allottee informed that the Forest Clearance Stage 1 compliances was submitted and reached PCF Bhopal on 21.12.24. They expect to receive Forest Clearance Stage 2 by 14.01.25.

MOP is anticipated by 25.03.25. Mining operations are expected to begin in April 2025, with coal production expected to begin by mid-May 2025.

38. Mandla North, M/s Dalmia (Bharat) Cement Ltd.

The allottee expects for nil production in the current FY and next FY.

The allottee informed they will be applying for CTO in this week and expect to receive MOP by March, 2025. They added that they will begin with dewatering, and development of incline, and production is only expected in FY27.

39. &40. Brinda & Sasai, M/s Dalmia (Bharat) Cement Ltd.

The allottee expects for nil production in the current FY and next FY .

The allottee informed that Forest Clearance Stage 1 is still pending, however, they expect the mine to begin mining operations and produce coal from FY27.

41. - 46. Baranj I, Baranj II, Baranj III, Baranj IV, Manora Deep & Kiloni, M/s KPCL

The committed coal production for the year 2024-25 is 3 MT. It was observed that 2.877 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 2.38 MT and the achievement is 121%.

The allottee expects to produce 3 MT in the current FY, and 3.5 MT in the next FY.

47. Mandakini, M/s KPCL

The allottee expects for nil production in the current FY, and 0.5 MT in the next FY.

The allottee informed that they expect to receive mining lease and MOP in Q1 of FY26 and begin mining operations and production by Q3 of FY26. They highlighted a challenge related to the land for R&R, as approximately 900 people need to be relocated. The issue is exacerbated by the need to ensure that the affected people remain in the same vicinity. They also sought the help of the Ministry of Coal regarding a piece of land that was previously in the name of MCL but needs to be transferred to KPCL, for which they have already written to Office of Nominated Authority.

48. Belgaon, M/s Sunflag Iron and Steel Ltd.

The committed coal production for the year 2024-25 is 0.15 MT. It was observed that 0.079 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 0.1 MT and the achievement is 79%.

The allottee expects to produce 0.13 MT in the current FY, and 0.27 MT in the next FY.

49. Bhivkund, M/s Sunflag Iron and Steel Ltd.

The allottee expects for nil production in the current FY and next FY .

The allottee mentioned that they expect to receive MOP by February, 2026, and begin mining operations by June, 2026. Coal production, however, will begin in the calendar year 2027.

50. Urtan, M/s JMS Mining Ltd.

The allottee expects for nil production in the current FY and next FY .

The allottee mentioned that development work is ongoing, and production is expected to begin in FY27.

51. Urtan North, M/s JMS Mining Ltd.

The allottee expects for nil production in the current FY and next FY .

The allottee mentioned that development work is ongoing, and production is expected to begin in FY27.

52. Gare Palma IV/8, M/s Ambuja Cements Ltd.

The committed coal production for the year 2024-25 is 1.44 MT. It was observed that 0.413 MT of coal has been produced during the period

April to December 31, 2024 of FY25 against the pro-rata target of 1.14 MT and the achievement is 36%.

The allottee expects to produce 0.6 MT in the current FY, and 0.8 MT in the next FY.

The allottee attributed the low production to a plant shut down, however, they added that the plant has restarted. They further mentioned that they will only be able to produce 0.6 MT in this FY.

53. Gondkhari, M/s Adani Power (Maharashtra) Ltd.

The allottee expects for nil production in the current FY and next FY . Coal production anticipated to start approximately 36 months after the MOP is granted as it is an underground mine.

The allottee mentioned that their ML was delayed due to issues in land verification. They added that CTO and MOP will be delayed for want of ML. Mining operations are expected to begin by the end of this month as Mine Opening Permission is expected this month.

54. Dhirauli, M/s Stratatech Mineral Resources Pvt. Ltd.

The allottee expects for nil production in the current FY, and 2 MT in the next FY.

The allottee mentioned that they have distributed awards for land acquisition for four out of five villages. The approval for the fifth is expected soon. They have secured 958.66 hectares of the 1367.54

required for Stage One, but the remaining is pending. Delays in receiving the demand note for this land could push back the mining start date. If the demand note arrives within 10-15 days, operations could begin by March; otherwise, the start may be delayed by one to two months. The allottee aims to start mining operations by June 2025 and produce 2 MT of coal in FY26.

55. Koilajan, M/s AMDCL

The allottee expects for nil production in the current FY and next FY.

The allottee informed that they have completed the drone survey and are preparing to submit the hydrogeological report along with the EIA report. Once these reports are submitted, the public hearing will follow. After the public hearing and submission of the final EIA, the EC will be granted, following which CTE, CTO and ML will be applied. The allottee expects to complete the public hearings by March. MOP is expected by December 2025, and mining operations to begin in January, 2026.

56. Garampani, M/s AMDCL

The allottee expects for nil production in the current FY and next FY..

The allottee informed that they have completed the drone survey and are preparing to submit the hydrogeological report along with the EIA report. Once these reports are submitted, the public hearing will follow. After the public hearing and submission of the final EIA, the EC will be granted, following which CTE, CTO and ML will be applied. The allottee expects to

complete the public hearings by March 25 . MOP is expected by December 2025, and mining operations to begin in January, 2026

57. Sarisatolli, M/s CESC

The committed coal production for the year 2024-25 is 1 MT. It was observed that 0.896 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 0.67 MT and the achievement is 134%.

The allottee expects to produce 1.4 MT in the current FY, and 1.5 MT in the next FY.

58. Talabira II and III, M/s NLC India Ltd.

The committed coal production for the year 2024-25 is 16.1 MT. It was observed that 11.516 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 12.25 MT and the achievement is 94%.

The allottee expects to produce 16 MT in the current FY, and 20 MT in the next FY.

The allottee informed that they are on track and will be able to achieve the committed target of 16 MT in this FY. They sought the help of the Ministry of Coal regarding availability of rakes, and CTE for a railway siding. Director (Tech) asked the allottee to submit the same in writing and assured that it will be taken up.

59. Pacchwara South, M/s NUPPL

The allottee expects for nil production in the current FY and 0.5 MT in the next FY.

The allottee mentioned they are focused on completing the Forest Stage 1 compliance. The land plan has been identified and submitted to the district officials. All required components are actively being fulfilled, and the allottee expects to present the case in the next FAC meeting. The allottee is optimistic of getting MOP by Q2 of FY26 and begin coal production by end of Q2 of FY26, however, the monsoon season might slightly affect the progress.

60. & 61. Utkal D & E, M/s NALCO

The committed coal production for the year 2024-25 is 2 MT. It was observed that 2 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 1.45 MT and the achievement is 140%.

The allottee expects to produce 4 MT in the current FY, and 4 MT in the next FY.

The allottee expects to begin production from Utkal E mine by 15.01.25, and aims to produce another 2 MT by March, 2025 as all clearances will be available by then.

62. & 63. Moher and Moher Amlohri Extn., M/s Sasan Power Ltd.

The committed coal production for the year 2024-25 is 17 MT. It was observed that 13.077 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 13.24 MT and the achievement is 99%.

The allottee expects to produce MT in the 18.1 current FY, and 18.5 MT in the next FY.

64. & 65. Manoharpur and ManoharpurDipside, M/s OCPL

The committed coal production for the year 2024-25 is 13 MT. It was observed that 7.514 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 9.8 MT and the achievement is 77%.

The allottee expects to produce 10.5 MT in the current FY, and 16 MT in the next FY provided the challenge in dispatch is resolved. .

The allottee mentioned that they will only be able to produce another 3 MT in the current FY, as dispatch is a challenge despite offering coal at discounted prices. The coal that are being auctioned are not able to be booked as there is little demand for their coal in that area. The allottee, however, mentioned that they will attempt to produce 16 MT in the next FY, if dispatch constrains ease.

66. Amelia North, M/s JPVL

The committed coal production for the year 2024-25 is 3.92 MT. It was observed that 2.577 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 2.74 MT and the achievement is 95%.

The allottee expects to produce 3.92 MT in the current FY, and 3.92 MT in the next FY, with no plans of enhancement.

67. Tubed, M/s DVC

The committed coal production for the year 2024-25 is 4 MT. It was observed that 2.787 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 2.86 MT and the achievement is 97%.

The allottee expects to produce 4.1 MT in the current FY, and 6 MT in the next FY.

68. Pacchwara Central, M/s PSPCGL

The committed coal production for the year 2024-25 is 7 MT. It was observed that 4.865 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 4.2 MT and the achievement is 116%.

The allottee expects to produce 7 MT in the current FY, and 7 MT in the next FY. If permission for IPP is given, they will enhance the EC capacity and will then produce more coal.

The allottee mentioned that they will be producing 7 MT in this FY, and next, however, dispatch is a constraint as a school falls on the route which hinders efficient dispatch. Director (Tech) advised the allottee to write to the Ministry of Coal and assured that the matter will be taken up with relevant authorities.

69. Tasra, M/s SAIL

The committed coal production for the year 2024-25 is 0.25 MT. It was observed that 0.293 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 0.2 MT and the achievement is 147%.

The allottee expects to produce 0.5 MT in the current FY, and 0.6 MT in the next FY.

The allottee mentioned that the mine is still in development stages, and they are in the process of acquiring land. They added that they are on track to produce 0.5 MT in this FY and will increase it to 0.6 MT in the next FY. The allottee also thanked the Ministry of Coal for assisting with the land transfer from BCCL.

70. Naini, M/s SCCL

The committed coal production for the year 2024-25 is 3 MT. The mine is yet to begin production.

The allottee expects to produce 0.2 MT in the current FY, and 4 MT in the next FY.

The allottee expects mining operations to begin in first week of February, 2025 and production in March, 2025. They added that tree enumeration is going on, but they are confident of producing 0.2 MT in this FY, and will increase it to 4 MT in the next FY.

71. Amelia, M/s THDC

The committed coal production for the year 2024-25 is 2.75 MT. It was observed that 2.522 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 1.9 MT and the achievement 133%.

The allottee expects to produce 3.75 MT in the current FY, and 4.5 MT in the next FY. It was informed that the permanent siding will come in July 2025.

72. Gare Palma Sector III, M/s CSPCGL

The committed coal production for the year 2024-25 is 4 MT. It was observed that 2.159 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 2.88 MT and the achievement is 75%.

The allottee expects to produce 4 MT in the current FY, and 4 MT in the next FY.

The allottee attributed the low production to challenges such as land constraints, vehicle availability issues, and occasional road congestion, which can disrupt operations. The OB removal process is progressing smoothly, ensuring steady advancement toward production goals. While road connectivity has been strengthened, reliance on the private railway siding continues to pose a logistical hurdle. The construction of the siding, currently underway with IRCON as the contractor, is expected to be completed by the last quarter of FY 2025. Once operational, this infrastructure will significantly ease transportation challenges and bolster production capabilities.

73. Tadicherla, M/s TSGENCO

The committed coal production for the year 2024-25 is 2.5 MT. It was observed that 1.768 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 1.71 MT and the achievement is 104%.

The allottee expects to produce 2.5 MT in the current FY, and 2.5 MT in the next FY, as there are no plans of enhancement.

74. Marki Mangli III, M/s B S Ispat Ltd.

The committed coal production for the year 2024-25 is 0.21 MT. It was observed that 0.0 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 0.14 MT and the achievement is 0%.

The allottee expects to produce 0.1 MT in the current FY, and 0.3 MT in the next FY.

The allottee informed that the issue with GoMH have been resolved, and mining operations have resumed. Production is expected to begin in a week's time, and they will be producing 0.1 MT in this FY.

75. & 76. Takli Jena Bellora (N) and Takli Jena Bellora (S), M/s Auro Infra Ltd.

The committed coal production for the year 2024-25 is 0.75 MT. It was observed that 0.565 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 0.56 MT and the achievement is 101%.

The allottee expects to produce 0.75 MT in the current FY, and 0.75 MT in the next FY.

The allottee informed that despite challenges, efforts are ongoing to meet the target of 0.75 MT for the current FY. A diversion of one village road has been completed, but unresolved local issues have prevented the excavation of the old road, restricting operations. The SDM of Varona has issued a restraining order, but active discussions are underway with the SDM and local administration to resolve the matter promptly. Despite these setbacks, they remain optimistic about achieving the target this year and have set a similar target of 0.75 MT for the next FY. Plans to enhance production are constrained by land acquisition requirements

and the need for village relocation, limiting operational area expansion for now. However, work on revising the mining plan for expansion is in progress, and once finalized, we will proceed to secure approval from the Ministry of Coal.

77. & 78. Gotitoria (East) and Gotitoria (West), M/s BoulderStone Mart Pvt. Ltd.

The committed coal production for the year 2024-25 is 0.23 MT. It was observed that 0.201 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 0.2 MT and the achievement is 100%.

The allottee expects to produce 0.23 MT in the current FY, and 0.23 MT in the next FY.

79. Trans Damodar, M/s Durgapur Projects Ltd.

The committed coal production for the year 2024-25 is 1 MT. It was observed that 0.198 MT of coal has been produced during the period April to December 31, 2024 of FY25 against the pro-rata target of 0.7 MT and the achievement is 28%.

The allottee expects to produce 1 MT in the current FY, and 1 MT in the next FY.

The allottee informed that land is the only issue that hinders production as negotiations are needed with factory owners, however they remained

confident that they will be able to produce 1 MT in the current FY, and next.

80. Bhaskarpara, M/s Prakash Industries Ltd.

The committed coal production for the year 2024-25 is 0.75 MT. The mine is yet to begin production.

The allottee expects to produce 0.1 MT in the current FY, and 1 MT in the next FY.

The allottee informed that they expect the CTO letter to be uploaded today and receive MOP in a week's time. They added that equipment has already been mobilized, and they will be able to produce 0.1 MT in this FY and achieve PRC in the next FY.

81. Rajhara North (Central and Eastern, M/s Fairmine Carbon Pvt. Ltd.

The allottee expects to produce 0.02 MT in the current FY, and 0.3 MT in the next FY.

The allottee informed that they have applied for MOP and will begin with mining operations as soon as it is received as equipment has already been mobilized. They plan to begin production in March and produce 0.02 MT in the current FY and increase production to 0.3 MT in the next FY.

82. & 83. KotreBasantpur and Pachmo, M/s Central Coalfields Ltd.

The committed coal production for the year 2024-25 is 0.40 MT. The mine is yet to begin production.

The allottee expects to produce 0.1 MT in the current FY, and 1.6 MT in the next FY.

The allottee informed that tree felling was delayed due to intense agitation by local villagers. The unrest, stemming from local issues typical to Jharkhand and land-related complications, obstructed operations for nearly a month. From the 26th of December onwards, tree felling resumed steadily, and the allottee anticipates completing it by February, with OB removal expected to start shortly thereafter. Coal production is likely to commence 15 to 20 days after OB removal begins from 1st week of March 25..

84. NamchikNamphuk, M/s Coal Pulz Pvt. Ltd.

The allottee was absent.

85. Baitarni West, M/s GMDC

The allottee expects for nil production in FY 25 as well as in FY 26.

The allottee informed that they expect to get EC and FC in next 4 months time. Regarding land acquisition, Socio Economic Survey has started. Coal production will begin in FY27.

86. Utkal A, M/s Mahanadi Coalfields Ltd.

The allottee expects for nil production in FY 25 and also in FY 26. Y.

The allottee informed that the compliances for Forest Clearance Stage 1 is pending, and 3 EDS have been raised. They added that compliances will be submitted by end of the month, and Forest Clearance Stage 2 is expected next month. They expect to receive MOP and begin production by Q4 of FY26.

87. Gare Palma Sector II, M/s MAHAGENCO

The allottee expects for nil production in the current FY, and 0.25 MT in the next FY.

The allottee informed that ML execution is expected by this week, and they plan to begin mining operations by February. They expect to produce 0.25 MT in the next FY.

88. Lohari, M/s Araanya Mining Pvt. Ltd.

The allottee expects for nil production in the current FY, and 0.05 MT in the next FY.

The allottee informed that upload of land records will be completed in 3 months' time, following which they expect to receive MOP, and begin mining operations by June 2025, with production expected to begin by October, 2025.

89. Tokisud North, M/s NMDC

The allottee expects for nil production in FY 25 and FY 26.

The allottee informed that they will be applying for MOP and begin mining operations by end of FY26, however, production will only begin in FY27.

90. Jagannathpur B, M/s Powerplus Traders

The allottee expects for nil production in FY 25 and FY 26.

The allottee mentioned they are in discussions with various agencies to assist them with the construction of inclined drivage and tunnelling.

Annexure 1

Name of the Mine	Allottee	Name and Designation of Attendee
Talaipalli	NTPC Mining Ltd.	Shri Animesh Jain, RED (Coal Mining)
ChattiBariatu, ChattiBariatu South	NTPC Mining Ltd.	Shri Shrikande, GM (TS)
Kerandari	NTPC Mining Ltd.	Shri Faiz Taiyab, HOP, PakriBarwadih
PakriBarwadih	NTPC Mining Ltd.	Shri Naveen Gupta, HOP, ChattiBariatu
Dulanga	NTPC Mining Ltd.	Shri Brij Prasoon, HOP, Dulanga
Badam	NTPC Mining Ltd.	Shri. AS Yadav, HOP, Talaipalli Shri. Shiv Prasad, HOP, Kerandari Shri. Arun Kumar Saxena, HOP, Badam
Pachhwara North	WBPDCCL	Shri Chanchal Goswami, Director Mining
Barjora (North)	WBPDCCL	
Gangaramchak, GangaramchakBhadul ia	WBPDCCL	
Tara East & West	WBPDCCL	
Gare Palma IV/1	Jindal Power Ltd.	Shri Kapil Dhagat Shri Om Prakash
Gare Palma IV/2 and Gare Palma IV/3	Jindal Power Ltd.	

Name of the Mine	Allottee	Name and Designation of Attendee
Gare Palma IV/6	Jindal Steel and Power Ltd.	
Utkal C	Jindal Steel and Power Ltd.	
Bicharpur	Ultratech Cement Ltd.	Shri. Syed Khadry
Bandha	EMIL Mines and Mineral Resources Ltd.	Shri. Piyush Prasad
Gare Palma IV/4	Hindalco Industries Ltd.	Shri. Rajiv Kumar, Agent
Kathautia	Hindalco Industries Ltd.	Shri. Raju Kumar Singh, Mines Agent Shri. Sayantan Chakraborty
Chakla	Hindalco Industries Ltd.	Shri. Deepak Lenka, GM
Moitra	JSW Steel Ltd.	Shri. Mayank Shekhar, SVP
Parbatpur Central	JSW Steel Ltd.	Shri. Rajeev Raman, GM
Sitanala	JSW Steel Ltd.	Shri Devendra Shiringi, Director (T) CE Fuel
Parsa	RRVUNL	Shri. K L Meena, Director
Parsa East, Kanta Basan	RRVUNL	Shri P Mukherjee, Vice President
Gare Palma IV/7	Sarda Energy and Minerals Ltd.	Shri B Ramarao, Senior Vice President
Sahapur West	Sarda Energy and Minerals Ltd.	Shri Amit Dubey
Chotia	BALCO	Shri Vivek Uplanchiwar, COO Mine
Jamkhani	Vedanta Ltd.	Shri. Bhowmick
Kurloi A (North)	Vedanta Ltd.	Shri. Subba Reddy, DGM
Brahmdiha	APMDCL	Shri. Bhanwar Singh, GM
Suliyari	APMDCL	Shri. Bhupendar Singh Chaudhury
Sial Ghoghri	RCCPL	Shri. Mukesh Kumar
Bikram	Birla Corporation Ltd.	Shri. BN Singh
Mandla North	Dalmia (Bharat) Cements Ltd.	Shri Krishnamurthy, Technical Director
Brinda & Sasai	Dalmia (Bharat) Cements Ltd.	Sri Yatiraj, Supt Engineer (Mines)
Baranj I, Baranj II, Baranj III, Baranj IV, Manora Deep & Kiloni	KPCL	
Mandakini	KPCL	
Belgaon	Sunflag Iron and Steel Ltd.	Shri Pavan Kumar
Bhivkund	Sunflag Iron and Steel Ltd.	Shri Anjnaih Lukka
Urtan	JMS Mining Pvt. Ltd.	Ms. Riya Ghosh, Additional Chief Manager
Urtan North	JMS Mining Pvt. Ltd.	Ms. Shefali Gupta, Geologist
Gondkhari	Adani Power Maharashtra Ltd.	Shri. Ponugoti Sampath Kumar, Project Head Shri. Gaurav Mahajan

Name of the Mine	Allottee	Name and Designation of Attendee
Dhirauli	Stratech Mineral Resources Pvt. Ltd.	Shri. Baccha Prasad Shri. Rajkishore Singh Shri. Sudhakar Lola
Gare Palma IV/8	Ambuja Cements Ltd.	Shri Rajesh Jha, Senior Manager (Mining) Shri. Venkata Reddy
Koilajan	AMDCL	Shri. N Anand
Garampani	AMDCL	
Sarisatolli	CESC Ltd.	Shri Purnendu Pandey Shri Shankar Basu
Talabira II & III	NLC India	Shri. Cheruku Dayanand, Project Head
Pachwara South	NUPPL	Shri. Gotte Ramesh, HOP
Utkal D & Utkal E	NALCO	Shri Sudhansu Sekhar Patra, GGM (Coal Mines) Dr. Ashutosh Roul, GM (Mines) Shri Jyoti Prakash Rath, GM (Elect)
Moher and Moher Amlohri	Sasan Power Ltd.	Shri. MudduShriniwas, AVP
Manoharpur&ManoharpurDipside	OCPL	Shri. Sunil Tripathi, AGM (Mines)
Amelia North	JPVL	Shri. SN Chawla, Dy GM
Tubed	DVC	Shri Swapnendu Kumar Panda, Member (Technical) Shri Amitanjan Nandi, ED (Mining)
Pachhwara Central	PSPCGL	Er. Sarvjit Singh, CE/Fuel Er. SM Chopra, Dy CE/Fuel
Tasra	SAIL	Shri. S Banerjee, GM Tasra
Naini	SCCL	Shri. Tummalapalli Srinivasa Rao, GM
Amelia	THDC	Shri AK Sharma, Head
Gare Palma Sector III	CSPGCL	Shri. MR Bagade, ED Shri. Devendra Nath, Additional CE
Tadicherla I	TSGENCO	Shri. C Jeeva Kumar, CE
Marki Mangli III	B S Ispat Ltd.	Shri Sagar Kasangottuwar

Name of the Mine	Allottee	Name and Designation of Attendee
Takli-Jena-Bellora (North) & Takli-Jena-Bellora (South)	Auro Infra Pvt. Ltd.	Shri Rajesh Chaudhary, Sr. Advisor Shri Gopal Reddy, Project Head Shri Ashutosh Kr Dwivedi, DM Mining
Gotitoria (East) & Gotitoria (West)	Boulder Stone Mart Pvt. Ltd.	Shri Raghu Sharma, Director
KotreBasantpur&Pachmo	CCL	Shri. Rajeev Hui
NamchikNamphuk	Coal Pulz Pvt. Ltd.	Shri. Naveen Singhal Shri. Atiqur Rahman Shri. Pallav K Phukan
Rajhara North (Eastern & Central)	Fairmine Carbon Pvt. Ltd.	Shri Rajeev Singh
Baitarni West	GMDC	Shri. Swagat Rai
Gare Palma Sector II	MAHAGENCO	Shri. Abhay Harne, Director Shri. Nitin Wagh, ED
Utkal A	MCL	Shri Kripashankar Singh
Tokisud North	NMDC	Shri. D K Kundu, GM
Jaganathpur B	Powerplus Traders Pvt. Ltd.	Shri. Anup Kumar Rai, VP
Bhaskarpara	Prakash Industries Ltd.	Shri. A K Chaturvedi, Director
Lohari	Araanya Mining Pvt. Ltd.	Shri. Arvind Kumar, Director Shri. GS Bhat, HOP

Annexure-I

S. No.	Name of the Mine	Allottee
1	Talaipalli	NTPC Mining Ltd.
2&3	Chatti Bariatu, Chatti Bariatu South	NTPC Mining Ltd.
4	Kerandari	NTPC Mining Ltd.
5	Pakri Barwadih	NTPC Mining Ltd.
6	Dulanga	NTPC Mining Ltd.
7	Badam	NTPC Mining Ltd.
8	Pachhwara North	WBPDCCL
9	Barjora (North)	WBPDCCL
10&11	Gangaramchak, Gangaramchak Bhadulia	WBPDCCL
12&13	Tara East & West	WBPDCCL
14	Gare Palma IV/1	Jindal Power Ltd.
15&16	Gare Palma IV/2 and Gare Palma IV/3	Jindal Power Ltd.
17	Gare Palma IV/6	Jindal Steel and Power Ltd.
18	Utkal C	Jindal Steel and Power Ltd.
19	Bicharpur	Ultratech Cement Ltd.
20	Bandha	EMIL Mines and Mineral Resources Ltd.
21	Gare Palma IV/4	Hindalco Industries Ltd.
22	Kathautia	Hindalco Industries Ltd.
23	Chakla	Hindalco Industries Ltd.
24	Moitra	JSW Steel Ltd.
25	Parbatpur Central	JSW Steel Ltd.
26	Sitanala	JSW Steel Ltd.
27	Parsa	RRVUNL
28&29	Parsa East, Kanta Basan	RRVUNL
30	Gare Palma IV/7	Sarda Energy and Minerals Ltd.
31	Sahapur West	Sarda Energy and Minerals Ltd.
32	Chotia	BALCO
33	Jamkhani	Vedanta Ltd.
34	Kurloi A (North)	Vedanta Ltd.
35	Brahmdiha	APMDCL
36	Suliyari	APMDCL
37	Sial Ghoghri	RCCPL
38	Bikram	Birla Corporation Ltd.
39	Marki Barka	Birla Corporation Ltd.
40	Mandla North	Dalmia (Bharat) Cements Ltd.
41&42	Brinda & Sasai	Dalmia (Bharat) Cements Ltd.
43&48	Baranj I, Baranj II, Baranj III, Baranj IV, Manora Deep & Kiloni	KPCL
49	Mandakini	KPCL
50	Belgaon	Sunflag Iron and Steel Ltd.
51	Bhivkund	Sunflag Iron and Steel Ltd.
52	Urtan	JMS Mining Pvt. Ltd.
53	Urtan North	JMS Mining Pvt. Ltd.
54	Gondkhari	Adani Power Maharashtra Ltd.
55	Dhirauli	Stratech Mineral Resources Pvt. Ltd.
56	Gare Palma IV/8	Ambuja Cements Ltd.
57	Koilajan	AMDCL
58	Garampani	AMDCL
59	Sarisatolli	CESC Ltd.

S. No.	Name of the Mine	Allottee
60	Talabira II & III	NLC India
61	Pachwara South	NUPPL
62&63	Utkal D & Utkal E	NALCO
64&65	Moher and Moher Amlohri	Sasan Power Ltd.
66&67	Manoharpur & Manoharpur Dipside	OCPL
68	Amelia North	JPVL
69	Tubed	DVC
70	Pachhwara Central	PSPCGL
71	Tasra	SAIL
72	Naini	SCCL
73	Amelia	THDC
74	Gare Palma Sector III	CSPGCL
75	Tadicherla I	TSGENCO
76	Marki Mangli III	B S Ispat Ltd.
77	Takli-Jena-Bellora (North) & Takli-Jena-Bellora (South)	Auro Infra Pvt. Ltd.
78&79	Gotitoria (East) & Gotitoria (West)	Boulder Stone Mart Pvt. Ltd.
80&81	Kotre Basantpur & Pachmo	CCL
82	Namchik Namphuk	Coal Pulz Pvt. Ltd.
83	Rajhara North (Eastern & Central)	Fairmine Carbon Pvt. Ltd.
84	Baitarni West	GMDC
85	Gare Palma Sector II	MAHAGENCO
86	Utkal A	MCL
87	Tokisud North	NMDC
88	Jaganathpur B	Powerplus Traders Pvt. Ltd.
89	Bhaskarpara	Prakash Industries Ltd.
90	Marki Mangli I	TopWorth Urja and Metals Ltd.
91	Tokisud II	Twenty First Century Mining Pvt. Ltd.
92	Lohari	Araanya Mining Pvt. Ltd.
93	Trans Damodar	Durgapur Projects Ltd.