

File No. NA-610/2/2022-NA  
Government of India  
Ministry of Coal  
O/o Nominated Authority  
\*\*\*\*\*

120 -F, Shastri Bhawan, New Delhi  
Dated: December 12, 2022

**OFFICE MEMORANDUM**

Subject : Minutes of meeting chaired by the Hon'ble Minister of Coal, Mine and Parliamentary Affairs on 04.11.2022 at 11:00 AM onward to review the coal production/ operationalization of captive/ commercial coal blocks allotted to Public Sector Companies and Private Sector Companies -reg.  
\*\*\*\*\*

The undersigned is directed to convey that the Hon'ble Minister of Coal, Mine and Parliamentary Affairs have taken the captioned meeting on 04<sup>th</sup> November, 2022 at 11:00 AM onward. Minutes of Meeting is enclosed herewith as **Annexure** for information and necessary action, if any, please.



(Manish Uniyal)

Under Secretary to the Government of India  
Tel: 011 23384106

To,

1. The Chief Secretaries of the State Government of Chhattisgarh/ West Bengal/ Jharkhand/ Odisha/ Maharashtra/ Madhya Pradesh/ Telangana
2. Secretary, MoEF & CC
3. Secretary, Ministry of Power
4. All the Allocattees of coal mines as per Meeting Notice dated 02.11.2022 for PSUs & Private Co.

**Copy to:-**

1. PS to Hon'ble MoS for Rail, Coal & Mines
2. PPS to Secretary (Coal)
3. PS to Additional Secretary (NA)
4. Director (NA)/ Director (Tech/NA)
5. Concerned staff of O/o NA

## **ANNEXURE**

**Minutes of meeting chaired by the Hon'ble Minister of Coal, Mine and Parliamentary Affairs on 04.11.2022 at 11:00 AM onward to review the coal production/ operationalization of captive/ commercial coal blocks allotted to Public Sector Companies and Private Sector Companies**

*The list of participants is in Annexure -I.*

Hon'ble Minister of Coal, Mine and Parliamentary Affairs held a meeting to review coal production and operationalization of captive/commercial coal blocks. A presentation was given related to coal production and operationalization status of all allocated coal blocks. Additional Secretary (MN) and Nominated Authority welcomed all the participants.

Hon'ble Minister observed that against a target of about 138 MT for FY 2022-23 for allocated coal blocks, only 58 MT coal has been produced till October and remarked that all project proponents to ramp up production. Company and Mine wise discussions were held:-

### **(A): Coal Blocks allocated to PSUs:-**

**NTPC:-** PRC of the coal blocks of NTPC is 56 MT and coal production target for FY 2022-23 is 28 MT. Coal production till October is 10.22 MT.

#### **1. Dulanga (M/s NTPC)**

It was informed that 3.48 MT coal has been produced till October, 2022 in FY 2022-23 against target of 3.90 MT and the achievement is 89.02 %. Allottee informed that they will certainly produce 7 MT (PRC) in current year and will try to produce beyond PRC. Shifting of one village is in progress. Application for working in no-go area has been submitted in Sept, 2022 to Odisha Govt.

MoEF&CC informed that the concept of no-go area is not applicable now and they have informed the State Govts that the proposal will be considered on merit basis. Odisha Govt informed that the proposal is not complete and advised NTPC to submit DGPS.survey report.

It was stated that Dulanga is a problem free mine and still target production is not achieved. NTPC to vigorously follow with Odisha Govt for its no-go area proposal and submit the progress report to Nominated Authority every fortnight through CMD.

#### **2. Talaipalli (M/s NTPC)**



It was informed that 0.39 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 0.91 MT and the achievement is meagre 43.06 %. The target for current year is 2.00 MT. NTPC informed that they are making all-out effort for resolving railway issue for evacuation and it will be resolved by end of this month. Regarding appointment of MDO for bigger part of mine, NIT will be launched in next 15 days and work will be awarded by January end. NTPC assured that the target production of 2.0 MT will be achieved this year.

Hon'ble Minister expressed that the achievement of only 43 % of target production is very poor and NTPC should ramp up production.

### **3. PakriBarwadih (M/s. NTPC)**

It was informed that 6.35 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 7.58 MT and the achievement is 83.85 %. The target for current year is 16.00.

M/s NTPC informed that all the machinery & equipment have been mobilized. Rehabilitation of only one village has been completed and rehabilitation of four remaining villages are pending due to resistance of local villagers and political interferences. Consequently, even after all effort achievement of target production is not possible.

Secretary (Mines &Geology), Jharkhand stated that the issue has been discussed with DC and it will be resolved.

Acknowledging the issues of Jharkhand state, Secretary (Coal) directed to compile all issues of Jharkhand State and a combined review meeting with the Chief Secretary will be made to resolve them. On being inquired by Nominated Authority, NTPC stated that 25 MT will be produced in current financial year by NTPC from mines allocated to NTPC.

Hon'ble Minister stated that chairman NTPC to ensure achievement of 25 MT this year. He advised Secretary (Mines &Geology), Jharkhand to proactively resolve this issue with help of district administration.

### **4. Kerandari (M/s. NTPC)**

It was informed that MDO has not been appointed till date and coal production has not started. NTPC informed that tenders were floated twice but no bidders participated in it. No bidders want to participate for Jharkhand mines, Also, there are large numbers of project affected persons. NTPC further informed that the fresh NIT has been published on 01.09.22 and bid opening will be held on 17.11.22.

#### **5. Chatti Bariatu & Chatti Bariatu South (M/s. NTPC)**

It was informed that the mine opening permission was granted on 14.11.2017, however, coal production has started from last month only. The delay in starting coal production was due to delay in appointment of MDO.

#### **6. Badam (M/s NTPC)**

Additional Secretary (MN) stated that the issue of FC- II was considered several times in meeting with MoEF&CC and it was decided that CPSU facility will be given. Jharkhand government has also given its recommendation for this mine. MoEF&CC stated that the recommendation of State was put up before Advisory committee, however, committee is of the view that the conditions imposed in FC-I is to be fulfilled before grant of FC-II.

Additional Secretary (MN) stated that the Advisory committee only gives the recommendation and MoEF&CC may take contrarian decision based on merit. Hon'ble Minister advised Secretary(coal) to resolve the issue in consultation with secretary, MoEF&CC.

#### **7. Tubed (M/s DVC)**

It was informed by M/s DVC that the mining activity has started in September 2022 and OB removal has been done. Due to resistance of local villagers, the mining activity was hampered, however, normalcy has been restored. Coal production is expected to start from end of November. They are expecting to produce 1.0 MT in current financial year against the target of 1.5 MT.

#### **8. Amelia (M/s THDC)**

It was informed that the coal production target for this year is 2.0 MT and still coal production has not started. M/s THDC informed that MDO has been put in place and approach road has been completed. Local resistances are there, and they are dealing with it tactfully. Lots of formalities are to be done in relation to rehabilitation of people. Overburden removal has started, and coal production will start by January. They will produce about 0.5 MT coal by March, 2023 and it will be supplied to NTPC.

#### **9. Talabira II & III (M/s NLCIL)**

It was informed that 5.68 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 6.76 MT and the achievement is 83.99%. M/s NLCIL informed that low production in October month was due to heavy rainfall. However, they are confident of 13 MT coal production by March, 2023. A part of coal is being supplied to Tuticorin plant either



directly or through swapping route. Out of 13 MT of coal production in current year, 5.0 MT will be supplied to NTPC plants.

#### **10. Tokisud North (M/s NMDC)**

M/s NMDC informed that they have got EC and FC. ML application has been submitted to State. They further informed that the Jharkhand Govt. has rejected the transfer of land to them which were given under CNT Act to prior allottee. Meanwhile they have decided to obtain ML and land under CBA Act, 1957. Section 3 notification under CBA Act has been issued.

Secretary (Mines & Geology), Jharkhand assured to look into CNT land issue. He further stated that if the project proponent is going forward for ML and land acquisition under CBA Act, then permission under CNT is not required.

#### **11. Rohne (M/s NMDC)**

It was informed that FC-II and ML are pending. M/s NMDC informed that being a CPSU, they are ready to pay compensation for double degraded forest land and they should be given permission to avail this facility by MoEF&CC.

Additional Secretary asked MoEF&CC to take note of this issue as pointed out by the Allottee for treatment of its application for FC-II as it is being treated for other CPSU.

#### **12. Utkal-D & Utkal-E (M/s NALCO Limited)**

Utkal-D has got Mine Opening Permission on 21.05.2021. Due to land and R&R issues coal production got delayed, however, it has been resolved now. M/s NALCO informed that they have received Labour exemption permission yesterday for Utkal-D coal block. OB removal activity will be started now. They further stated that the coal production may not take place this year and it will start from next year.

Regarding Utkal-E coal block, M/s NALCO informed that, they are in process of Mining Lease deed execution and with the support of State Govt. it will be completed within in 2 months.

#### **13. Pachhwara North (M/s WBPDCCL)**

It was informed that 6.22 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 7.57 MT and the achievement is 82.17 %. The shortfall in coal production

is mainly due to delay in grant of FC stage-II. The FC stage-II has finally been granted on 27.10.2022 and shortage in coal production will be mitigated.

Additional Chief Secretary, west Bengal stated that the PRC of the coal blocks allottee to WBPDCCL is 23 MT and against this PRC, they will produce 18.2 MT coal this year. He raised objection over comments of CCO and CIL regarding calculation of bridge linkage and said that injustice has been done to them.

Hon'ble Minister acknowledged the issue raised by ACS and advised him to have a meeting with Secretary (Coal) and assured that the issue of bridge linkage will be amicably resolved.

**14. Barjora (M/s WBPDCCL)**

It was informed that 0.11 MT coal has been produced till October 2022 in FY 2022-23 against the target of 0.10 MT and the achievement is 115.64 %. M/s WBPDCCL informed that only about 40000-ton coal reserve is left out and they will extract this remaining reserve by March 2023.

**15. Barjora North (M/s WBPDCCL)**

It was informed that 1.04 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 0.93 MT and the achievement is 111.12 %. M/s WBPDCCL informed that they will produce 2.0 MT coal in FY 2022-23.

**16. Gangaramchak & Gangaramchak Bhadulia (M/s WBPDCCL)**

It was informed that 0.97 MT coal has been produced till October, 2022 in FY 2022-23 against the PRC of 1.0 MT. M/s WBPDCCL applied for 50 % increase in EC capacity to MoEF&CC. WBPDCCL was advised by MoEF&CC to submit revised Mine Plan which is approved by MoC. Meanwhile, WBPDCCL has submitted revised Mine Plan with PRC of 3.0 MT to CCO. More than 1 MT coal will be produced this year, provided enhanced EC capacity is granted by MoEF&CC.

**17. Tara East and Tara West (M/s WBPDCCL)**

Coal production has not started as MDO appointment has not been finalized till date. Additional Chief Secretary, west Bengal stated that MDO appointment process is in last stage and by the end of this month, LOA will be issued to MDO. They will produce 0.5 MT coal this year.

**18. Trans Damodar (M/s Durgapur Projects Ltd.)**



It was informed that 0.22 MT coal has been produced till October 2022 in FY 2022-23 against the target of 0.49 MT and the achievement is meagre 44.31 %. Allottee has assured that the target production of 1.0 MT (PRC) will be produced in 2022-23.

**19. Gourangdih ABC (M/s WBMDTCL)**

Allottee has informed that the Forest Clearance and Environment Clearance are in final stage of approval. They have submitted all the compliances. MDO has been appointed and R&R package has been finalized. They are expected to purchase land by Dec, 2022 and will hand over the mine to MDO for production by Feb-Mar, 2023. Allottee has assured that they will start the production by March, 2023.

**20. Parsa East & Kanta Basan (M/s RRVUNL)**

It was informed that 5.80 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 8.57 MT and the achievement is 67.66 %. M/s RRVUNL further informed that tree cutting has been resumed and coal production has started. They will ramp up production and will produce 15 MT coal in 2022-23 and 18 MT coal in 2023-24.

**21. Parsa (M/s RRVUNL)**

The coal block has got mine opening permission on 02.11.2021. Due to resistance of villagers/NGO, tree cutting has not started and thus coal production has not started. RRVUNL further stated that Forest department of Chhattisgarh Govt. has written to MoEF&CC on 31.10.2022 for cancellation of forest clearance.

Representative of Chhattisgarh government was not present in the meeting to make any comment on the issue.

**22. Manoharpur & Dipside Manoharpur (M/s OCPL)**

Manoharpur coal block is operational while Dipside Manoharpur coal block is non-operational. It was informed that 4.76 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 5.44 MT and the achievement is 87.49 %. Allottee has assured to produce 8 MT (PRC) coal in financial year 2022-23 from Manoharpur coal block.

Dipside Manoharpur coal block:

Forest Clearance proposal is still under examination at State level. Regarding Environment Clearance, M/s OCPL is in process of submission of revised proposal by the end of Nov, 2022.

### **23. Baranj I-VI (M/s KPCL)**

It was informed that 0.66 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 1.11 MT and the achievement is 59.37 %. M/s KPCL informed that FC-II obtained on 29.09.2022 and they are pursuing forest department of Maharashtra for handing over the forest land. Due to heavy rainfall in Maharashtra, coal production in 2nd quarter was badly affected. They have picked up production in 3rd quarter and about 1.5 rakes are produced/dispatched daily. They assured to produce 1.6 MT to 1.7 MT of coal in current financial year and stated that they will achieve full capacity if 84 ha forest land is transferred to them. M/s KPCL thanked MoC for intervention to increase coal supply from WCL. However, coal supply from SCCL is still low and requested to increase 2 to 3 more rakes from SCCL.

Hon'ble Minister advised Additional Secretary to talk to CMD of SCCL and arrange additional rakes from SCCL.

### **24. Mandakini (M/s KPCL)**

M/s KPCL informed that EC and FC has been obtained and they are at the final stage of appointing the MDO. CTE/CTO and land acquisition are pending. Due to court case on one of its director and base on legal opinion of Advocate General of Karnataka the tender had to be canceled. They are going for short term tender. They will start the mine in next financial year.

Hon'ble Minister stated that this is an important mine with PRC of 7.5 MT and directed KPCL to expedite its operation on priority basis.

### **25. Durgapur -II/ Taraimar& Durgapur -II/ Sarya (M/s KPCL)**

M/s KPCL informed that the end use plant for this mine has not been commissioned till date. Hon'ble Minister asked the reason for non-commissioning of TPS. He instructed KPCL to meet Chief Minister of Karnataka and resolve the problem or MoC will be compelled to cancel the allocation of this coal block. He specially instructed KPCL to convey his direction to the Chief Secretary of the Karnataka state.

### **26. Suliyari (M/s APMDCL)**

It was informed that 0.45 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 0.93 MT and the achievement is meagre 48.85 %. M/s APMDCL apprised



that the mine is facing geological disturbances in form of several faults. During last three months, only OB removal has taken place. Coal has been exposed now and coal production will increase from November month. Allottee assured that about 2.5 MT coal will be produced in current financial year.

#### **27. Brahmadiha (M/s APMDCL)**

M/s APMDCL stated that the application for grant of Mining Lease (ML) has been forwarded to Director (Mines & Geology) and it will be granted after EC is obtained. Regarding EC, it was informed that the Public Hearing is scheduled on 16.11.2022 and thereafter EC will be granted in short span of time. Allottee informed that they are making all-out effort and they are hopeful that the mining may start from March 2023.

#### **28. Madanpur South (M/s APMDCL)**

It was informed that the notification for Lemru Elephant Corridor was published on 29.10.2021 by Chhattisgarh Govt. Chhattisgarh Govt in a meeting on 04.03.2022 has confirmed that the block is falling under notified area. However, formal communication confirming the presence of this coal block inside the Lemru elephant corridor notified area is still awaited from State Govt.

Additional Secretary informed that APMDCL is asking for alternate coal block against this mine. They have been advised to participate in Coal Block auction.

#### **29. Tadicherla-I (M/s TSGENCO)**

It was informed that 1.29 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 1.37 MT and the achievement is 93.66 %. Allottee informed that they are achieving the target coal production from last two years and they will achieve the target production of 2.5 MT this year.

#### **30. Gare Palma Sector-III (M/s CSPGCL)**

It was informed that 2.03 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 2.61 MT and the achievement is 77.73 %. M/s CSPGCL informed that the shortage in coal production is mainly due to problems in evacuation of coal though 80 KM road. The condition of road is very bad, and the repairing of 7.0 KM road is under process. They are in touch with other mines owners who use this road for evacuation purpose for repair/maintenance of the road. Also, ceiling has been imposed by state administration in timing of coal transportation.

Additional Secretary advised Allottee to settle the issue of timing of coal transportation with State Govt. and involve all other project proponents who use the road for coal transportation for repair/maintenance of the road.

### **31. Pachwara Central (M/s. PSPCL)**

M/s PSPCL informed that 60000-ton coal has been produced but coal evacuation has not started as grade of coal has not yet been declared by the CCO. Samples of coal has been collected and coal grade is likely to be declared in two days. The issue of payment to coal transporter of Prior Allottee is still pending. They are taking help of local MP, MLA and state administration for resolving it. M/s PSPCL also requested Nominated Authority in resolving this issue. Nominated Authority mentioned that the issue of contract between Allottee and transporters are not being dealt by MoC.

### **32. Naini (M/s SCCL)**

M/s SCCL informed that FC-II is granted on 12.10.2022 with conditions, such as, finalization of WLMP before mining in forest land. Due to such conditions, the project will be delayed. SCCL requested MoC for intervention in resolving this issue and assured that the mining will start from January 2023 if this issue is solved.

MoEF&CC informed that the meeting of Advisory committee is scheduled on 07.11.2022 and this issue will be considered. Odisha Govt representative stated that state Govt has favorably recommended the proposal to MoEF&CC.

Hon'ble Minister asked MoEF&CC to dispose the issue favourably as country is in need of additional domestic coal.

### **33. Gare Palma Sector -II (M/s MAHAGENCO)**

M/s MAHAGENCO informed that the proposal of FC-II has been approved by Hon'ble Minister of Forest of Chhattisgarh and the proposal will be uploaded on portal in next fortnight.

They are hopeful that FC-II will be granted by MoEF&CC in next one month. They further stated that original plan is to start the mine from October, 2023.

Hon'ble Minister of Coal asked allottee to advance the commencement of mining. MAHAGEMCO stated that they are keen to start early, however, they will be able to get 1000 ha land only by April, 2023.



#### **34. Banhardih (M/s PVUNL)**

Allottee informed that the proposal of FC-I is under process. The NOC under FRA is pending. Out of 7 villages involved in this mine, Gram Sabha of 5 villages has been completed and Gram Sabha of remaining 2 villages is expected to be completed in a month. After the completion of Gram Sabha, tree enumeration will start from next month.

Hon'ble Minister of Coal commented that the PSU and the coal mine both belongs to Jharkahnd State and the coal mine should have started earlier. On being asked, M/s PVUNL stated that they are expecting to start mining from 2024-25.

#### **35. Rajbar E&D (M/s TVNL)**

The Allottee informed that the MDO appointment is in progress. The board of directors of company has given approval and expression of interest will be completed soon. Regarding EC, it was informed that TOR has been granted and draft EIA/EMP report is under preparation. Regarding FC, Identification of CA land is under progress. It was assured by the allottee that mine is likely to be operationalized in FY 2024-25.

#### **36 Saharpur Jamarpani (M/s UPRVNL)**

It was observed that the coal block has not progressed at all, and UP state repeatedly ask for more coal form CIL in place of developing the mine. M/s UPRVNL apprised that tender for MDO has been floated. MDO will be appointed in next 2 months. On being asked, Allottee informed that the mine will be operational in year 2028.

Hon'ble Minister of Coal took the issue of non-development of coal block very seriously and asked the Project Proponent to expedite the progress otherwise it seems to be a fit case for cancellation of allotment.

#### **37. Sugia Closed Mines (M/s JSMDCL)**

M/s JSMDCL informed that they have appointed consultant for assistance in obtaining EC and FC. Director (Mines) GoJ stated that the mining activities in this coal block will start by end of 2023.

### **(B) Coal Blocks allocated to Private Companies: -**

### **1.Sarisatolli (M/s CESC Limited)**

It was informed that 1.04 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 0.90 MT and the achievement is 114.88 %. Allottee has committed to produce from 1.8 MT to 2.0 MT coal in financial year 2022-23.

### **2. Gare Palma IV/4 (M/s Hindalco Industries Ltd.)**

It was informed that 0.42 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 0.37 MT and the achievement is 112.28 %. Allottee has committed to produce 0.56 MTPA coal in financial year 2022-23 through opencast mine. They are trying to increase EC capacity of opencast mine by 50 % and in case EC capacity is increased, they will go for 0.84 MTPA.

### **3. Kathautia Mine (M/s Hindalco Industries Limited)**

Only 0.03 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 0.37 MT and the achievement is meagre 7.62 %. M/s Hinadalco Industries Ltd informed that the shortage in coal production is due to land issue. Despite full payment, 105 ha Govt land has not been transferred to them by Jharkhand Govt. Allottee assured that they will produce 0.5 MT coal in current financial year despite the challenge in land procurement.

### **4. Chakla (M/s HIL)**

It was informed that the mine was allocated in March, 2021 and EC, FC and ML are pending. Allottee informed that they are planning to start the mine in year, 2023 itself against the operationalisation target of year 2025 given by CMDPA. Mine Plan has been approved. Regarding EC, draft EIA/EMP has been submitted to JSPCB and the proposal may come to MoEF&CC by December.

They sought help for expediting Forest Clearance proposal. The suitability certificate for CA land issued to prior allottee by DFO needs to be verified which is time taking process. Since the requisite money has been paid, FC Stage I may be granted. In case the vested CA land is not found suitable for CA purpose, they will arrange additional CA land.

They further stated that as per Forest Conservation Rule, 2022, Steering Committee needs to be formed at state level. The same hasn't yet been formed in some States including Jharkhand. They are facing troubles in uploading data/application on



PARIVESH Portal 2.0 and therefore requested that uploading on PARIVESH Portal 1.0 may be allowed during transit period.

Secretary (Coal) advised M/s HIL to send its all suggestion to him and MoC will resolve it. Hon'ble Minister of Coal advised MoEF&CC to resolve the problem of PARIVESH 2.0 at the earliest.

#### **5. Dumri (M/s HIL)**

Additional Secretary & Nominated Authority mentioned that the Allottee has already applied for surrendering the mine and it is under examination of ministry. No further discussion held on the issues of this coal block.

#### **6. Gare Palma IV/8 (M/s Ambuja Cements Ltd.)**

It was informed that 0.76 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 0.64 MT and the achievement is 117.97 %. Allottee has committed to produce 1.2 MT (PRC) coal in financial year 2022-23.

#### **7. Gare Palma IV/7 (M/s Sarda Energy & Minerals Ltd.)**

It was informed that 0.67 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 0.85 MT and the achievement is 79%. Allottee informed that transportation of coal though truck/road is a challenge, however, they are confident to achieve the target production of 1.2 MT coal by March 2023. They further informed that they are also trying for enhancement in EC capacity to 1.8 MTPA. They have already got revised Mine Plan for enhanced capacity and they will apply for EC enhancement to MoEF&CC in December, 2022.

Additional Secretary and Nominated Authority stated that the mine has started coal production within the given timeline and ministry appreciates it.

#### **8. Shahpur West (M/s Sarda Energy & Minerals Ltd.)**

M/s Sarda Energy & Minerals Ltd informed that the coal block comes under 2 districts, namely Umaria and Shahdol and they must take permission from both the districts separately. They have submitted draft EIA/EMP report to State Pollution control board, however, date of Public Hearing has not been given till date. The Allottee requested to expedite the date of public hearing. On being asked, Allottee stated that they will operationalize the mine by the end of FY 2024.

**9. Gare Palma IV/1 (M/s Jindal Power Limited)**

2.85 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 3.45 MT and the achievement is 82.56 %. M/s JPL has committed to produce 6.0 MTPA (PRC) coal in financial year 2022-23 subject to grant of FC-II for 91 ha forest area. Allottee informed that the major chunk of coal reserve lies in the forest area and in absence of FC-II, coal production will stop after a few months of production. M/s JPL requested MoC to support in obtaining FC-II. Additional Secretary and Nominated Authority mentioned that the ministry will take up this issue separately with Chhattisgarh Govt.

**10. Moher & Moher Amlohri (M/s Sasan Pvt Ltd)**

It was informed that 9.95 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 10.67 MT and the achievement is 93.22 %. The target coal production of 18.00 MT will be achieved in the current financial year.

**11 Amelia North (M/s Jaiprakash Power Ventures Ltd)**

It was informed that 2.34 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 1.74MT and the achievement is 134.34 %. M/s JPVL informed that they had applied to MoEF&CC for EC capacity enhancement by 40 %, however, MoEF&CC has asked to submit revised Mine plan which is approved by MoC.

**12. Bicharpur (M/s UCL)**

Only 0.2 MT coal has been produced till October 2022 in FY 2022-23 against the target of 0.33MT and the achievement is 60.97 %. M/s Ultratech Cements Ltd stated that the shortage in coal production is due to great variance in seam thickness and faults. They will produce 0.24 MT coal in remaining period of current financial year. They will produce 0.75 MTPA coal (PRC) from next financial year.

Allottee further stated that dispatch of coal is being done through road and State administration has restricted the timing of coal transportation. He requested to facilitate construction of road bypassing the Shahdol town and he is ready to do it through Public Private Partnership mode.

**13. SialGhoghri (M/s RCCPL)**



It was informed that 0.21 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 0.15MT and the achievement is 137.55 %.M/s RCCPL stated that the target coal production of 0.3 MT will be achieved this year. They will apply for 25 % increase in EC capacity; however, they are not sure whether they have to submit revised Mine Plan approved by company board or by MoC. Additional Secretary and Nominated Authority stated that our guideline for Mine Plan is very clear, and MoEF&CC has been apprised about it.

**14. Belgaon (M/s Sunflag Iron and Steel Company Limited)**

It was informed that 0.11 MT coal has been produced till October, 2022 in FY 2022-23 against the target of 0.14MT and the achievement is 80.5 %. Allottee stated that the development work of mine has been completed and they are going for depillaring. Application for depillaring has been submitted to DGMS and they are hopeful to get the permission for depillaring by end of November. The target production of 0.27 MT coal will be achieved by March, 2023.

**15. Bhivkund (M/s Sunflag Iron and Steel Company Limited)**

The Allottee apprised that the Mine Plan has been approved and as per CMDPA coal production will start in year 2026-27. The Hon'ble Minister asked them to make effort for early start of the mine. Allottee stated that they are trying hard for EC approval and if it is received they will expedite the operational process.

**16. MarkiMangli-I (M/s TopworthUrja& Metals Ltd)**

The Allottee was not present in the meeting.

**17. MarkiMangli-III (M/s BS Ispat Ltd.)**

The Allottee was not present in the meeting.

**18. Gotitoria East and Gotitoria West (M/s BSMPL)**

It was apprised that the Mine Opening Permission has been granted on 22.10.2022 and mining is likely to start soon. Coal production is likely to start from first week of January 2023. Allottee thanked MoC for providing support in gaining Mine Opening Permission.

**19. Lohari (M/s Araanya Mines Private Limited)**

The execution of Mining Lease (ML) is pending. ML was granted by Jharkhand State Cabinet on 11.04. 2022. The execution of ML was delayed due to Panchayat election.

State mining department sought certain clarification regarding Security money and the clarification were given by MoC that it has been paid and no additional security money is required to be deposited. Allottee stated that the execution of ML was required to be done within 6 months of grant of ML, however, State Govt has unnecessarily delayed it and always during review meetings they give a timeline for execution of ML and does not fulfil it.

Director (Mines), Jharkhand informed that the proposal is in process and it will be considered in State Cabinet meeting on 10.11.2022 and it is likely to be approved. Hon'ble Minister of Coal directed Secretary (Coal) to hold a meeting with State Chief Secretary and resolve it along with other issues of coal blocks of Jharkhand State.

#### **20. Meral (M/s Trimula Industries Limited)**

It was informed that the Allottee has requested MoC for surrendering 74.01 ha JJ land which is non-coal bearing. As per existing provisions, the request of Allottee for surrendering a part area of a coal block cannot be accepted. Therefore, the request of Allottee was considered in Empowered Committee of Secretaries. ECOS did not accept the request of Allottee.

Hon'ble Minister of Coal observed that the 74.01 ha land is non-coal bearing and directed MoC to take the issue of surrendering of part area of this coal block once again in ECOS.

#### **21. Moitra (M/s JSW Steel Limited)**

It was informed that all other clearances except ML execution has been completed. ML was granted on 31.10.2019, however, execution of ML is still pending. Allottee stated that the delay is because Jharkhand State Govt has not issued demand note for Stamp duty amount for about 3 years. It is only recently that the demand note for Stamp duty was issued and they submitted them to State Govt.

Additional Secretary and Nominated Authority stated that the issue has been taken up also with Chief Minister of Jharkhand, however, it has not been resolved.

#### **22. Bikram (M/s Birla Corporation Ltd)**

FC stage-II, Mining Lease and Land Acquisition are still pending. Allottee informed that EC and FC-I has been granted and compliances for FC-II is under progress. Allottee further informed that area of forest land is 115 ha and only 77 ha vested CA land has



been accepted by forest department. They are in process of arrangement of remaining CA land.

### **23. Brahampuri (M/s Birla Corporation Ltd)**

It was informed that EAC has recommended the EC, however, grant letter has not been issued by MoEF&CC as they have linked it with completion of compliances of FC-I of Bikram coal block of same company.

Additional Secretary stated that he has also requested MoEF&CC to delink the EC proposal of Brahmpuri coal block from completion of compliances of FC-I of Bikram Coal block as it is causing delay in starting this coal block. Hon'ble Minister of Coal asked MoEF&CC to get the issue resolved at the earliest.

Further, M/s Birla Corporation Ltd stated that the extractable reserves of the mine have been reduced from 12 MT to 6.5 MT and it has also been accepted by CMPDI. Due to reduction in extractable reserve of coal, they have sought relief from Nominated Authority but the request was rejected.

Hon'ble Minister stated that if the extractable reserves have decreased, then policy decision should be taken for revision in PBG, Upfront amount and directed to take the issue to ECoS.

### **24. Nerad Malegaon (M/s IPPL)**

It was apprised that the acquisition of land is pending while all other clearances have been obtained. Allottee was not present in the meeting.

### **25. Chotia (M/s Vedanta Limited)**

It was informed that 0.19 MT coal has been produced till October 2022 in FY 2022-23 against the target of 0.10 MT and the achievement is 187.88 %. Allottee has committed to produce 1.0 MT (PRC) coal in current financial year.

### **26. Jamkhani (M/s Vedanta Limited)**

The coal block has got mine opening permission on 21.07.2022. M/s Vedanta Ltd informed that the MDO has mobilized the machineries at site and they will start OB removal in a week. Coal production is expected to start from December month. Allottee stated that 1.5 MT coal will be produced in current financial year.

**27. Radhikapur West (M/sVedanta Limited)**

M/s Vedanta Ltd informed that the CA land arranged by Prior Allottee was vested to them, however, DFO has rejected this CA land and instead asked to arrange another patch of CA land. They are in process of arrangement of new CA land. Allottee also suggested that for expediting operationalisation of a coal block, a policy should be made by which project proponents may be allowed in the beginning to deposit a part of project cost to State Govt. in place of mandatory arrangement of CA land and they will go for parallel CA land identification.

Hon,ble Minister asked Allottee to send a formal suggestion for such policy. MoEF&CC informed that they have already taken new initiative for resolving CA land problem.

**28. Kuraloi (A) North (M/sVedanta Limited)**

M/s Vedanta Ltd informed that out of total 252 ha of CA land, they have identified 125 ha CA land and applied for suitability certificate to DFO, Angul on 22.10.2022. Regarding Environment Clearance, preparation of draft EIA/EMP report in under progress.

**29. Jagannathpur –B (M/s Powerplus Traders Pvt. Ltd.)**

It was informed that EC has been granted and application for ML has been submitted and it is expected that ML will be granted by end of November 2022. Allottee was absent in the meeting.

**30. Rajhara North (Central & Eastern) (M/s FCPL)**

It was informed by Allottee that ML is pending. Allottee stated that they need assistance for the following points from Jharkhand Govt.: 1) Transfer of GM land which has been pending for last 10 months 2) Certificate by DFO that the coal block is not having any forest area and 3) Execution of ML which is pending with Secretary (Mines &Geology) of Jharkhand. After resolution of above-mentioned issue, mining will start.

Director (Mines &Geology), Jharkhand informed they have received the proposal for ML without EC and the proposal will be processed after EC. Allottee assured to submit EC grant letter immediately. Regarding transfer of GM land, Director (Mines &Geology) informed that the matter is being dealt in coordination with the Revenue Department and it will be resolved shortly.



### **31. Gondulpara (M/s Adani Enterprises Ltd.)**

M/s Adani Enterprise Ltd informed that in the vested Mine Plan, the OB dump area was shown beyond the coal block boundary. However, it is not clear whether the external area is coal bearing or not. Due to this, CCO rejected the revised Mine Plan proposal. They engaged CMPDIL for coal reserve estimation in external area, however, the exploration of external area could not be done by CMDIL due to resistance of local villagers. Allottee further stated that in case the OB dumping is being done inside the coal block boundary, about 45 % coal reserve will be sterilised. Therefore, M/s AEL requested MoC to allow working as per old Mine Plan or to grant revised Mine plan with conditions so that they can proceed to obtain other clearances. Allottee also raised the issue of challenges in arrangement of suitable CA land.

Additional Secretary advised Allottee to submit certificate from CMPDIL regarding coal reserve status of the external area for decision on revised Mine Plan.

### **32. Gondkhari (M/s Adani Power Maharashtra Ltd.)**

M/s Adani Power Maharashtra Ltd stated that they have submitted revised Mine Plan to CCO for underground working with Longwall method for 2.0 MT PRC capacity. They requested for early grant of Mine Plan. All the studies related to EC and FC have also been completed and they will apply for EC and FC after the approval of revised mining plan. Allottee further informed that preparation of draft EIA/EMP and DGPS survey of forest land is under progress.

Director(T), NA informed that the proposed of revised MP is under examination and decision will be taken soon.

### **33. Takli-Jena-Bellorra (North) and Takli-Jena-Bellora (South) (M/s Arbindo Reality & Infrastructure Ltd )**

M/s Arbindo Reality & Infrastructure Ltd informed that EC has been granted on 03.11.2022 and CTE has also been obtained. They have applied for CTO. They are hopeful that Mining Lease will be executed within a few months as they are getting full cooperation of Maharashtra Govt. Land acquisition is also under progress.

### **34. UrmaPaharitola(M/s Arbindo Reality & Infrastructure Ltd)**

Allottee stated that they have applied for Prospecting Licence to Jharkhand Govt, however, approval PL is awaited. Additional Secretary and Nominated Authority informed that coal ministry has also taken up the issue with State Govt .

### **35. Jogeshwar& Khas Jogeshwar (M/s. South West Pinnacle Exploration Limited)**

Allottee stated that they have applied for PL cum ML to Jharkhand Govt, however, approval is awaited. Application has been forwarded to Director (Mines &Geology), Jharkhand from DMO (Ramgarh) & DMO (Bokaro) in July 2022 and October 2022 respectively.

Director (Mines &Geology), Jharkhand informed that they have received the proposal and it will be sent for cabinet approval soon.

Additional Secretary expressed surprise that so much time is taken in granting of PL in Jharkhand State.

### **36. Rauta Closed (M/s. Shreesatya Mines Pvt. Ltd.)**

It was informed that Rauta Closed block is partially explored. The Allottee had submitted PL application to Govt. of Jharkhand in January 2022 however, the same is pending with State Govt.

Additional Secretary asked Director (Mines & Geology), Jharkhand to expedite it.

Secretary(coal) inquired about the status of cabinet note for this proposal. In response, Director (Mines & Geology), Jharkhand stated that they have received the proposal from Ramgarh district in October month and presently the proposal is under examination with Secretary (Mines), Jharkhand.

### **37. Urtan North (M/s JMS Mining Pvt Ltd)**

Allottee apprised that Mine Plan approval and Land Acquisition has already been completed. Final EIA/EMP report for EC was submitted on 12.10.2022 M/s JMS Mining Ltd is hopeful to start mining in year 2023, well before the scheduled date as per CMDPA. Allottee requested for assistance in the matter of Forest Clearance as the issue of forest boundary is running between State Forest department and Centre.

Secretary (coal) asked MoEF&CC to take up the forest boundary issue with concerned IRO and resolve it.



#### **38. Urtan (M/s JMS Mining Pvt Ltd)**

Allottee apprised that Mine Plan has been approved and Public Hearing for grant of EC has been conducted. They will submit the final EIA/EMP report to MoEF&CC by 10.11.2022.

#### **39. Sahapur East (M/s Chowgule and Company Private Limited)**

Allottee informed that Public Hearing for EC in both the districts have been completed successfully and final EIA/EMP report has been submitted to MoEF&CC on 29.10.2022. The proposal for EC is likely to be considered in next EAC meeting. Wildlife NoC has been granted on 26.09.2022 and Subsidence study has also been done. They have submitted application for use of ground water to CGWA. Permission for ground water is awaited. FC proposal has been forwarded by Madhya Pradesh Government to MoEF&CC. Hon'ble Minister of Coal enquired about the expected date of starting the mine. Allottee stated that they will operationalise the mine 2 years before the timeline given in CMDPA.

#### **40. Bhaskarpara (M/s Prakash Industries Limited)**

Allottee informed that Public hearing is scheduled on 09.11.2022. Regarding FC, it was informed that DFO has raised 44 points EDS and they are under process for completing the compliances of these 44 points. Allottee informed that CA land has been arranged and proposal of FC will be forwarded to MoEF&CC soon. They are expecting to start coal production from Sept, 2023.

#### **41. Dhirauli (M/s Stratatech Mineral Resources Private)**

Major clearances such as EC, FC and ML are pending. They are in process of arrangement of CA land and are hopeful that CA land will be arranged in next two months. Hon'ble Minister of Coal enquired about the expected date of starting the mine. Allottee is expecting to start mining by end of year 2023.

#### **42. Bandha (M/s EMIL Mines And Mineral Resources Limited)**

Allottee informed that they are progressing well and will start mining within the given timeline in CMDPA. Hon'ble Minister of Coal enquired about the expected date of starting the mine. Allottee is expecting to start mining by end of year 2023.

#### **43. MarkiMangli-II (M/s Yazdani Steel & Power Ltd)**

Allottee informed that they are progressing well and will start mining within the given timeline in CMDPA.

Hon'ble Minister of Coal enquired about the expected date of starting the mine. Allottee is expecting to start mining from third quarter of year 2023-24.

**44 & 45. Jhigador and Khargaon (M/s CG Natural Resources Pvt. Ltd.)**

Allottee informed that the exploration of this block will take at least 1 year, and they will prepare the mining plan and will go for other clearances after GR is prepared. They have applied for PL cum ML to Chhattisgarh Govt and requested MoC to facilitate in getting PL from the State Govt. They are expecting to start mining operation in year 2026-27.

In the end, Hon'ble Minister of Coal advised Secretary (Coal) and Additional Secretary to hold a meeting with senior officers of State of Jharkhand and Chhattisgarh to resolve all outstanding issues. Thereafter, he will meet Chief Ministers of these two states. He also advised to hold a meeting with MoEF&CC for resolving the issues of EC and FC. He directed to ramp up coal production and dispatch in next one and half year to fulfil domestic coal requirements.

Meeting ended with vote of thanks.

**ANNEXURE-I**

**A. Ministry of Coal-**

S. No.	Name	Designation
1.	Shri Pralhad Joshi	Hon'ble Minister of Coal, Mines and Parliamentary Affairs
2.	Shri Amrit Lal Meena	Secretary (Coal)
3.	Shri. M. Nagaraju	Additional Secretary & Nominated Authority
4.	Shri Ajitesh Kumar	Director (NA)
5.	Shri. Marapalli Venkateshwarlu	Director(Tech)-(NA)
6.	Shri. Jitendra Kumar	Chief Manager (Mining), O/o NA
7.	Shri Manish Uniyal,	Under Secretary(NA/SDC), MoC
8.	Shri. Harishchand	Manager
9.	Shri Prince Kumar	DEE
10.	Shri Abhishek Kumar	ASO



**B. MoEF&CC**

S. No.	Name	Designation
1.	Mr. Lalit Bokolia,	Scientist F
2.	Mr. Charan Jeet Singh	Scientist D

**C. State Governments:-**

S. No.	States	Name of the Officers & Designation
1.	Jharkhand	1.Shri Aboobacker Siddique P, Secretary Department of Mines & Geology, Government of Jharkhand, 2.Shri Amit Kumar, Director (Mines), Department of Mines & Geology, Government of Jharkhand,
2.	Odisha	Shri Sangram Keshari Swain, OAS, Special Secretary, Steel & Mines Department
3.	Telangana	Shri Sunil Sharma (Special Chief Secretary)

**D. List of Coal Blocks Allottees-**

S. No.	Name of Mine	Allottee	Name of the Officers
1	Pachhwara North	West Bengal Power Development Corporation Limited	Shri S Suresh Kumar, ACS , Dr. PullichalilBava Salim, IAS (CMD); Shri Chanchal Goswami, Director (Mines)
2	Barjora		
3	Barjora (North)		
4,5	Gangaramchak & Gangaramchak Bhadulia		
6,7	Tara East and Tara West		
8	Dulanga	NTPC Ltd	Shri Gurdeep Singh (CMD); Shri Chandan Kr. Mondol (Director Commercial) Shri ParthaMazumder (RED); )
9	Talaipalli		
10	PakriBarwadih		
11,12	ChattiBariatu&ChattiBariatu South		
13	Kerandari		
14	Badam		
15,16	Parsa East &KantaBasan	Rajasthan Rajya Vidyut Utpadan Nigam Ltd	Shri Devendra Shringi (Chief Engineer)
17	Parsa		
18	Gare Palma Sector III	Chhattisgarh State Power Generation Co Ltd	Shri N. K. Bizora (MD)
19	Talabira-II & III	NLC	Shri Rakesh Kumar (CMD);

			Shri S.C. Suman (Director, Mines)
20	Tadicherla-I	M/s TSGENCO	Dr. T. R. K. Rao Director
21	Trans Damodar	The Durgapur Projects Limited	Shri Anirban Raychaudhury (General Manager, Mining); Shri Jayanta Kumar Bisui (DGM, Mine)
22- 27	Baranj I-IV, Manora Deep & Kiloni	M/s KPCL	Sri M S Srikar IAS Managing Director Sri Narendra Kumar, Technical Director
28	Mandakini	KPCL	Shri.MS Srikar IAS, (Managing Director); Shri Narendra Kumar (Technical Director)
29,30	Durgapur-II /Taraimar & Durgapur-II /Sarya		
31,32	Manoharpur & Dipside Manoharpur	Odisha Coal & Power Limited	Mr. LRC Reddy (Head of Mines)
33	Pachhwara Central	PSPCL	Shri Baldev Singh (CMD); Shri JS Bhatia (Chief Eng.)
34	Amelia	M/s THDC	Shri Rajiv Bishnoi, CMD Shri A K Sharma (CGM) Shri K K Singhal GM (MPS)
35,36	Utkal-E, Utkal-D	NALCO	Shri Bijay Kr. Das (Director, Production); Shri Sadashiv Samantaray (Director Commercial); Shri Ramesh Chandra Joshi (Director, Finance)
37	Naini	SCCL	Shri N. Sridhar, IAS, CMD & Director (Operations); Shri S. Chandrasekhar, FAC Director (PA&W)
38	Tubed	DVC	M. Raghuram (Member Tech.)
39	Suliyari		



40	Madanpur South	APMDCL	Shri. V. G. Venkata Reddy Vice Chairman & Managing Director Shri. D. L. R Prasad (Advisor)
41	Brahmdiha		
42	Gare Palma Sector II	MAHAGENCO	Dr. P. Anbalagan, IAS, Chairman & Managing Director; Shri Diwakar Gokhale, Director (Mining); Dr. Nitin Wagh, Executive Director (E&S)
43	Banhardih	PVUNL	Shri Prem Prakash (CEO)
44	Rajbar E&D	TVNL	Shri Anil Kumar Sharma (MD) Shri Rajiv Ranjan
45	SaharpurJamarpani	UPRVUNL	SK Dutta (Director)
46	Sugia Closed	JSMDCL	Shri Amit Kumar (Managing Director)
47	Tokisud North	NMDC	Shri DK Mohanty, Director (Production) Shri AK Prajapathi, ED (Coal)
48	Rohne		
49	Gourangdhih ABC	West Bengal Mineral Development & Trading Corporation Limited	Shri P. Mohangandhi, IAS, CMD; Shri Arun Acharya, Deputy General Manager (Projects)
50	Amelia North	M/s JPVL	M N Jha, Advisor S N Chawla, DGM
51	SialGhoghri	M/s Reliance Cement Company Private Limited	Bhupendra Singh Choudhary Vice President (Coal Mines)
52	Belgaon	M/s Sunflag Iron and Steel Company Limited	Dr. G GManekar Chief Advisor – Mines Mr. Pavan Kumar Sr. Manager- Corporate Affairs
53	Bicharpur	M/s Ultratech Cement Limited	Mr. Syed khadry Senior Vice President
54	Shahpur West	Sarda Energy and Minerals Limited	Shri Pankaj Sarda (Joint Managing Director)

			Shri Priyabrata Mukherjee Unit Head Shri Barun Tripathy Senior manager
55	Bhivkund	M/s Sunflag Iron and Steel Company Limited	Dr. G GManekar Chief Advisor – Mines Mr. Pavan Kumar Sr. Manager- Corporate Affairs
56-57	Gotitoria East and West	Boulder Stone Mart Private Limited	Raghu Sharma Director
58	Bikram	Birla Corporation Limited	Bhupendra Singh Choudhary Vice President (Coal Mines)
59	Brahampuri	Birla Corporation Limited	Bhupendra Singh Choudhary Vice President (Coal Mines)
60	Gondkhari	M/s Adani Power Maharashtra Ltd	Mr Sudhakar Lolla Head Underground Mining Mr. M. V. Satyanarayana General manager- Mine Planning)
61	Takli-Jena-Bellorra (North) and Takli-Jena-Bellora (South)	M/s Aurobindo Reality and Infrastructure Private Limited	Mr. Sanjay Vinod Mishra Vice president Mr. Veerendera Bahadur Singh Assistant Vice president Mr Anup Kumar Rai Senior General Manager
62	Urtan	M/s JMS Mining Pvt Ltd	Dilip Kumar Sharma CEO
63	Urtan North	M/s JMS Mining Pvt Ltd	Dilip Kumar Sharma CEO
65	Dhirauli	M/s Stratatech Mineral Resources Private	Mr Bacha Prasad Cluster Head- Singrauli
66	Bandha	M/s EMIL Mines And Mineral Resources Limited	Dipesh Bhatia (Project Head)



67	MarkiMangli-II	M/s YIPL	Representative of YIPL
68	Sarisatolli	CESC Limited	Shri Debapriyo Sen (Sr. Manager); Shri Kaushik Biswas (Vice President)
69	Chotia	Bharat Aluminium Company Ltd	Shri Sunil Duggal (CEO); Shri Himanshu Singh (Director)
70	Gare Palma IV/4	Hindalco Industries Ltd	Shri Vivek Mishra (President and Head Coal Mining)
71	Dumri		
72	Kathautia		
73	Chakla		
74	Gare Palma IV/8	Ambuja Cements Ltd	SharanappaKambalii, - Sr Vice President; Shri Chndrakanta Bansal – Corporate affairs
75	Gare Palma IV/7	Sarda Energy and Minerals Limited	Shri Pankaj Sarda, Joint Managing Director
76	Gare Palma IV/1	Jindal Power Limited	Mr Kapil Dhagat, EVP and Head, BU
77	Jhigador	CG Natural Resources Private Ltd	Mr. Manoj Kumar Shahi (Cluster Head- Surguja); Mr. Shanto Mukherjee (Head -Technical Services)
78	Khargaon		
79	Bhaskarpara	Prakash Industries Limited	Shri A. K. Chaturvedi (Director); Shri M. K. Thapar (Advisor)
80	Jamkhani	Vedanta Ltd	Shri Sunil Duggal (CEO); Shri Himanshu Singh (Director)
81	Radhikapur West		

82	Kuraloi (A) North		
83	Jaganathpur B	Powerplus Traders Pvt. Ltd	Shri K. Srinivasa Rao Shri Krishnendu Bhattacharya (GM)
84	Lohari	AMPL	Shri Anup Singh, GM (Mining) Dr. Arvind Kumar, GM (Geology) Shri D.K. Pandey GM (Legal)
85	Meral	TIL	Shri Anand Mohan Prasad
86	Moitra	JSW Steel Ltd.	Shri SK Singh, Sr. VP
87	Rajhara North (Central & Eastern)	FCPL	Shri Rajeev Singh, Director Shri Anand Kumar, Asst. Manager (Geology)
88	Gondulpara	AEL	Shri Afroj, VP
89	UrmaPaharitola	ARIPL	Mr. Sanjay Vinod Mishra Vice president Mr. Veerendera Bahadur Singh Assistant Vice president Mr Anup Kumar Rai Senior General Manager
90	Jogeshwar& Khas Jogeshwar	South West Pinnacle Exploration Ltd.	Shri Manik Jain, MD
91	Rauta Closed	Shree Satya Mine Pvt. Ltd.	Shri Sudhansu Bansal, MD

\*\*\*\*\*