

File No. NA-410/1/2022-NA
Government of India
Ministry of Coal
Nominated Authority


120 -F, Shastri Bhawan, New Delhi
Date: 02 July 2025

OFFICE MEMORANDUM

Subject: Minutes of Meeting chaired by Additional Secretary & Nominated Authority (AS&NA), Ministry of Coal on 23.06.2025 at 11:00 AM to review the operational & non-operational coal blocks of Jharkhand state allocated by Ministry of Coal.

.....

The undersigned is directed to refer the subject mentioned above and to forward herewith the minutes of meeting held on 23.06.2025 at 11:00 AM under the chairmanship of Additional Secretary & Nominated Authority (AS&NA), to review the operational & non-operational coal blocks of Jharkhand state allocated by Ministry of Coal.



(Alok Verma)
Under Secretary to the Govt. of India

To,

1. The Secretary, MoEF&CC
2. The Secretary (Mines), Jharkhand
3. The Secretary (Forest), Jharkhand
4. The Secretary (Revenue), Jharkhand
5. PCCF, Ranchi
6. CMD, CMPDI, Ranchi
7. CCO, Delhi
8. Deputy Commissioner: Hazaribagh, Palamu, Ramgarh, Latehar, Chatra and Gudda districts.
9. DFO: Hazaribagh, Latehar and Bokaro
10. The Allottees (at Annexure - I)

Copy to:-

1. PPS to Additional Secretary & NA
2. Director (NA)/ Director (Tech/NA)

Minutes of Meeting chaired by the Additional Secretary & Nominated Authority (AS&NA), Ministry of Coal, on 23.06.25 at 11:00 AM to for Review the status of Jharkhand Coal Blocks (Operational and Non-operational)

The list of participants is at Annexure I

At the outset, AS & NA (Coal) welcomed all the participants.

A mine wise presentation was made, and the progress was discussed.

Operational Blocks

1&2. ChattiBariatu, ChattiBariatu South, NTPC Mining Limited

It was observed that 1.16 MT of coal has been produced during the period April to 15th June of FY 2025-26 against the pro-rata target of 1.25 MT, and the achievement is 92%. The allottee remains optimistic about achieving 1.31 MT by the end of June.

The shortfall observed has been attributed to unseasonal high rainfall, however, the Allottee is confident of achieving target production of 6.0 MT by March 26.

3. Kerandari, NTPC Mining Limited

It was observed that 0.32 MT of coal has been produced during the period April to 15th June of FY 2025-26 against the pro-rata target of 0.42 MT, and the achievement is 76.19 %. The production is affected due to heavy unseasonal rainfall.

The allotted cited dispatch constraints. Both ChattiBariatu, ChattiBariatu South, and Kerandari dispatches will be done through the Conveyor system, which is under construction and delayed due to law and order and land acquisition issues. The conveyor system will be operational in about one year... After conveyor construction, a railway line will be placed, and for that, DPR is finalized, and execution will take another 36 months. Till then, dispatch is being managed through roads.

The allottee assured that they will produce 2.0 MT in current FY and may not be able to produce the target production of 2.5 MT.

AS&NA advised highlighting this as a classic case where production capacity exists, but dispatch constraints limit output.

4. PakriBarwadih, M/s NTPC Mining Ltd.

The committed coal production for the year 2025-26 is now 17.5 MT instead of 17. It was observed that 3.42 MT of coal has been produced during the period April to 15th June of FY 2025-26 against the pro-rata target of 3.65 MT, and the achievement is 93.70 %.

The shortfall is attributed to four days of rain and high stock quantity. The allottee has assured that the shortfall will be covered in Q2 and overall 17.5 MT will be produced in current financial year.

Allottee also informed that only the seam opening permission from CCO is pending for PakriBarwadihNorth-West part, from where an additional 0.5 MT will be produced. The allottee confirmed that 17 MT will come from PakriBarwadihand 0.5 MT from PakriBarwadihBarwadihNorth–West, totalling 17.5 MT.

Director (Tech)/NA inquired whether the allottee can achieve a target of 18 MT. In response, the allottee stated that if the resettlement issue of land is resolved, they can attempt for 18 MT, but for now, it has been committed to 17.5 MT only.

5. Tasra, SAIL

The committed coal production for the year 2025-26 is now 0.6 MT. It was observed that 0.04 MT of coal has been produced during the period from April to 15th June of FY 2025-26 against the pro-rata target of 0.13 MT, and the achievement is 30.63 %.

The allottee informed that there was a shortfall of 12,000 tonnes in Q1, primarily due to IR issues and a 15-day suspension of dispatch from mines. Allottee assured that this shortfall will be recovered over the next two months.

In response to the Director (Tech)/NA query on production enhancement and PRC, the allottee stated that as per the development plan, PRC will be achieved by FY 2027–28 as first two years are dedicated to land acquisition. They are mainly on land acquisition till

September 25. Mine is still under development stage and Kalyani group has been appointed as MDO.

6. Pachhwara Central, PSPCL

The committed coal production for the year 2025-26 is now 7 MT. It was observed that 1.44 MT of coal has been produced during the period April to 15th June of FY 2025-26 against the pro-rata target of 1.46 MT, and the achievement is 98.60 %.

In response to the Director (Tech)/NA's query regarding dispatch and the common rail connection, the allottee stated that the proposal is to be sent from the Ministry of Power (MoP) to the Ministry of Railways. They have already submitted their comments to MoP for further action. Allottee also mentioned that additional Royalty issue has still not been resolved.

7. Pachhwara North, WBPDCCL

The committed coal production for the year 2025-26 is now 18 MT. It was observed that 3.83 MT of coal has been produced during the period from April to 15th June of FY 2025-26 against the pro-rata target of 3.75 MT, and the achievement is 102.20 %.

The allottee informed that the revised mining plan is likely to be approved by the second week of July, following which they intend to apply for a 20% enhancement in Environmental Clearance (EC) by the end of July.

With regard to the common railway line, the allottee confirmed that they have submitted their comments to the Ministry of Power and are hopeful that the matter will be expedited.

The allottee also raised a concern regarding the DMFT contribution rate as per Circular 2016. For mining leases granted before 12th January 2015, the contribution rate is 30%, whereas for leases granted after this date, the rate is 10%. However, they are still being charged 30% DMF rate while the lease was granted after year 2016 and their audit has raised query. The allottee has requested the State Government for consideration of post 2016 year DMF rate ..

Another issue pertains to the land handover by the previous allottee ..They are facing challenges related to the enhancement of compensation rates and undue local demands. While they are attempting to resolve the matter, they may require support from the Ministry. AS&NA directed to schedule a separate meeting to resolve the land compensation and rail infra issue in 2nd week of July .

8. Tubed, DVC

. It was observed that 0.80 MT of coal has been produced during the period from April to 15th June of FY 2025-26 against the pro-rata target of 1.25 MT, and the achievement is 63.37 %.HoweverHowever, the allottee assured that target production of 6.0 MT will be produced by March 26.

The Allottee has produced 0.8 MT so far and the shortfall is mainly due to low rail rake supply. Director (Tech)/NA stressed the need for a permanent dispatch arrangement as presently coal is being lifted through common.rail-shed. The allottee informed that permissions from NTPC are in process, and the DPR was obtained from Railways on 23rd May.

AS&NA added that the Hon'ble Coal Minister will meet the Hon'ble Railway Minister on 25th June regarding goods shed issues, and in that, Tubed may also be included.

9. Rajhara North (Eastern & Central), Fairmine Carbons Private Limited.

The committed coal production for the year 2025-26 is now 0.4 MT. It was observed that 0.02 MT of coal has been produced during the period from April to 15th June of FY 2025-26 against the pro-rata target of 0.09 MT, and the achievement is 20.59 %.

The allottee informed that their block has been operationalised ahead of schedule and extended thanks to the Ministry and State Government officials for their support. Coal production has commenced, and dispatch is expected to begin by 30th June as soon as they receive final approval from the District Mining Officer.

- Land Acquired by CCL under Land Acquisition Act is yet to be transferred to the allottee.

- Out of 54.83 ha private land, the allottee has got permission under section 49 of the CNT Act for 18.42acre land only, and permission is pending with DC Palamu for the remaining private land.
- Transfer of 8.5 Ac GM JJ land is pending with the Commissioner of Palamu. Demand note paid.

Special Secretary(Revenue), GOJ assured to look into the land issue, and it will be expedited.

10 &11 KotreBasantpur&Pachmo

The committed coal production for the year 2025-26 is 0.4 MT.

The allottee informed that overburden removal commenced on 15th April 2025, and so far, 0.4 lakh cubic metres have been removed. They plan to commence coal production by the end of August.

The AS&NA has advised the allottee to expedite operations to ensure the timely commencement of production.

12.Brahmidha

The allottee informed that all necessary statutory clearances have been obtained. The only pending requirement is the transfer of 16.8 acres of government land. The State Government has raised certain queries in this regard, which the allottee is in the process of compliance...

Upon completion of the land transfer, mine operations will be expedited. The allottee further sought support of state govt State Government in transfer of land under CNT Act.

Fully Explored – Non-Operational Blocks

13. Badam, NTPC Mining Limited

The allottee informed that the CTE has been applied on 02.06.2025 and the file for CTE is pending with Chairman, SPCB. The application for CTO and MOP is ready and the allottee shall proceed with the CTO and MOP subsequently.

Regarding Land Acquisition(LA), the Allottee informed that the LA is ongoing, and payment disbursement is ongoing. They are progressing with the help of MDO. The allottee undertook to expedite the payment disbursement with follow-ups with State Administration for acquisition of 221 Acres of Private Land as it is most important for starting the mine. The allottee shall acquire land as per schedule.

The allottee is likely to start production in Q3 of the present FY 25-26 with expected production of 0.5 MT by March 2026.

14. North Dadhu (East), NTPC Mining Limited

The allottee informed that the scheduled timeline for approval of the Mine Plan (MP) is 31.07.2025. The allottee submitted that revised Mine Plan within the geographical area was submitted on 06.06.2025 as the LOI for additional area was not given by State Government. Additional questions received on 23.06.2025 by the Internal Committee and they intend to reply the queries by end of June 2025.

15. Pachwara South, M/s Nayveli Uttar Pradesh Power Ltd.

The allottee informed that Forest Clearance State I (FC-I) compliances have been submitted and the proposal has been sent to State Forest Department on 20.06.2025. It is likely to be sent to MoEF&CC by mid-July 2025.

Regarding Land Acquisition (LA), the allottee informed that they have acquired 45% of the Raiyati Land and sought help for establishing a Tribunal for disbursement of the remaining payments on account of land acquisition.

Director Technical (N.A) requested Special Secretary, Land and Revenue Department Jharkhand to discuss the issue with concerned DC and get the issue resolved through Tribunal.

Allottee to apply for CTO this week.

AS&NA stated that the mine is linked with Ghatampur Thermal Power Station which is of national importance and inaugurated recently by Hon'ble Prime Minister. She requested State Officials to speed up process of land acquisition so that the mine can start at the earliest.

16. North Dadhu (West), NLC India Ltd.

Allottee informed that the application for LOI for Mine Plan area beyond vested block boundary has been submitted long back to State Government as it is required for grant of Mining Plan. The proposal is presently pending with the CM Office since 24.03.2025.

Mines Department Jharkhand informed that the concerned file is under consideration with the CM office and hopefully NoC would be granted by end of this Month.

17. Tokisud(North), NMDC Limited

Allottee informed that the working permission for Forest Land is in place with allottee and the tree enumeration has been done and the tree cutting permission is in process.

Regarding the Land Acquisition (LA) for private land the allottee sought help from MoC to expedite issuance of section 9 notification under CBA. DOLA needs further clarification and MoC is in process of getting it resolved.

Regarding 38.46 Acres of GM land the allottee informed that they are in final stages of paying the registration charges and are hopeful of execution of sale deed by end of June 2025.

18. Rohne, NMDC Limited

The allottee informed that regarding the Forest Clearance(FC), the allottee already had the FC Stage -I in place and for the Degraded Forest Land the demand note of Rs. 167 crores has been issued and the allottee is awaiting the challan generation to deposit the funds. Subsequently they would be submitting the Forest Clearance Stage I compliances.

Regarding the Land Acquisition (LA), it was informed that the section 9 under CBA has been notified and the allottee awaits issuance they are awaiting issuance of notification under section 11 of CBA to proceed with the land acquisition for private land. For GM land they are making regular follow-up for transfer of the same in their name.

Regarding the exploration in the non-exploratory part of 402.91 Ha the allottee informed that the exploratory drilling permission was sought however they were asked to go for a site-specific WLCP for exploration. That the main block of 825Ha had the animal corridor which has been de-alienated by state and the maximum of the corridor area falls within the exploration block. Now they await final recommendation of the state. Once the Forest Clearance is granted, they will assess whether to go for exploration in the de-alienated corridor or not. Corridor has been finalized in consultation of NMDC. Final notification awaited.

19. Banhardih, Patratu Vidyut Utpadan Nigam Limited

The allottee informed that for Forest Clearance Stage I, the compliances to EDS has been submitted on 20.05.2025 and the proposal has been forwarded to PCCF on 06.06.2025. It is likely that the proposal will be finally sent to MoEF&CC in next 15-20 days.

Regarding Land Acquisition (LA), 10 Acres of land has been cleared under CBA and the payments disbursements will start next month. Ongoing regular follow ups with DC Latehar for issuance of demand note for transfer of Government land in favor of allottee.

The payment for GMJJ land has been completed however NOC for land transfer is still pending and it is yet to be transferred to them. It was further informed that MDO has been selected and work order will be issued in a week.

AS&NA requested Special Secretary, Land and Revenue Department Jharkhand to get it expedited as the mining operation has already been abnormally delayed.

20. Sugia Closed Mine, JSMD C

Regarding hiring of agency for expediting Forest and Environmental Clearances, the allottee informed that the tender has been floated repeatedly however owing to single bidder participation, the process could not be completed. They are trying to float another tender soon.

The allottee informed that for the appointment of MDO, they are likely to float tender in 2nd week of July 2025. They are undertaking the MDO appointment and FC agency parallelly. AS&NA observed that not much progress has taken place in the mine since the meeting held in Ranchi with the Principal Secretary. It was advised to the allottee to submit the future action plan to assess the progress.

21. Rajbar E&D, TVNL

Allottee informed that for Environmental Clearances (EC), they are under process for submitting the EDS compliances.

Regarding Forest Clearance (FC), the NoC for GM JJ land has been received and they shall upload the EDS pertaining to GM JJ land by end of June 2025.

Regarding Private Land, section 5&6 LARR are complete. The SIA report is likely to be submitted to DC Latehar by this weekend and thereafter it will be forwarded to expert committee for consideration under section 7 of LARR, 2013.

Regarding Government Land, the allottee informed that all files for GM Khas land are pending with DC Latehar. For village Chandma, the presence of Gram Pradhan is awaited for conducting of Gram Panchayat Samiti. The same is likely to be completed by end of June 2025 after which the files for transfer of Government land shall move from DC to Land and Revenue Department Jharkhand.

MoC observed that after lot of delay the mine seems to be progressing and is on track. AS&NA requested Special Secretary, Land and Revenue Department Jharkhand to resolve the land transfer issue with help of DC Latehar.

22. Moitra, JSW Steel

The allottee informed that CTE received in last month, and now they have applied for CTO. They are hopeful that mine will be operationalized by the end of October' 2025.

Regarding Land Acquisition, cabinet approval of GM land is awaiting for one year for the revision of rates as per commercial rates. The file is pending at DC, Hazaribagh for issue of demand note.

Special Secretary, Land and Revenue Department Jharkhand was requested to get the issue resolved so that a coking coal mine can start operation at the earliest.

23. Parbatpur Central, JSW Steel

Regarding Mining Lease, a meeting was held in MoC on 05.06.2025 and it was directed to prepare a Safety Management Plan for the mine so that Co-development Agreement with ONGC could get signed at the earliest. The allottee informed that they have given work order to IIT-ISM for preparation of Safety Management Plan and it is likely to be completed in a month. They are hopeful to start mining in next 8-9 months.

24. Sitanala, JSW Steel

All the clearances are in place except the Mining Lease. Regarding Mining Lease, certain queries were raised by DC and the reply has been submitted and it is under examination with the State Government and the proposal is pending with Secretary Mines for approval of State Cabinet.

25. Gondulpara, Adani Enterprises Limited

Revised Mine Plan was submitted on 04.04.2025. The allottee is in process of preparation of compliances to the queries raised by the Internal Committee. The compliance will be submitted by end of June, 2025.

The allottee informed that they will move afresh for grant of Environmental and Forest Clearances (EC/FC) once the revised mine plan is approved.

Regarding Private Land, award for 1 village has been announced and is pending for 2 villages for want of estimate approval by Revenue SecretaryGoJh.

For Government Land transfer the proposal is with Revenue Secretary Ranchi for Cabinet Approval.

Special Secretary, Land and Revenue Department Jharkhandwas requested to get the issue resolved for early start of mine.

26. Chakla, Hindalco Industries Limited

Regarding Forest Clearance (FC), the allottee informed that the FC proposal to MOEF&CC was made via offline mode however the proposal is still being reflected in the name of the previous allottee online. The allottee is making efforts to get the same rectified.

Regarding the forest land proposed for the diversion and proposed CA land, 3 site visits have been completed and 1 visitis pending. Once site visits completed by Regional Office, reports will be submitted for considerations of Advisory Committee.

For Land Acquisition (LA), the allottee informed registration of 200 Acres of land under CNT Act in favor of the allottee is done.

27. Lohari, Aranya Mines Private Limited

It was informed regarding Land Acquisition (LA), they are not able to get permission under section 49, CNT Act owing to non-availability of Khatian records online for generating tenancy receipts. Khatian uploaded and live for village Lohara however Register-2 not uploaded and Khatian for village Gadariya uploaded but not live and register -2 is also pending.

Special Secretary, Land and Revenue Department Jharkhand ensured to address and expedite the issue after discussing with other concerned officials.

28. Meral, M/s Trimula Industries Limited

It was informed that preparation of the land schedule is pending. Revisional Survey is ongoing and is complete for 6 villages and is pending for Palamu-Sadar Circle. The land schedule will be submitted for approval of DC concerned by end of June 2025.

Regarding EC, the allottee informed that once land schedule is prepared, they will go for revised EC.

MOEF&CC official intimated that amendment would be required in the EC and no need to file fresh application for EC, however the allottee shall take Forest Clearances for the forest area involved.

29. Tokisud II Block, Twenty First Century Mining Pvt. Ltd.

Regarding EC, public hearing is awaiting since a long time due to resistance of local villagers. DC Ramgarh informed that public hearing will be conducted by July 2025.

Regarding FC, demand note for GMJJ land was received on 13.01.2025. Allottee plans to pay the demand note for further processing of NOC, after settlement of rates of land with villagers.

For Land Acquisition, in Govt. Land, the plot authentication is in process with CO, Ramgarh. Same shall be processed after payment of demand note by allottee. Pending for payment of demand note by allottee.

30. Rabodih OCP, Twenty First Century Mining Pvt. Ltd.

Regarding Mining Plan, 2nd round of observation was made on 14.06.2025. In this regard, compliance was submitted on 17.06.2025. Groundwater NOC was obtained from Central Ground Water Authority.

Further, ToR and Mining Lease applications have been submitted on 16.06.2025.

31. Dumri, SM Steels Power Limited

The allottee informed that transfer of FC Stage-I is pending with State Secretary, Forestry, Environment and Climate Change, GoJH since December 2024. Officials from Forest Department Jharkhand intimated that compliances of certain conditions raised by MoEF&CC are still pending at the end of allottee. Allottee assured that compliances to EDS will be done soon.

The proposal for transfer of vested 73 Acres of land is pending with DC Hazaribagh since August 2024. The AC Hazaribagh informed that they have received certain directions from the department and shall expedite the transfer process in 2 weeks.

Regarding the transfer of 35.15 Acres of GM JJ land, the same is pending with State since September 2024. 120 Acres of Raiyati Land under section 49 CNT Act, 10 files have been filed out of which 4 are pending with DC Hazaribagh and 6 are with C.O and other state departments. DC Hazaribagh to expedite the same.

Special Secretary, Land and Revenue Department Jharkhand assured to get the same resolved in consultation with DC Hazaribagh.

32. ChoritandTiliaya, Rungta Metals Private Limited

The allottee informed that revised MP approved on 17.03.2025 and subsequently Land Schedule certified by CO and AC on 12.06.2025, however pending with DFO for certification of forest area.

DGPS and tree enumeration for forest land done. 418 Ac for CA land as per revised land schedule identified and entered into MoU for 315 Ac land. Suitability certificate for 111 Ac granted and 114 Ac of CA land in process and shall be obtained very soon.

Regarding Land Acquisition (LA), the allottee informed that they are not able to get the land registered in their name in Latehar and Simdega Districts since owner name not showing in Register-2.

Special Secretary, Land and Revenue Department Jharkhand ensured to take up the matter for early resolution.

33. Patal East (Eastern Part), RCR Steel Works Pvt. Ltd.

FC application submitted on 25.04.2025. Taken up for acceptance in PSC-I, EDS raised on 16.05.2025. A total of 37 EDS raised, 35 complied. 2 EDS regarding FRA certificate and GM land NoCare pending with allottee.

Regarding Environmental Clearances (EC) application submitted on 21.06.2025.

34&35. Brinda and Sasai, Dalmia Cement (Bharat) Limited

The allottee informed that the Revised Mine Plan has been uploaded on SWCS portal on 12.06.2025 for approval and it is under consideration of Internal Committee.

Regarding Forest Diversion Proposal (FDP) a total of 417 Acres of CA land identified, and 400 Acres will be procured by end of August, 2025 after which the FDP will move ahead.

Regarding Land Acquisition (LA), one to one talks with land owners are going on.

36. Burakhap Small Patch, Shreesatya Mines Pvt. Ltd.

Regarding EC, the application for ToR has been submitted however EDS for filing of FC application copy raised. Compliances of EDS are still pending.

Regarding Forest Clearance, the allottee informed that the earlier identified 125 Acres of CA land has been found to be unsuitable and new patch of 136 Acres has been identified and they are in process of signing of agreement with the landowners. Furthermore, they have finalized the agency for DGPS survey.

The allottee informed that the Mining Lease (ML) Application has been recommended by DC Ramgarh and has been forwarded to Department of Mines, Ranchi.

Regarding Forest Clearance, the allottee informed that the same is due because of non-availability of 125 Acres of CA land. New patch of 136 Acres has been identified and the allottee is in process of signing of agreement with the landowners. Furthermore, the allottee has finalized the agreement for DGPS survey of the identified land.

37. Jitpur, Terri Mining Pvt. Ltd.

The allottee informed that for Forest Clearance (FC) Stage -1, the application for the diversion of balance forest land of 64.64Ha is pending with for scrutiny with Additional Sectt. MOEF&CC Ranchi.

Regarding FC Stage -1, transfer of 139 granted on 09.02.2024. Remaining CA land has been identified and suitability certificate has been obtained. The proposal for transfer of balance 64.64Ha forest land has been accepted by PSC-I and forwarded to Nodal Officer Ranchi.

Regarding Land Acquisition (LA), the PH/ Gram Sabha for R&R Scheme approval has been announced by DC, Godda and PH as per section 16 LARR, 2013 fixed from 08.07.2025 to 17.07.2025. Allottee undertaking preparations for Public Hearing.

Partially Explored – Non-Operational Blocks

38. Amarkonda Murgadangal, ECL

As the allottee was not present in the meeting, the status was not discussed.

39&40. Brahmini & Chichro Patsimal, ECL

As the allottee was not present in the meeting, the status was not discussed.

41. Binja, Assam Mineral Development Corporation Limited.

Regarding status of PL cum ML, the allottee informed that certified land schedule has been granted by C.O Burmu on 18.02.2025 however, pending with C.O Patrapur since May 2024.

It was informed that they have received permission from State Government for appointment of MDO. Allottee to float tender for appointment of MDO by end of June 2025.

42. KalyanpurBadalpara, Haryana Power Generation Co. Ltd.

The allottee informed that letter of award has been issued to MDO on 01.05.2025.DGPS survey and other ancillary activities are in progress.

AS&NA directed the allottee to submit an Action plan with timelines for monitoring the advancements made by the allottee.

43. Lalgah South, Rungta Sons Pvt. Ltd.

Regarding grant of PL cum ML, file is under consideration before the office of Secretary, Department of Mines and Geology and by end of this week the file will be forwarded before Departmental Minister for approval. Proposal is likely to be sent to State Cabinet by mid-July 2025.

Regarding NoC for drilling/exploration in forest land they informed that online application for FC to conduct prospecting in forest area re-submitted through Parivesh Portal on 04.11.2024. Reply to EDS by Nodal Officer, Jharkhand has been submitted and the proposal is under scrutiny with the Regional Office and shall be placed before Regional empowered Committee before proceeding for further approvals.

44. South of Damuda, Rungta Sons Pvt. Ltd.

Regarding grant of PL cum ML, it was informed that file is under consideration before the office of Secretary, Department of Mines and Geology and by end of this week the file will be forwarded before Departmental Minister for approval. Proposal is likely to be sent to State Cabinet by mid-July 2025.

Workorder issued to CMPDIL for exploration.No forest land is involved. Exploration commenced on 14.06.2025.

AS&NA suggested no need for PL cum ML grant if CMPDIL hired.

45. Babupara East, Rungta Sons Pvt. Ltd.

Regarding grant of PL cum ML, it was informed that file is under consideration before the office of Secretary, Department of Mines and Geology and by end of this week the file will be forwarded before Departmental Minister for approval. Proposal is likely to be sent to State Cabinet by mid-July 2025.

Regarding NoC for drilling/exploration in forest land the allottee informed that online application for forest clearance to conduct prospecting in forest area re-submitted through Parivesh Portal on 04.11.2024. Reply to EDS by Nodal Officer, Jharkhand has been submitted and the proposal is under scrutiny with the Regional Office and shall be placed before Regional empowered Committee before proceeding for further approvals.

46. UrmaPaharitola, Aurobindo Reality and Infrastructure Pvt Ltd.

Regarding Geological Report, application submitted on 05.03.2025. The committee directed the allottee on 15.04.2025 to complete drilling/exploration as per the mandatory work program of CMPDIL. The allottee submitted request before MoC seeking procedural relaxation and approval of GR on provisional basis.

Regarding PL, the allottee informed that the license expired on 10.04.2025 and in March they have requested for renewal of PL. File pending with DC Dumka. After approval the allottee to undertake the drilling for remaining boreholes.

AS&NA advised them to approach MoC through proper channel and as per procedure. For grant of GR the allottee shall complete drilling before submission of GR to MoC to make representation before MoC in case the allottee is facing any problem in carrying out the drilling/exploration for the remaining boreholes.

47. Duni Central, Bull Mining Pvt. Ltd.

As the allottee was not present in the meeting, the project was not discussed.

48. Jogeshwar and Khas Jogeshwar, South West Pinnacle Exploration Ltd.

The allottee informed that application for grant of PL cum ML has been sent back by Secretary Mines to Directorate of Mines and Geology, Jharkhand with some queries and since 11.09.2024 pending with Directorate.

AS&NA, MoC requested the State officials to speed-up the process as it has been abnormally delayed, and penalty has also been imposed for the same.

49. Rauta Closed Mine, Shreesatya Mine Pvt. Ltd.

The allottee informed that application for grant of PL cum ML has been repeatedly moved from DC to Directorate Mines and from there to Secretary Mines and returned back in the same channel. They have submitted all required documents and still the application is stuck up in Directorate since long. Presently it is with Director Mines since 02.09.2024.

AS&NA, MoC requested the State officials to speed-up the process as it has been abnormally delayed, and penalty has also been imposed for the same.

50. Basantpur, Gangaramchak Mining Pvt. Ltd.

The allottee informed that application for grant of PL cum ML is forwarded from the Secretary Mines GoJH to the Minister Incharge and is likely to be approved soon.

Regarding NoC in forest land, the allottee informed that they have all permissions in place and have hired agency for exploration. Awaiting grant of PL cum ML.

ANNEXURE I

1. List of Participants from Ministry of Coal

S. No	Name	Designation
1	Smt. Rupinder Brar	Additional Secretary & Nominated Authority
2	Sh.Ajitesh Kumar	Director(P&S-I/P&S-II/NA)
3	Sh. MarapallyVenkateshwarlu	Director (T), O/o NA
4	Sh. Jitendra Kumar	General Manager(Min), O/o NA
5	Sh. Alok Verma	Under Secretary, O/o NA
7	Sh. Harish Chand	Sr. Manager, O/o NA
8	Sh. Himshekhar	ASO, NA
9	Ms. Ashima Jain	Team Leader, PMU
10	Ms. Mani Gautam	SME, PMU
11	Mr. Vaibhav Rao	SME, PMU
12	Mr. Amogh Gudekar	Team Member, PMU
13		Young Professional

2. List of Central Government Officials

S.No.	Particulars	Name of Attendee	Designation
1	CCO, Delhi	Sh. Ashish Verma	OSD, CCO
2	CMPDIL	Sh. Pramod Kumar	GM UMD
3	MOEF&CC	Sh. Charnjeet Singh	FC - Scientist E
4	MOEF&CC	Dr. Sharad Raman	EC - Scientist

3. List of State Government Officials

S.No.	Particulars
1	Special Secretary Revenue Department Jharkhand
2	Representatives from Mines Department Jharkhand
3	Sh. Ved Prakash, Representative from Forest department Jharkhand
4	DFO Hazirabagh West
5	DFOBokaro
6	DC Godda
7	DC Chatra
8	DC Palamu
9	AC Hazirabagh
10	AC Latehar
11	AC Hazirabagh
12	AC Bokaro
13	AC Dumka

4. List of Mine Allottees

Sr No	Coal Block	Allottee	Name and designation of the allottee attending the meeting
1&2	Chatti Bariatu, Chatti Bariatu South	NTPC Mining Ltd.	Mr. Naveen Jain, CEO
3	Kerandari	NTPC Mining Ltd.	Mr. Naveen Jain, CEO
4	PakriBarwadih	NTPC Mining Ltd.	Mr. Naveen Jain, CEO
5	Tasra	SAIL	Mr. Sibram, GM
6	Pachhwara Central	Punjab State Power Corp Ltd.	MrSatyaprakash Singh, CE
7	Pachwara North	West Bengal Power	Mr. Chanchal Goswami,

		Development Corporation Ltd.	Director Mines
8	Tubed	DVC	Mr. Swapnendu Kumar, Member Technical
9	Rajhara North (Eastern & Central)	Fairmine Carbons Private Ltd.	Mr. Rajeev Singh
10&11	KotreBasantpur&Pachmo	CCL	Mr Adarsh Sahay, GM
12	Brahmdiha	APMDCL	Mr. Vipin Kumar, VP
13	Badam	NTPC Mining Ltd.	Mr. Naveen Jain, CEO
14	North Dhadu (Eastern Part)	NTPC Mining Ltd.	Mr. Naveen Jain, CEO
15	Pachwara South	M/s Nayveli Uttar Pradesh Power Ltd.	Mr. Ramesh Gotte, GM Mines
16	North Dhadu (Western Part)	NLC India Ltd.	Mr. Raj Mohan, Executive Director
17	Tokisud North	NMDC	Mr. DA Kuntu, GM Coal
18	Rohne	NMDC	Mr. DA Kuntu, GM Coal
19	Banhardih	PVUNL	Mr. R. K. Singh, CEO
20	Sugia Closed Mine	Jharkhand State Mineral Development Corporation	Mr. Brijbhusan Prasad Singh, GM Mines
21	Rajbar D & E	Tenughat Vidyut Nigam Ltd.	Mr. Rajesh Ranjan
22	Moitra	JSW Steel Ltd.	Mayank Shekhar, Senior VP
23	Parbatpur Central	JSW Steel Ltd.	Mayank Shekhar, Senior VP
24	Sitanala	JSW Steel Ltd.	Mayank Shekhar, Senior VP
25	Gondulpara	Adani Enterprises Ltd.	Mr. Alok Jain
26	Chakla	Hindalco Industries	Mr. Deepak Lenka, GM Operations
27	Lohari	Araanya Mines Pvt. Ltd.	Mr. Arvind Kumar, Director
28	Meral	Trimula Industries Ltd.	Mr. Anand Mohan, GM

29	Tokisud II	Twenty First Century Mining Pvt. Ltd.	Mr. Rewati Raman Shrivastav, CEO
30	Rabodih OCP	Twenty First Century Mining Pvt. Ltd.	Mr. Rewati Raman Shrivastav, CEO
31	Dumri	S M Steels and Power Ltd.	Mr. K.S. Rao, CEO Mining
32	ChoritandTiliaya	Rungta Metals Private Ltd.	Mr. Arvind Kumar, Director
33	Patal East (Eastern Part)	RCR Steel Works Private Ltd.	Mr. Arvind Kumar, Director
34&35	Brinda & Sasai	Dalmia Cement Bharat Ltd.	Mr. Sandeep Jain, Coal Business Head
36	Burakhap Small Patch	Shreesatya Mines Private Ltd.	Mr. Mrigank Shekhar, VP Business Development
37	Jitpur	Terri Mining Pvt Ltd.	Sh. Hitesh Tiwari - Site Head
38	AmarkondaMurgadangal	ECL	Absent
39&40	Brahmini&ChichroPatsimal	ECL	Absent
41	Binja	Assam Mineral Development Corporation Ltd.	Mr. Amit Kumar, Mining Engineer
42	KalyanpuraBadalpara	Haryana Power Gen	Mr. Amod Jindal, Chief Engineer
43	Lalgarh South	Rungta Sons Private Ltd.	Mr. B.K. Jha, Joint President
44	South of Damuda	Rungta Sons Private Ltd.	Mr. B.K. Jha, Joint President
45	Babupara East	Rungta Sons Private Ltd.	Mr. B.K. Jha, Joint President
46	UrmaPaharitola	Aurobindo Reality And	Mr Piyush Pandey, Manager

		Infrastructure Private Ltd.	BD
47	Duni Central	Bull Mining Private Ltd.	Absent
48	Jogeshwar and Khas Jogeshwar	South West Pinnacle Exploration Ltd.	Mr. Manik Jain, Executive Vice President
49	Rauta Closed Mine	Shreesatya Mine Private Ltd.	Mr. Mrigank Shekhar, VP Business Development
50	Basantpur	Gangaramchak Mining Private Ltd.	Mr. Gore Koley, President Mining