


F. No. NA-110/14/2020-NA
Government of India
Ministry of Coal
Office of Nominated Authority

120, 1st Floor, F Wing, Shastri Bhawan New Delhi,
Dated: April 12th, 2024

OFFICE MEMORANDUM

Subject: Circulation of Minutes of the meeting to review the captive/commercial coal blocks which are operational and are expected to become operational under the chairmanship of AS & NA (Coal) on 08.04.2024 at 11:00 A.M.

The undersigned is directed to refer to the subject mentioned above and circulate the minutes of the above mentioned meeting for the kind information and necessary action.



(Alok Verma)
Under Secretary to the Govt. of India
Tel: 011 23384106

To.

1. Director (NA)
2. Director (Tech./NA)
3. PPS to AS & NA

Copy to:

1. All the allottees of operational mines and to be operational mines in FY 2024-25

Minutes of the meeting chaired by Additional Secretary and Nominated Authority, Ministry of Coal on 08th April 2024, at 11:00 AM to review the captive/commercial coal blocks which are operational and are expected to become operational in FY 2024-25.

The list of participants is in Annexure – I.

At the outset, the Additional Secretary and Nominated Authority welcomed all the participants. He congratulated all the allottees of the producing mines for their achievement of 147 MT of coal production in FY 2023-24 and hoped that the production will further improve in FY 2024-25 to meet the domestic coal requirement. Further increase in coal production is all dependent on the allottees. He informed that the meeting has been convened to discuss the production target for FY 2024-25, any issues/problems faced in order to achieve the target for FY 2023-24 and the plan for First Mile Connectivity in all the mines with a PRC of greater than 2 MT.

A company-wise and mine-wise presentation was made on coal production achieved during FY 2023-24 and expected production in FY 2024-25.

The details of the discussion are as under:

1. Dulanga (NTPC)

The committed coal production for the year 2023-24 was 8.40 MT. It was observed that 7 MT of coal has been produced during FY 2023-24 and the achievement is 82%.

The Allottee informed about the challenges they are facing in enhancement of EC capacity. They will be able to produce 7 MT of Coal in FY 2024-25 only, though they are again trying for increasing in EC capacity. In case EC capacity is increased, they will produce more than 7.0 MT in FY 2024-25.

2. Talaipalli (NTPC)

The committed coal production for the year 2023-24 was 6 MT. It was observed that 7.22 MT of coal has been produced in FY 2023-24 and the achievement is 120%. The allottee informed that they approached MoEF&CC for EC capacity enhancement to 25 MT level, however due to evacuation issue the MoEF&CC objected in enhancement of EC capacity.

The Allottee stated that they will produce 10 MT of coal in the FY 2024-25.

3. Pakri-Barbadih (NTPC)

The committed coal production for the year 2023-24 was 17 MT. It was observed that 16.31 MT of coal was produced during FY 2023-24 and the achievement is 96%.

The Allottee informed that they will produce 17 MT of Coal in FY 2024-25.

4. & 5. Chatti Bariatu and Chhatti Bariatu South (NTPC)

The committed coal production for the year 2023-24 was 6 MT. It was observed that 3.31 MT of coal was produced during FY 2024-25 due to evacuation constraint and the achievement is 55%. The allottee informed that current dispatch constraints in the mine will be taken care of by September 2025 as private siding will be completed by then.

The Allottee mentioned that they will produce 4.50MT of Coal in FY 2024-25.

6. Kerandari (NTPC)

The Mine was allotted on 08.09.2015 and the scheduled date of operationalization was 08.11.2018, however, the mine started production in January 2024.

It was observed that only 0.24 MT of coal was produced during FY 2024-25. The Allottee mentioned that they will produce 1.50 MT of Coal in FY 2024-25.

The allottee informed that they could have enhanced the production by 1-2 MT in FY 2023-24 if they had obtained clearance from various ministries especially MoEF&CC on time. They further touched upon the likely operationalization of Badam coal mine in FY 2024-25. MDO has been appointed and If Badam mine is operationalized, it will commence production from January/February 2025 and will produce around 1 MT of coal.

Overall, M/s NTPC assured that a total of 40 MT coal will be produced in FY 2024-25 from their mines.

7. Pachhwara North (WBPDCCL)

The committed coal production for the year 2023-24 was 15 MT. It was observed that 13.70 MT coal has been produced during FY 2023-24 and the achievement is 91%.

The Allottee conveyed that the shortage of production was due to delay in transfer of forest land. The allottee informed that they will achieve 15 MT of production in FY 2024-25. However, the production in quarter 1 will be low due to high stock availability in the stockyard. They will go for enhancement in EC capacity by 20 % from next year once the siding issue is fully resolved.

8. Barjora North (WBPDCCL)

The committed coal production for the year 2023-24 was 1.50 MT. It was observed that 1.12 MT of coal was produced during FY 2023-24 and the achievement was 75%.

The Allottee stated that due to challenges related to land availability, they anticipate coal production of only 0.75 MT in the FY 2024-25.

9. & 10. Tara East and West (WBPDCCL)

The committed coal production for the year 2023-24 was 1 MT. It was observed that 0.11 MT of coal was produced during FY 2023-24 and the achievement was only 11%.

The allottee informed that they will produce 1.5 MT of coal in FY 2024-25.

11. & 12. Gangaramchak and Gangaramchak Bhadulia (WBPDCCL)

The committed coal production for the year 2023-24 is 3 MT. It was observed that 3 MT of coal has been produced during FY 2023-24 and the achievement is 100%.

The Allottee informed that the EC capacity has already been enhanced to 3.0 MTPA and they will produce 2 MT in the current year as per the mine plan for the mine.

Overall, M/s WBPDCCL assured that a total of 19.25 MT coal will be produced in FY 2024-25 from their mines

13. Trans Damodar (The Durgapur Projects Ltd.)

The committed coal production for the year 2023-24 was 1 MT. It was observed that 1 MT of coal was produced during FY 2023-24 and the achievement was 100%.

The Allottee informed that they will achieve 1 MT of coal production in FY 2024-25 as well.

14. Sarisatolli (CESC Ltd.)

The committed coal production for the year 2023-24 was 1.7 MT. It was observed that 1.29 MT of coal was produced during FY 2023-24 and the achievement was 76%.

The Allottee informed that the execution of mining lease for the land engaged in DB road is still pending. They are trying hard; however, still it has not been resolved. Due to this, they will be able to produce only 1 MT in FY 2024-25. They further informed that coal requirement for the plant will be met by purchasing from open market due to hamper in coal in production in FY 2024-25.

15. Manoharpur (OCPL)

The committed coal production for the year 2023-24 was 10 MT. It was observed that 8.51MT of coal was produced during FY 2023-24 and the achievement is 85%.

The allottee informed that they are not able to sell the surplus coal as they are unable to identify bidders due to the sale price and that CAG has objected to keep the base price low for e-auction.

The allottee further informed that they will produce 13 MT of coal in FY 2024-25.

16. Talabira-II & III (NLC)

The committed coal production for the year 2023-24 is 13 MT. It was observed that 12.65 MT of coal was produced during FY 2023-24 and the achievement is 97%.

The Allottee informed that they will be able to produce 16.10 MT of coal in FY 2024-25 as there are dispatch constraints due to low amount of coal being sold in e-auction. The allottee further informed that if Pachwara South Coal block is operationalized in FY 2024-25, they will be able to produce 1.68 MT of coal from there as well. The Allottee further informed that railway line will be ready by Dec 2024 and due to land issue there will be further delay in construction of CHP.

AS &NA advised allottee to go for multiple auction to solve the challenge of low quantity being sold in single auction.

17. Amelia North (Jaiprakash Power Ventures Ltd.)

The committed coal production for the year 2023-24 is 3.92 MT. It was observed that 3.92 MT of coal was produced during FY 2023-24 against and the achievement is 100%.

The Allottee informed that they will be able to produce 3.92 MT of coal in FY 2024-25 also and that the entire coal will be dispatched to their own end use plant.

18. Tadicherla-I (TSPGCL)

The committed coal production for the year 2023-24 is 2.5 MT. It was observed that 2.50 MT of coal was produced during FY 2023-24 and the achievement is 100%.

The Allottee was not present in the meeting. However, it is expected that 2.5 MT coal will be produced in FY 2024-25.

19. - 24. Baranj I, Baranj II, Baranj III, Baranj IV, Manora Deep &Kiloni (KPCL)

The committed coal production for the year 2023-24 was 2.5 MT. It was observed that 2.50 MT of coal was produced during FY 2023-24 and the achievement is 100%.

The Allottee informed that they have received EC enhancement of 3 MT with certain conditions and will produce 3 MT of coal in FY 2024-25. The allottee further informed that currently, they are dispatching the coal from mine via road to railway siding which is at a distance of 7 Km. Responding to this, AS and NA directed the allottee to plan and implement First Mile Connectivity for dispatch where ever annual dispatch is more than 2.0 MT. The allottee further informed that they are planning to further enhance their EC to 5 MT.

25. Gare Palma Sector III (CSPGCL)

The committed coal production for the year 2023-24 was 5 MT. It was observed that 4 MT of coal was produced during FY 2023-24 and the achievement was 80%.

The distance from the mine to CERL line is 700 meter and if this distance issue is worked out, evacuation problem will be resolved. The Allottee informed that they will only be able to produce 4 MT of coal in FY 2024-25 due to evacuation constraints.

26. & 27. Parsa East, Kanta Basan (RRVUNL)

The committed coal production for the year 2023-24 was 15 MT. It was observed that 6.70 MT of coal was produced during FY 2023-24 and the achievement is 47%.

The Allottee informed that they will be able to produce 18 MT of coal in FY 2024-25. They further informed that 26 Ha of land has already been transferred from DFO in January 2024 and around 30 Ha of land has been transferred by March 2024. They have applied for transfer for 74 ha forest land in FY 2024-25 to forest department.

28. Parsa (RRUVNL)

The mine was allotted on 08.09.15, and the scheduled date of operationalization was 08.05.29. The Mine is yet to start production.

The allottee informed that they will be able to produce 2.6 MT of coal in FY 2024-25 provided tree felling activities are permitted and done. .

29&30. Moher & Moher Amlohri (Sasan Power Ltd.)

The committed coal production for the year 2023-24 was 18 MT. It was observed that 18.28 MT of coal was produced during FY 2023-24 and the achievement was 102%.

The Allottee was not present in the meeting. It is expected that 18 MT coal will be produced in FY 2024-25.

31. Pachhwara Central (PSPCL)

The committed coal production for the year 2023-24 was 4 MT. It was observed that 4.63 MT of coal was produced during FY 2023-24 and the achievement is 116%.

The Allottee informed they will produce 7 MT of Coal in FY 2024-25. AS & NA advised the allottee to enhance the PRC as there are abundant reserves available. However, the allottee replied that they are not planning for enhancement due to dispatch constraints in current financial year, however, once the dispatch constraint is removed, they will increase PRC of the mine.. AS & NA advised the allottee to plan for private siding in order to tackle the dispatch constraints faced by them..

32. Amelia (THDC)

The committed coal production for the year 2023-24 was 2 MT. It was observed that 1.25 MT of coal was produced during FY 2023-24 and the achievement is 63%.

The Allottee was not present in the meeting. It is expected that 3.0 MT will be produced in FY 2024-25.

33. Tubed (DVC)

The committed coal production for the year 2023-24 was 2.10 MT. It was observed that 1.52 MT of coal was produced during FY 2023-24 and the achievement is 72%.

The Allottee informed that the shortage in production was due to dispatch constraints including low supply of rakes and that they are planning to complete construction of railway siding within 2 years. They further informed that 4 MT of coal will be produced in FY 2024-25.

34. Gare Palma IV/1 (Jindal Steel and Power Ltd.)

The committed coal production for the year 2023-24 was 7.20 MT. It was observed that 7.20 MT of coal was produced during FY 2023-24 the achievement is 100%.

The Allottee informed that they are trying to enhance the PRC to 8.4 MT and will achieve 8.4 MT of coal production in FY 2024-25..

35. Gare Palma IV/6 (Jindal Steel and Power Ltd.)

The Mine started production on 28th September 2023. It was observed that 1.80 MT of coal was produced during FY 2023-24.

They further said they will increase production to 4 MT in FY 2024-25, with a possibility of 5 MT if the pending clearances are obtained on time.

36. &37. Gare Palma IV/2 and IV/3 (Jindal Steel and Power Ltd.)

It was observed that 0.71 MT of coal was produced during FY 2023-24. The allottee informed that they will produce 6.25 MT of coal in FY 2024-25 which is equal to PRC..

38. Utkal C (Jindal Steel and Power Ltd.)

The Mine started production in November, 2023. It was observed that 1.03 MT of coal was produced during FY 2023-24. They further informed that they will be able to produce 3.37 MT of coal in FY 2024-25. The allottee also informed that the construction of CHP will be completed and implemented in one year. They are going for revision of mine plan for 5.0 MT PRC.

The total production expected from JSPL/Jindal Power is around 23 MT in FY 2024-25. The total requirement in JPL plant is currently 18-19 MT and additional coal is used in DRI of JSPL. Combined belt conveyor for Gare Palma Sector-I and Gare Palma IV/2 & IV/3 will be ready in 2 years.

39. Gare Palma IV/7 (Sarda Energy & Minerals Ltd.)

The committed coal production for the year 2023-24 was 1.80 MT. It was observed that 1.44 MT of coal was produced during FY 2023-24 and the achievement is 80%.

The Allottee mentioned that the shortfall in production was due to EC restrictions. They further informed that EC capacity will be enhanced to 1.68 MT in FY 2024-25 and that they will try to achieve production of 1.68 MT.

40. Suliyari (APMDCL)

The committed coal production for the year 2023-24 was 5.0 MT. It was observed that 5 MT of coal was produced during FY 2023-24 and the achievement is 100%.

The Allottee mentioned that they are confident of enhancing their PRC to 6 MT and will achieve production of 6 MT in FY 2024-25.

41. &42. Gotitoria (East) and Gotitoria (West) (Boulder Stone Mart Private Ltd.)

The committed coal production for the year 2023-24 was 0.2 MT. It was observed that 0.3 MT of coal was produced during FY 2023-24 and the achievement was 149%.

The Allottee informed that they will achieve coal production of only 0.225 MT coal in FY 2024-25 due to land availability .

43. Takli Jena (Aurobindo Realty and Infrastructure Pvt. Ltd.)

The Mine was allotted on 3.03.21 and the scheduled date of operationalization is 3.06.25. The Mine Opening Permission was obtained on 15.07.23, and the Mine started production in January 2024. It was observed that 0.09 MT of coal was produced during FY 2023-24

The Allottee informed that they will achieve coal production of 0.75 MT in FY 2024-25.

44. Jamkhani (Vedanta Ltd.)

The committed coal production for the year 2023-24 was 2.0 MT. It was observed that 2.11 MT of coal was produced during FY 2023-24 and the achievement is 106%.

The Allottee informed that they will produce 2.6 MT of Coal in FY 2024-25.

45. Chotia (BALCO)

The committed coal production for the year 2023-24 was 1 MT. It was observed that 1 MT of coal was produced during FY 2023-24 and the achievement is 100%.

The Allottee mentioned that they will achieve coal production of 1 MT in FY 2024-25.

46. &47. Utkal D & E (NALCO)

The committed coal production for the year 2023-24 was 2 MT. It was observed that 2 MT of coal was produced during FY 2023-24 and the achievement is 100%.

The Allottee stated that they will produce 2 MT of coal in FY 2024-25. However, if the clearances for the combined mine plan are obtained, they will be able to produce 4 MT of coal.

They transport coal from mine to siding which is at a distance of 15 KM through road . The allottee also stated that the construction of railway siding is under progress and the same is expected to be operational this year.

48. SialGhogri (RCCPL Private Ltd.)

The committed coal production for the year 2023-24 was 0.36 MT. It was observed that 0.33 MT of coal was produced during FY 2023-24 and the achievement is 91%.

The Allottee informed that they will produce only 0.30 MT of Coal in FY 2024-25 due to geological disturbances in the mine.

49. Kathautia (Hindalco Industries Ltd.)

The committed coal production for the year 2023-24 was 0.2 MT. It was observed that 0.18 MT of coal was produced during FY 2023-24 and the achievement is 91%.

The Allottee informed that they are constantly facing problems with land acquisition due to which they will be able to produce only 0.1 MT of coal in FY 2024-25.

50. Gare Palma IV/4 (Hindalco Industries Ltd.)

The committed coal production for the year 2023-24 was 0.56 MT. It was observed that 0.47 MT of coal was produced during FY 2023-24 and the achievement is 84%.

The Allottee informed they will be able to produce 0.84 MT of Coal in FY 2024-25.

51. Bicharpur (Ultratech Cement)

The committed coal production for the year 2023-24 was 0.75 MT. It was observed that 0.75 MT of coal was produced during FY 2023-24 and the achievement is 100%.

The Allottee stated that they will be able to produce only 0.6 MT of coal in FY 2024-25 due to presence of faults in the seams of the mine.

52. Belgaon (Sunflag Iron and Steel Co. Ltd.)

The committed coal production for the year 2023-24 was 0.27 MT. It was observed that 0.15 MT of coal was produced during FY 2023-24 and the achievement was 55%.

The Allottee was not present in the meeting. It is expected that about 0.27 MT coal will be produced in FY 2024-25.

53. Gare Palma IV/8 (Ambuja Cements Ltd.)

The committed coal production for the year 2023-24 was 1.20 MT. It was observed that 0.95 MT of coal was produced during FY 2023-24 and the achievement is 79%.

The allottee informed that they will enhance the PRC of the mine to 1.44 MT and will produce 1.44 MT of Coal in FY 2024-25.

54. Marki Mangli – III (B.S. Ispat Ltd.)

The committed coal production for the year 2023-24 was 0.21 MT. It was observed that 0.09 MT of coal was produced during FY 2023-24 and the achievement is 41%.

The Allottee mentioned that due to ongoing villager agitation, production was low during the year. However, they stated that they will achieve coal production of 0.21 MT in FY 2024-25.

55. Marki Mangli 1

The allottee was not present in the meeting. The company is under NCLT.

56. Tasra (SAIL)

It was observed that 0.32 MT of coal was produced during FY 2023-24.

The Allottee informed that they will achieve coal production of 0.25 MT in FY 2024-25 due to land acquisition issues. AS & NA advised the allottee to focus on completing the land acquisition activities. They further stated that the PRC of 4 MT will be achieved only once the washery is operational which is likely to be operational by September 2026.

57. Naini (SCCL)

The allottee informed that after getting the Forest stage II, wildlife management plan has been approved by state government and have been forwarded to IRO. Once it is approved, payment will be done for handing over the forest. For first mile connectivity, MCRL is linked whose phase I is already completed while phase II is projected to be completed in May 2026. As per current scenario, mining operations expected to be started from October 2024 and production expected from December 2024. The targeted coal production for the year 2024-25 is 2.0-3.0 MT.

58. Gare Palma Sector II, M/s MAHAGENCO

The allottee informed that NGT, Bhopal on 15.01.24 quashed the EC issued to them on account of improper conductance of public hearing, and NGT directed MoEF&CC to re-examine the matter. The fresh proposal for the grant of EC was submitted in the Parivesh portal on 19.03.23. The proposal was re-considered in the EAC meeting on 21.03.2024. Committee suggested allottee to re-examine reports regarding load carrying capacity, health reports of the area. The minutes of meeting are awaited. The committed coal production for the year 2024-25 is 0.25 MT.

AS & NA (Coal) advised the allottee to follow up for mining lease and other clearances which are independent of EC.

59. Utkal B1, M/s Jindal Steel and Power Limited

The allottee informed that CGWA approval is expected by the 10th of April and CTO by 15th of April. EC have been transferred. As per current scenario, mining operations expected to be started by the end of

April 2024 from Utkal- B1 mine and production expected from July 2024. The committed coal production for the year 2024-25 is 1 MT.

60. Bramhadiha, M/s APMDC

The allottee informed that all the statutory clearances are in place except CTO which is expected in another fortnight. As per current scenario, mining operations expected to be started by the mid of May 2024 and production expected from July 2024. The committed coal production for the year 2024-25 is 0.5 MT. This is a coking coal mine.

61. Jagannathpur B (Power Plus Traders Private Ltd.)

The allottee informed that all the statutory clearances have been done well in advance and started mining operations in August 2023. But due to geological challenges in the mine, the work has been suspended and they are looking for some expert agencies who can help. Meanwhile a temporary discontinuation notice has been given to DGMS. Once the solution is arrived at, the mining operations will be resumed thereafter.

62. Urtan (JMS Mining Pvt. Ltd.)

The allottee informed that they are facing geological challenges and due to this shaft sinking operation has been suspended. They are searching for agency for shaft sinking work.

63. Urtan North (JMS Mining Pvt. Ltd.)

The allottee informed that mining operation for incline drivage has started from March 2024. Incline drivage is likely to be completed in 1.5 – 2 years, so the coal production is expected from the beginning of 2026.

64. Lohari, M/s Aranya Mines Private Limited

The allottee informed that the stamp duty issue has not been resolved yet and that they are in continuous follow up with the state government. However, allottee sought help from the Nominated Authority in the matter so that uniform legislations to be followed by the Jharkhand government as in case of other states.. The uploading of the land record has been started and will take 2-3 months. Commercial rate is charged in acquisition of land.

65. Moitra, M/s JSW Steel Limited

The allottee informed that the execution of the mining lease is pending with the Office of Secretary, Department of Mines & Geology, Government of Jharkhand since August 2022. Except that of mining lease, all other statutory clearances are in place.

66. Sitanala, M/s JSW Steel Limited

The allottee informed that land documents have been prepared and have applied for mining lease and waiting for forwarding of documents from the district level to Ranchi. EC has been transferred on 15.03.24. The mining operations may commence in the year 2024-25 subject to the execution of mining lease deed but production is not expected this year since incline drivage construction will take time. This is a coking coal mine.

67. Parbatpur central, M/s JSW Steel Limited

The allottee informed that it is a brown field project. All documents have been submitted to DMO, Bokaro and the forwarding of documents from the district level to Ranchi is awaited. Allottee informed that they have not received any original land documents from the prior allottee.

AS & NA (Coal) instructed the office of Nominated Authority to issue a letter to prior allottee to submit the original documents and if the order is not complied then penalty shall be imposed.

68. Bikram, M/s Birla Corporation Limited

The allottee informed that there is small patch of CA land for which approval of MoEF&CC is required and the FC clearance is expected in the next FAC meeting. The mining operations is expected to start in October 2024 and production is expected from December 2024. The expected coal production for FY 2024-25 is 75,000 Tonnes. All other statutory clearances except the Forest Clearance are in place.

69. Bhaskarpara, M/s Prakash Industries

The allottee informed that all the clearances except FC-II are in place. The FC stage-II compliance was submitted on 14.03.2024 but EDS has been raised by MoEF&CC mentioning that the gazette notification copies are required which are pending at the state government level. Publication of gazette notification is expected to be done within a week. Thereafter compliance will be submitted by 25th of April. The mining operations expected to start from June 2024 and production expected from September 2024. The expected coal production for FY 2024-25 is 0.75 MT.

70. Utkal A, M/s Mahanadi Coalfields Limited

The allottee informed that EC and FC stage-I have been obtained. FC stage-II clearance is expected by the end of August 2024 and CTE by September 2024. Parallely the R&R activities of three villages are under

process. In addition to that a major nallah is to be diverted before the commencement of mining operations.

As per current scenario, operations are not likely to be started in FY 2024-25.

71. Mandla North, M/s Dalmia Cement (Bharat) Limited

The allottee informed that mining lease was executed in March 2024 and they are expecting the mining operations by October 2024 and production expected from December 2025. The allottee sought help from Nominated authority for handover of the land documents.

AS & NA (Coal) advised the allottee to write to the office of Nominated Authority regarding the issue of land documents and the matter shall be taken up accordingly.

72. Rajhara North (Central & Eastern), M/s Fairmine Carbons Pvt Ltd.

The allottee informed that the mining lease approval is pending with the Ministry of Mines, Government of Jharkhand and it is expected to be obtained by June 2024 after election.

73. Kotre-Basantpur&Pachamo, M/s Central Coalfields Ltd

The allottee informed that coal production is expected to be started in FY 2024-25. The expected coal production for the year FY 2024-25 is 0.4 MT. The allottee sought help from nominated authority with respect to NoC for nallah diversion from government of Jharkhand and authentication of revenue forest land on behalf of the tenants who have been residing over there. All other statutory clearances are in place. The mining operations is expected to start from October 2024. For dispatch, a railway line of 20km has been planned and awarded the work to RITES for which construction work has already started and expected to be come up in two years. The coal will be presently taken to Kedla washery for washing and another washey is expected in next year.

74. Koilajan, M/s Assam Mineral Development Corporation Limited

The allottee informed that they have obtained mine plan approval in March 2024. Application for Mining lease has been submitted. The application for TOR and baseline studies is under process. The allottee informed that production is expected to commence from next year.

75. Garampani, M/s Assam Mineral Development Corporation Limited

The allottee informed that they have obtained mine plan approval in March 2024. Application for Mining lease has been submitted. The application for TOR and baseline studies is under process. The allottee informed that production is expected to commence from next year.

76. Gondkhari, M/s Adani Power Maharashtra Ltd.

The allottee informed that all the permissions are in place except FC stage-II. The compliances of Forest Stage I for the grant of Forest Stage II are under preparation with the allottee. The mining operations is expected to start from July 2024 and production before the end of 2024.

77. Sahapur West, M/s Sarda Energy & Minerals Limited

The allottee informed that the mining operations expected to be start from September 2025 and production will be started in FY 2027-28. MOP is expected to be obtained by this year but mine incline drivage works will require time.

The Additional Secretary and Nominated Authority advised Allottees to be in regular touch with the office of NA for updated information on any changes in the rules/regulation/guidelines etc as it will help in taking right decision at right time.

He also stated that the captive and commercial mines would play a major role in increasing domestic production of coal in future and encouraged all the allottees to stick to the commitment of coal production for FY 2024-25.

The meeting ended with a vote of thanks.

PARTICIPANTS:**List of Officials of Ministry of Coal**

| S. No | Name | Designation |
|-------|-------------------------------|--|
| 1. | Shri.M Nagaraju | Additional Secretary & Nominated Authority |
| 2. | Shri Marapally Venkateshwarlu | Director (T), O/o NA |
| 3. | Shri. Jitendra Kumar | Chief Manager, O/o NA |
| 4. | Shri. Komirineni | Additional Manager, O/o NA |
| 5. | Shri. Prince Kumar | Deputy Executive Engineer, O/o NA |
| 6. | Shri. Harishchand | Manager, O/o NA |
| 7. | Smt. Harpreet Kaur | Manager, O/o NA |
| 8. | Smt. Uma Chakravarthy | Young Professional |
| 9. | Shri. Suhel Ahmed | Young Professional |
| 10. | PMU team of MoC | |

List of Coal Block Allottees

| Sr. No. | Name of Mine | Name of Allottee | Allottee |
|---------|---------------------|------------------|--|
| 1 | Dulanga | NTPC | Shri. Animesh Jain, RED (Coal Mining) Shri Raju |
| 2 | Talaipalli | | |
| 3 | Pakri | | |
| 4 | ChhattiBariatu | | |
| 5 | Kerandari | | |
| 6 | Pachwara North | WBPDCCL | Shri Chanchal Goswami, Director mining Shri Priyant, RM |
| 7 | Barjora (North) | | |
| 8 | Gangaramchak | | |
| 9 | Tara East and West | | |
| 10 | Trans Damodar | DPL | Shri Anirban Raychaudhury, GM (Mining) |
| 11 | Sarisatolli | CESC Limited | Shri Deb Priyo Sen, Senior Manager Shri Talukdar, Nominated Owner |
| 12 | Manoharpur | OCPL | Shri. Sariputta Mishra, CEO |
| 13 | Talabira II and III | NLC | Mr. Abay Bhagat, GM/ Mining |
| 14 | Amelia North | JPVL | Ajit Chowdhury Jt. President SN Chawla, DY GM Coal |
| 15 | Tadicherla - I | TSGENCO | Absent |

| Sr. No. | Name of Mine | Name of Allottee | Allottee |
|---------|----------------------------|---------------------------|--|
| 16 | Baranj | KPCL | Shri SN Sharma Resident officer |
| 17 | GP III | CSPGCL | Shri Devendra Nath |
| 18 | Parsa East and Kanta Basan | RRVUNL | Shri. Hem Raj, SE |
| 19 | Moher & Moher Amlohri | Sasan Power Ltd | Absent |
| 20 | Pachwara Central | PSPGCL | Er. Sarvjit Singh, Chief Engineer/ Fuel, PSPCL Er. S.M Chopra, Dy. Chief Engineer/Fuel, PSPC |
| 21 | Amelia | THDC | Absent |
| 22 | Tubed | DVC | Shri Mandiye |
| 23 | GP IV/7 | Sarda Energy & Metals Ltd | Shri. Om Baid, Mine Manager |
| 24 | GP IV/1 | JPL | Shri Kapil Dhagat, EVP |
| 25 | GP IV/6 | JSPL | Shri Kapil Dhagat, EVP |
| 26 | GP IV/2 and IV/3 | JSPL | Shri Kapil Dhagat, EVP |
| 27 | Utkal C | JSPL | Shri Kapil Dhagat, EVP |
| 28 | Utkal B1 and B2 | JSPL | Shri Kapil Dhagat, EVP |
| 29 | Jamkhani | Vedanta | Shri Himanshu Sharma Shri Chandan Bhartiya |
| 30 | Chotia II | BALCO | Shri Himanshu Sharma Shri Chandan Bhartiya |
| 31 | Suliyari | APMDCL | Shri VG Venkatarey, VC-MD |
| 32 | Sial Ghogri | RCCPL | Mr. PM Vartak, GM |
| 33 | Kathautia | Hindalco | Shri Mirajul |
| 34 | GP IV/4 | Hindalco | Shri Mirajul |
| 35 | Bicharpur | Utratech | Shri Govind Agrawal, GM Finance and Commercial |
| 36 | Belgaon | Sunflag | Absent |
| 37 | GP IV/8 | Ambuja | Shri Venkatareddy Vennapareddy, Site Head, Agent |

| Sr. No. | Name of Mine | Name of Allottee | Allottee |
|---------|-----------------------------------|--|--|
| 38 | Marki Mangli 3 | BS Ispat | Shri Sagar Kasangottuwar, VP (Finance & Accounts) |
| 39 | Utkal D & E | NALCO | Shri Ashutosh Roul, GM Mines |
| 40 | Gotitoria | Boulder Stone | Shri Raghu Sharma, Director, BSMPL |
| 41 | Takli Jena | ARIPL | Shri A Lakshmana Rao |
| 42 | Naini | The Singareni Collieries Co Ltd. | Shri Neeraj Ojha |
| 43 | Gare Palma Sector II | MAHAGENCO | Shri Nitin Wagh ED Shri Vishalendra Singh |
| 44 | Utkal B1 | Jindal Steel and Power Ltd | Mr.KapilDhagat, EVP |
| 45 | Brahmadiha | The Andhra Pradesh Mineral Development Corporation Ltd. (APMDCL) | Shri. V. G. Venkatreddy, MD |
| 46 | Jagannathpur B | Power Plus Traders Private Ltd. | Shri. Anup Rai, AVP |
| 47 | Urtan North | JMS Mining Private Limited | Shri Nilay Ghosh |
| 48 | Urtan | | |
| 49 | Lohari | Aranya Mines Pvt Ltd | Shri. G. S. Bhati, Project Head (Coal) |
| 50 | Moitra | JSW Steel Ltd | Shri. Sandeep Ghosh, GM |
| 51 | Sitanala | | |
| 52 | Parbatpur Central | | |
| 53 | Bikram | Birla Corporation Limited | Shri. Ramesh Mishra, GM |
| 54 | Bhaskarpara | Prakash Industries Limited | Shri. A. K. Chaturvedi, Director |
| 55 | Utkal (A) | Mahanadi Coalfields Ltd. | Mr. Kripa Shankar Singh (General Manager) |
| 56 | Mandla North | Dalmia Cement Bharat Limited | Mr. Basant Narayan Singh (Project Head) Mr. Mukesh Kumar, DGM |
| 57 | Rajhara North (Central & Eastern) | Fairmine Carbons Pvt. Ltd. | Shri. Rajeev Singh, Director |
| 58 | KotreBasantpur&Pachmo | CCL | Shri Rajib Hui, GM |
| 59 | Koilajan | Assam Mineral Development Corporation Limited | Mr. N. Anand (MD, AMDC) Mr. Amit Kumar |

| Sr. No. | Name of Mine | Name of Allottee | Allottee |
|----------------|---------------------|---|--------------------------------|
| 60 | Garampani | Assam Mineral Development Corporation Limited | |
| 61 | Gondkhari | Adani Power Maharashtra Ltd | Mr. Lolla Sudhakar (Site Head) |
| 62 | Sahapur West | Sarda Energy & Minerals Limited | Shri. Om Baid, Mine Manager |