

File No. NA-610/2/2022-NA  
Government of India  
Ministry of Coal  
Nominated Authority  
\*\*\*\*\*

120 -F, Shastri Bhawan, New Delhi  
Date: 04.03.2024

**OFFICE MEMORANDUM**

Subject : Minutes of Meeting chaired by Additional Secretary & Nominated Authority (AS&NA), Ministry of Coal on 27.02.2024 at 04:30 PM to review the captive/commercial coal blocks which are either operationalized or are expected to become operational in the current financial year.

.....

The undersigned is directed to refer the subject mentioned above and to forward herewith the minutes of meeting held on 27.02.2024 at 04:30 PM under the chairmanship of Additional Secretary & Nominated Authority (AS&NA), to review the captive/commercial coal blocks which are either operationalized or are expected to become operational in the current financial year.



(Alok Verma)  
Under Secretary to the Govt. of India  
Tel: 011 23384106

To,

Allottees of coal blocks as per meeting notice dated 21.02.2024

Copy to:-

1. PPS to Additional Secretary & NA
2. Director (NA)/ Director (Tech/NA)
3. Concerned staff of O/o NA

**Minutes of the meeting chaired by Additional Secretary and Nominated Authority, Ministry of Coal on 27<sup>th</sup> February 2024, at 04:30PM to review the captive/commercial coal blocks which are either operationalised or are expected to become operational in the current financial year.**

**The list of participants is in Annexure - I.**

At the outset, the Additional Secretary and Nominated Authority welcomed all the participants.

A company-wise and mine-wise presentation was made on coal production achieved till February 24<sup>th</sup>, 2024, and expected production till end of March 2024 was discussed.

**The details of the discussion are as under:**

**1. Dulanga (NTPC)**

The committed coal production for the year 2023-24 is 8.40 MT. It was observed that 6.625 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 7.57 MT and the achievement is 88%.

The Allottee informed that the issue of EC capacity enhancement is struck up due to ML issue. They have got guidance from MoC for resolving this issue, and they are working on that. The target production of 8.4 MT may not be achieved and it will be limited to PRC .i.e 7.0 MT in current financial year.

**2. Talaipalli (NTPC)**

The committed coal production for the year 2023-24 is 6 MT. It was observed that 5.84 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 5.34 MT and the achievement is 109%.

The Allottee stated that the dispatch of coal to Lara TPS is through MGR and there is not any constraint in dispatch of coal to Lara TPS. However, they are facing challenges in transportation of coal to other power plants. They are working on resolving the issue of coal transportation to other TPS with railways and once it is resolved, the dispatch and production of coal will further improve from next year. In the current financial year about 7.5 MT coal will be produced.

**3. Pakri-Barbadih (NTPC)**

The committed coal production for the year 2023-24 is 17 MT. It was observed that 14.78 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 15.14 MT and the achievement is 98%.

The Allottee informed that they are in the process of obtaining CTO for 18.00 MTPA and in case CTO is obtained by 10<sup>th</sup> March, they will produce 16 MT of Coal in this FY.



#### **4 & 5. Chatti Bariatu and Chhatti Bariatu South (NTPC)**

The committed coal production for the year 2023-24 is 6 MT. It was observed that 2.58 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 5.24 MT and the achievement is 49%.

The Allottee mentioned that the shortage in coal production is due to constraint in dispatch. They are working on construction of 2.2 KM by-pass road. They will produce only about 3.3 MT of Coal in this FY. However, they also mentioned that NOC from CCL is expected in the ongoing road issue, which will help ease dispatch constraints allowing them to produce more in the next FY.

#### **6. Kerandari (NTPC)**

The Mine got mine opening permission on 8.11.2018 while coal production started in January 2024.

Due to dispatch constraint, they will produce only 0.2 MT of coal in this FY. They are working on construction of 2.2 KM by-pass road and about 1.2 KM road has been constructed. The remaining 1.0 KM road will be completed in next two months. Once the 2.2 KM by-pass road is constructed, they will dispatch a total of 8.0 MT coal from Kerandari and Chhatti Bariatu mines in next year.

#### **7. Pachhwara North (WBPDCCL)**

The committed coal production for the year 2023-24 is 15 MT. It was observed that 10.28 MT coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 13.36 MT and the achievement is 77%.

The Allottee informed that they will produce about 13.5 MT of coal in this FY, while for next year achievement of 15 MT coal productions will not be any issue. Next year, about 17-18 MT coal will be dispatched. Around 50000 t/day coal will be produced during remaining period of current FY. Regarding Harsingha siding, they informed that siding has already been made and they are working on approach road to this siding. Kurwa siding will also be ready by June, 2024 as MDO is working on it. They further mentioned that they have no plans to enhance EC by 20% in the next FY provided rail issue is resolved. .

Upon being asked by AS & NA about the SPV with NLCIL and PSPGCL, the allottee stated that the DPR has been prepared and the proposal has been sent to Railway Board for consideration. AS & NA inquired about arrangement of SILO at siding and advised that all the three companies

should have SILO arrangement for loading. He also advised NA section to send letters to all 3 companies for making arrangement of SILO at the sidings.

#### **8. Barjora North (WBPDCCL)**

The committed coal production for the year 2023-24 is 1.50 MT. It was observed that 1.03 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 1.34 MT and the achievement is 77%.

The Allottee stated that due to ongoing challenges related to land availability, they will produce only 1.2 MT in the current FY as they have not land for further mining. Regarding forest land, they informed that FC has not yet been granted and consequently they anticipate problem in production even during next year.

#### **9 &10. Tara East and West (WBPDCCL)**

The Allottee stated that the mine started coal production in late December 2023 and efforts are being made to produce 0.4 -0.5 MT of coal in this FY. They will touch the main seam in next 7-10 days.

#### **11. & 12. Gangaramchak and Gangaramchak Bhadulia (WBPDCCL)**

The committed coal production for the year 2023-24 is 3 MT. It was observed that 2.56MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 2.67 MT and the achievement is 96%.

The Allottee informed that the EC capacity has already been enhanced to 3.0 MTPA and they will produce 3.0 MT in the current year.

#### **13. Trans Damodar (The Durgapur Projects Ltd.)**

The committed coal production for the year 2023-24 is 1 MT. It was observed that 0.63 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 0.89 MT and the achievement is 71%.

The Allottee informed that they will achieve 1 MT of coal production in this FY.

#### **14. Sarisatolli (CESC Ltd.)**

The committed coal production for the year 2023-24 is 1.7 MT. It was observed that 1.23 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 1.52MT and the achievement is 81%.



The Allottee informed that due to issues related to ML for the area which is coming under public road, they are unable to enhance coal production. They will be able to produce only 0.05 MT of additional coal and total 1.25 MT coal this year. They further informed that a PIL has been filed in the road issue which has further affected work.

#### **15. Manoharpur (OCPL)**

The committed coal production for the year 2023-24 is 10 MT. It was observed that 8.14 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 8.9 MT and the achievement is 91%.

The allottee stated that they are expecting CTE for the enhanced capacity in 1-2 days and CTO by 10<sup>th</sup> March. Coal production by 10<sup>th</sup> March will reach 8.0 MT and it will be further increased to 8.8 MT by end of March.

#### **16. Talabira-II & III (NLC)**

The committed coal production for the year 2023-24 is 13 MT. It was observed that 10.56 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 11.58 MT and the achievement is 91%.

The Allottee informed that presently 50000 t /day is produced and they are trying to enhance it to 55000 t/day. They will produce only 12.8 MT of coal in this FY due to low offtake by NTPC and high stock at mine. AS &NA stated that NLCIL always talk about the constraint but not make any effort for increasing the storage capacity of the mine siding. NLCIL stated that they are working on increasing the siding storage capacity from 0.8 MT to 1.0 MT.

AS & NA asked the allottee to go for multiple auctions to increase dispatch and why they are dependent only on offtake by NTPC.

#### **17. Amelia North (Jaiprakash Power Ventures Ltd.)**

The committed coal production for the year 2023-24 is 3.92 MT. It was observed that 3.36 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 3.49 MT and the achievement is 97%.

The Allottee informed that EC capacity has been enhanced to 3.92 MT, and they are confident of achieving 3.92 MT of Coal production by March this year .They will receive CTO in a week and thereafter dispatch will be resumed.

**18. Tadicherla-I (TSPGCL)**

The committed coal production for the year 2023-24 is 2.5 MT. It was observed that 2.27 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 2.23 MT and the achievement is 102%.

The Allottee informed that they will achieve their committed target of 2.5 MT in this FY.

**19. - 24. Baranj I, Baranj II, Baranj III, Baranj IV, Manora Deep & Kiloni (KPCL)**

The committed coal production for the year 2023-24 is 2.5 MT. It was observed that 2.12 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 2.22 MT and the achievement is 95%.

The Allottee informed that they will produce 2.5 MT of coal this year and increase production to 3 MT in the next FY.

**25. Gare Palma Sector III (CSPGCL)**

The committed coal production for the year 2023-24 is 5 MT. It was observed that 3.22 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 4.45 MT and the achievement is 72%.

The Allottee informed that presently the daily coal production is 20000 t /day and it will be maintained till end of March. They will produce 4 MT of coal in this FY. They further informed that they had faced some dispatch constraints in the months of January and February due to contract expiration of the transporter, the contract for dispatch has been extended and they will ramp up dispatch in the following weeks.

**26. & 27. Parsa East, Kanta Basan (RRVUNL)**

The committed coal production for the year 2023-24 is 15 MT. It was observed that 5.56 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 13.36 MT and the achievement is 42%.

The Allottee informed that production was stopped due to non-availability of the forest land in August 23 and protest by the local villagers. 26 ha forest land has now been transferred to them where OB removal is going on and they will touch coal in March. Tree cutting has been completed on 44 ha forest land, however, this patch of forest land has not been transferred to them till date by the Government of Chhattisgarh. The allottee stated that production will continue till June only from the presently available land and it will further extend till November



provided additional 44 ha forest land is also transferred to them. They will produce only about 6.7 MT of coal in this FY.

**28. Parsa (RRUVNL)**

The mine was allotted on 08.09.15, and the scheduled date of operationalization was 08.05.29. The Mine is yet to start production.

The allottee informed that there is no further progress in mine from the last meeting due to resistance from the villagers which resulted in the non-commencement of tree cutting activities by the Forest Department, Government of Chhattisgarh.

**29. &30. Moher & Moher Amlohri (Sasan Power Ltd.)**

The committed coal production for the year 2023-24 is 18 MT. It was observed that 16.09 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 16.03 MT and the achievement is 100%.

The Allottee stated that they will achieve the committed coal production target of 18 MT in the current year.

**31. Pachhwara Central (PSPCL)**

The committed coal production for the year 2023-24 is 4 MT. It was observed that 3.77 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 3.51 MT and the achievement is 107%.

The Allottee expressed thanks for giving permission for diversion of coal supply .They also informed that the transportation of coal has improved and presently they are dispatching coal at rate of about 16000 t /day. They will produce 4.5 MT of coal in the current FY and this will improve to 7.0 MT in next year.

**32. Amelia (THDC)**

The committed coal production for the year 2023-24 is 2 MT. It was observed that 0.91 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 1.84 MT and the achievement is 49%.

The Allottee stated that due to challenges related to the non-availability of rakes for dispatch, they will achieve a coal production of only 1.2 MT in the current FY. They highlighted that the road transport issue has been resolved; however, dispatch is affected due to poor supply of rail rakes. The proposal for additional loop line and permanent siding has been submitted to

Railway and it is expected that the permission will be granted by March end. They will first build loop line and thereafter permanent siding

### **33. Tubed (DVC)**

The committed coal production for the year 2023-24 is 2.10 MT. It was observed that 0.91 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 1.84 MT and the achievement is 49%.

The Allottee informed that they will produce about 1.5 MT of coal in the current FY. They have been dispatching 2.5 rakes a day on average in February and it will further increase it to 4 rakes a day in the next few days. There is shortage of rakes in this circuit of railway line. They are also working on additional siding in next 3 months.

### **34. Naini (SCCL)**

The mine was allotted on 13.08.25, and the scheduled date of operationalization was 13.02.21. The Mine has received Mine Opening Permission, and only Transfer of Forest Land is pending.

The Allottee informed that the Wildlife Management Plan, prepared by WII, Dehradun was submitted to CWLW, Odisha on 19.02.24 and it is presently with PCCF. SMC has been submitted by CMPDIL and IRO clearance is likely to be achieved soon. They have paid Rs 20 crores for WLMP, however, new demand for Rs 50 crores has been raised.

### **35. Gare Palma IV/7 (Sarda Energy & Minerals Ltd.)**

The committed coal production for the year 2023-24 is 1.80 MT. It was observed that 1.36 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 1.61 MT and the achievement is 84%.

The Allottee stated that they will produce 1.44 MT of coal this year as EC is presently available for this much quantity. They further informed that EC capacity will be enhanced to 1.68 MT by the end of March and they will produce 1.68 MT coal in next year.

### **36. Gare Palma IV/1 (Jindal Steel and Power Ltd.)**

The committed coal production for the year 2023-24 is 8.40 MT. It was observed that 6.0 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 6.0 MT and the achievement is 100%.

The Allottee informed that they are waiting for the CTO following which production capacity will be enhanced by 20% from 6.0 MT to 7.2 MT. They are expecting to get CTO in first week of



March and once it is obtained they will increase the production to level of 7.2 MT of coal in the current year.

**37. Gare Palma IV/6 (Jindal Steel and Power Ltd.)**

The Mine started production on 28th September 2023. The Allottee informed that due to the issues related to land availability, they will only be able to produce 1.8 MT of coal this year; however efforts will be made to produce up to 2 MT. They will further increase production to level of 4 MT, i.e., PRC in the next year, with a possibility of 20 % increase in PRC.

**38. &39. Gare Palma IV/2 and IV/3 (Jindal Steel and Power Ltd.)**

The Mine was allotted on 2.05.23 and the scheduled date of operationalization is 2.02.24. The Mine Opening Permission was obtained on 20.07.23, and EC was transferred on 14.11.23.

The allottee mentioned they they have everything in place and can start production immediately provided relaxation under Section 6(B) of the MMDR act is provided.

**40. Utkal C (Jindal Steel and Power Ltd.)**

The Mine started production in November, 2023. The Allottee informed that they will achieve 1.0 MT of coal production this year, and all efforts will be made for even 1.2 MT coal. They further informed that they will be able to construct a road by passing 4 villages by 1st week of March and it will help in dispatch.

**41. Jamkhani (Vedanta Ltd.)**

The committed coal production for the year 2023-24 is 2.6 MT. It was observed that 1.78 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 1.78 MT and the achievement is 100%.

The Allottee informed that they will certainly produce 2.2 MT of coal in this FY and will even try for 2.6 MT. They are facing the constraint in rake supply and they are making all out efforts for increasing the rake supply with help of railway. They further stated that they will make efforts to enhance PRC to 3.9 MT in the next FY.

**42. Chotia (BALCO)**

The committed coal production for the year 2023-24 is 1 MT. It was observed that 0.90 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 0.92 MT and the achievement is 98%.

The Allottee stated that they will certainly achieve the production target of 1.0 MT coal in current FY.

#### **43. Suliyari (APMDCL)**

The committed coal production for the year 2023-24 is 5.0 MT. It was observed that 4.29 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 4.55 MT and the achievement is 95%.

The Allottee mentioned that they are confident of achieving their committed coal production target of 5 MT this year.

#### **44. Sial Ghogri (RCCPL Private Ltd.)**

The committed coal production for the year 2023-24 is 0.36 MT. It was observed that 0.29 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 0.32 MT and the achievement is 91%.

The Allottee mentioned that they will produce 0.33 MT of Coal in this FY.

#### **45. Kathautia (Hindalco Industries Ltd.)**

The committed coal production for the year 2023-24 is 0.3 MT. It was observed that 0.19 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 0.27 MT and the achievement is 71%.

The Allottee informed that they are constantly facing problems in land acquisition of GM land and Raiyati land and due to which they will not be able to produce any additional quantity of coal in this FY.

#### **46. Gare Palma IV/4 (Hindalco Industries Ltd.)**

The committed coal production for the year 2023-24 is 0.56 MT. It was observed that 0.41 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 0.50 MT and the achievement is 83%.

The Allottee informed they will produce 0.56 MT coal in the current FY.

#### **47. Bicharpur (Ultratech Cement)**

The committed coal production for the year 2023-24 is 0.75 MT. It was observed that 0.671 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 0.65 MT and the achievement is 103%.

The Allottee stated that they are confident of achieving their committed coal production target of 0.75 MT this year.



**48. Belgaon (Sunflag Iron and Steel Co. Ltd.)**

The committed coal production for the year 2023-24 is 0.27 MT. It was observed that 0.136 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 0.24 MT and the achievement is 57%.

The Allottee informed that they will be able to produce only 0.16 MT of coal this year against the target of 0.27 MT. They are expecting to produce about 50000 ton in next month. PRC quantity of 0.27 MT will be produced next year.

**49. Gare Palma IV/8 (Ambuja Cements Ltd.)**

The committed coal production for the year 2023-24 is 1.20 MT. It was observed that 0.91 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 1.07 MT and the achievement is 85%.

The allottee informed that they will only produce 1 MT of coal in this FY.

**50. Marki Mangli – III (B.S. Ispat Ltd.)**

The committed coal production for the year 2023-24 is 0.21 MT. It was observed that 0.035 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 0.187 MT and the achievement is 19%.

The Allottee mentioned that due to ongoing agitation of villagers and local political issue, production will remain low in the current FY.

**51. &52. Utkal D & E (NALCO)**

The committed coal production for the year 2023-24 is 2 MT. It was observed that 1.83 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 1.85 MT and the achievement is 99%.

The Allottee stated that they are on track to produce 2 MT of coal by March this year.

**53. &54. Gotitoria (East) and Gotitoria (West) (Boulder Stone Mart Private Ltd.)**

The committed coal production for the year 2023-24 is 0.2 MT. It was observed that 0.258 MT of coal has been produced during the period April to February 24<sup>th</sup> of FY 2023-24 against the pro-rata target of 0.180 and the achievement is 144%.

The Allottee informed that they will achieve a total production of 0.27 MT coal in this FY.

**55. Takli Jena (Aurobindo Realty and Infrastructure Pvt. Ltd.)**

The Mine was allotted on 3.03.21 and the scheduled date of operationalization is 3.06.25. The Mine Opening Permission was obtained on 15.07.23, and the Mine started production in January 2024.

The Allottee informed that they have started production in January. OB removal is going on and they expect to produce 0.3 MT of Coal in this FY. They further assured that they will achieve PRC of 1.5 MT in the next FY.

**56. Jagannathpur B (Power Plus Traders Private Ltd.)**

The mine was allotted on 13.02.20, and the scheduled date of operationalization is 12.08.25. The Mine is yet to obtain Mine Opening Permission.

The allottee stated that the drivage of inclines through road headers are going on and they will touch the coal seam soon. Upon being asked by AS & NA on what technology the allottee will use for coal mining, the allottee said that continuous miners will be used.

**57. Urtan (JMS Mining Pvt. Ltd.)**

The mine was allotted on 03.03.21, and the scheduled date of operationalization is 03.06.25. The Mine received Mine Opening Permission on 26.12.23.

The allottee informed that they have started incline drivage, It will take about 18 months in completion of incline drivage before touching the coal seam. They expected to start coal production in later half of year 2025.

**58. Urtan North (JMS Mining Pvt. Ltd.)**

The mine was allotted on 03.03.21, and the scheduled date of operationalization is 03.06.25. The Mine received Mine Opening Permission on 26.12.23.

The allottee informed that they have started incline drivage, it will take about 18 months in completion of incline drivage before touching the coal seam. They expected to start coal production in later half of year 2025.

**The meeting ended with vote of thanks.**



**Annexure: I****PARTICIPANTS:****List of Officials of Ministry of Coal**

S. No	Name	Designation
1.	Shri. M Nagaraju	Additional Secretary & Nominated Authority
2.	Shri. Marapally Venkateshwarlu	Director (T), O/o NA
3.	Shri. Alok Verma	Under Secretary, O/o NA
4.	Shri. Jitendra Kumar	Chief Manager, O/o NA
5.	Shri. Prince Kumar	Executive Engineer, O/o NA
6.	Shri. Komirineni	Additional Manager, O/o NA
7.	Shri. Harishchand	Manager, O/o NA
8.	Shri. Jaibant Kishore	Deputy Manager, O/o NA
9.	Shri. Arvind Mehta	Deputy Manager, O/o NA
10.	Smt. Harpreet Kaur	Manager, O/o NA
11.	Shri. Annurag Khemka	PMU, O/o NA
12.	Shri. Tanmay Talreja	PMU, O/o NA

**List of Coal Block Allottees**

S.No.	Name of Mine	Allottee	Name and Designation
1	Dulanga	NTPC	Shri. Animesh Jain, RED (Coal Mining)
2	Talaipalli		
3	Pakri Barwadih		
4&5	Chatti Bariatu & Chatti Bariatu South		
6	Kerandari		
7	Pachhwara North	WBPDCCL	Shri Chanchal Goswami, Director Mining
8	Barjora (North)		
9&10	Gangaramchak & Gangaramchak Bhadulia		
11&12	Tara East & West		
13	Trans Damodar	Durgapur Projects Ltd.	Sri Anirban Raychaudhury, GM(Mining)
14	Sarisatolli	CESC Limited	Shri Deb Priyo Sen
15	Manoharpur	OCPL	Shri. LRC Reddy, Head of Mines
16	Talabira II & III	NLCIL	Sri Cheruku Dayanand, CGM/Talabira II&III OCP
17	Amelia North	Jaiprakash Power Ventures Ltd.	Rajneesh Gaur, Executive Joint President Ajit Chowdhury Joint President SN Chawla Dy. General Manager
18	Tadicherla	TSGENCO	Shri. P Balraju Chief Engineer, Coal
19-24	Baranj I, Baranj II, Baranj III, Baranj IV, Manora Deep	KPCL	Sri S Sharma, RE Sri Yatiraj, SE (Mines)

S.No.	Name of Mine	Allottee	Name and Designation
	&Kiloni		
25	Gare Palma Sector III	CSPGCL	Shri S K Katiyar MD Shri M R Bagade ED Shri Devendra Nath ACE
26-27	Parsa East & Kanta Basan	RRVUNL	Devendra Shringi, Chief Engineer, Fuel - Parsa, PEKB
28	Parsa		
29-30	Moher & Moher Amlohri	Sasan Power Ltd.	Shri. M S Shrinivas, AVP
31	Pachawara Central	PSPGCL	Er. Sarvjit Singh, Chief Engineer/ Fuel, PSPCL Er. S.M Chopra, Dy. Chief Engineer/Fuel, PSPCL
32	Amelia	THDC	A. K. Sharma (CGM)
33	Tubed	DVC	Shri J K Mandiye, ED (Mining)
34	Naini	SCCL	Sri N V K Srinivas,Dir (OP),SCCL
35	Gare Palma IV/7	Sarda Energy & Minerals Ltd	Shri. SS Shrivastav, VP Coal Mine
36	Gare Palma IV/1	Jindal Steel & Power Limited	Shri Om Prakash, EVP Shri Neeraj Kalla
37	Gare Palma IV/6		
38-39	Gare Palma IV/2 and IV/3		
40	Utkal C		
41	Jamkhani	Vedanta Ltd	Sri Vivek uplanchiwar COO mine
42	Chotia	BALCO	Sri Vivek uplanchiwar COO mine
43	Suliyari	APMDCL	Mr Bipin Kumar, VP(Coal) Mr Bhanwar Singh , GM(Coal)
44	Sial Ghoghri	RCCPL Private Limited	Mr. PM Vartak, GM
45	Kauthatia	Hindalco Industries Ltd.	Mainak Chakraborty Vice President
46	Gare Palma IV/4	Hindalco Industries Ltd.	Shri Rajeev Kumar, Assistant Vice President
47	Bicharpur	Ultratech Cement	Shri Syyed Khadry
48	Belgaon	Sunflag Iron & Steel Co Ltd	Dr Ganesh Manekar cheif advisor mining Pavan Kumar Section Head Corporate Affairs
49	Gare Palma IV/8	Ambuja Cements Limited	Shri C K Bansal
50	Marki Mangli-III	B S ISPAT LTD	Shri Sagar Kasangottuwar VP (F&A)
51-52	Utkal D&E	NALCO	Sri Anil Panda Authorised Signatory Sri A Roul GM Mines Utkal D & E
53-54	Gotitoria East and West	Boulder Stone Mart Private Limited	Shri Raghu Sharma, Director, BSMPL



S.No.	Name of Mine	Allottee	Name and Designation
55	Takli Jena Bellora	ARIPL	Mr VB Singh Vice President Mr Satyanarayan Meena (Head, SBD-Mining)
56	Jagannathpur B	Power Plus Traders Private Ltd	Anoop Rai, AVP - Jagganathpur B
57	Urtan	JMS Mining Private Limited	Nilay Ghosh: GM (Mining) Kousik Bose: Head, Mine Planning Dept
58	Urtan North	JMS Mining Private Limited	Riya Ghosh: Senior Manager (Geology)