

F. No. NA-110/14/2020-NA  
Government of India  
Ministry of Coal  
Office of Nominated Authority  
\*\*\*\*\*

120, 1st Floor, F Wing, Shastri Bhawan New Delhi,  
Dated: July 08, 2024

**OFFICE MEMORANDUM**

Subject: Minutes of the Review Meeting of Non-Operational captive/commercial coal blocks under the chairmanship of AS & NA (Coal) on 01.07.2024 at 11:30 A.M.

\*\*\*\*

The undersigned is directed to refer to the subject mentioned above and circulate the minutes of the above-mentioned meeting for the kind information and necessary action.



(Alok Verma)

Under Secretary to the Govt. of India  
Tel: 011 23384106

To,

1. Director (NA)
2. Director (Tech./NA)
3. PPS to AS & NA

Copy to:

1. Secretary, Ministry of Power, Government of India for kind information please.
2. All the allottees of Non-Operational captive/commercial coal Mines in FY 2024-25

**Minutes of meeting chaired by Additional Secretary & Nominated Authority (AS&NA), Ministry of Coal, on 01.07.2024 at 11:30 AM to review the status of Non-Operational Captive and Commercial Coal Blocks.**

**The list of participants is at Annexure I.**

At the outset, AS & NA (Coal) welcomed all the participants. A mine wise presentation was made, and the progress was discussed.

## **CHHATTISGARH**

### **1. &2. Durgapur II/ Taraimar & Sariya, M/s Karnataka Power Corporation Ltd**

For Sariya block, Regarding FC, the allottee informed that in the forest diversion proposal the Member Secretary of the state has raised EDS on 11.06.2024 .They are in process of submitting the compliance. For EC, it was informed that the application has been made for the transfer of EC to MoEF & CC on 13.03.24. An ADS has been raised by MoEF&CC for which reply is under preparation by the allottee.

Regarding Mining Lease of the Taraimar block, the allottee informed that the DGPS survey work has been started by the Chhattisgarh Council of Science and Technology for the area that falls under the Lemru Elephant Corridor and the field visit is starting from 01.07.2024.

AS & NA advised the allottee to take the pending matters forward as the developments are pending since long.

### **3. Datima, M/s Shree Cement Ltd.**

Regarding EC, the allottee informed that ToR has been granted and as per the ToR condition, they are required to locate an incline entry at least 1 KM away from habitation, which is not feasible. Accordingly, the allottee has requested for an amendment in ToR.

Regarding FC, the allottee informed that in the forest diversion proposal, an EDS was raised on 19.01.24 regarding submission of map certified by DFO. The reply to the EDS will be completed post certification of map by DFO.

### **4. Gare Palma Sector I (East), M/s Jindal Power Ltd.**

Regarding ML, the allottee informed that the application was submitted on 03.10.23 and DGPS survey has been completed by CMPDI on 29.01.24. It was informed that during the internal committee meeting of mining plan, it was advised to revise the mining plan to utilize the OB dump area within the block area. Thereafter, a revised mining plan has been submitted on 03.06.24 on which observations have been received and the reply is under preparation. As for EC, the allottee informed that ToR application has also been submitted and the EAC meeting has been scheduled for 02.07.24.

### **5. Kente Extension, M/s RRVUNL**

Regarding EC, the allottee informed that the public hearing has been scheduled for 02.08.24. Regarding ML, It was informed that the GoCG is yet to publish the gazette notification u/s 11(1) of CBA Act in the State Gazette, which is pending citing the reasons by the State Government that the block comes under the buffer zone of Lemru Elephant Corridor.

Regarding FC, the allottee informed that the proposal was considered in PSC I on 25.06.24, and an EDS was raised by the Member Secretary. The reply to the EDS is being prepared and submitted.

### **6. Kerwa, M/s Kerwa Coal Ltd.**

Regarding Feasibility of Mining, the allottee informed that a stakeholder meeting has taken place on 11.03.24, however the company's board meeting could not be conducted. The board meeting is expected to be held on 15.07.24, post which a final decision will be communicated to the Ministry of Coal. The allottee requested the Ministry to approve the geological report submitted to the Ministry of Coal.

AS & NA advised the allottee to follow up with the concerned department.

## JHARKHAND

### **7. Badam, M/s NTPC**

Regarding Mining Lease, the allottee informed that the proposal is pending with DMG, GoJH. Regarding Land Acquisition, for private land, the allottee informed that a request was made to district administration of Hazaribagh to clarify whether to go with old act or new act for land acquisition, which is pending since 23.02.24. Decision on land rate is still pending. As for the government land, the proposal for 98 acres of land is pending with Secretary (Revenue) and for balance 41 acres it is pending with Commissioner, Hazaribagh.

The allottee informed that mining operations are likely to be commenced by the end of December 2024 provided the land issue is resolved.

### **8. Tokisud North, M/s NMDC**

Regarding Mining Lease & Land Acquisition, the allottee informed that application under section 7 (1) of the CBA Act was submitted to Ministry of Coal on 22.05.24. All other clearances are with them.

### **9. Rohne, M/s NMDC**

Regarding Mining Lease & Land Acquisition, the allottee informed that application under section 7 (1) of the CBA Act was submitted on 10.05.2024. Regarding Forest Stage II, the allottee informed that they are in process of identifying government land for CA purposes otherwise GM Aam and Khas land will be preferred. Regarding Exploration of Partially Explored Area, the compliances for the grant of Forest Stage II was submitted to DFO, Hazaribagh (west) on 27.05.24, which has been forwarded to CCF now.

AS & NA advised the allottee to expedite the resolution of pending matters as soon as possible, given that the project is already behind schedule.

### **10. Banhardih, M/s PVUNL**

Regarding FC, the allottee informed that the proposal was forwarded to CCF on 06.06.24, and NOC under FRA for 2 villages out of 5 have already been obtained and the remaining NOC are expected within a week's time. Regarding land acquisition, the allottee further informed that they have requested the state government to provide the land on lease basis.

AS & NA advised the allottee to pursue the pending matters with the State Government as the project is already delayed.

### **11. Moitra, M/s JSW Limited**

The State Government officials informed that the decision on the execution of mining Lease deed is pending with the state government.

### **12. Sitanala, M/s JSW Limited**

Regarding LA, the allottee informed that while some land has been transferred to JSW Limited, however the nature of land is in ambiguity which is being examined.

As for ML, the state government officials informed that some observations were raised by DMO which were complied with and the proposal is currently with DC, Bokaro.

### **13. Parbatpur Central, M/s JSW Limited**

Regarding ML, the allottee informed that the proposal is currently with DC, Bokaro. The allottee sought the intervention of MoC regarding the co-development agreement with ONGC.

AS & NA asked the allottee to submit the details to the Ministry and informed that matter will be examined accordingly.

### **14. Rajbar E & D, M/s TVNL**

Regarding EC, the allottee informed that the draft EIA/EMP report has been submitted to SPCB on 02.04.24, and the public hearing will be conducted within a month or two. As for FC, the allottee informed that the CA land issue is pending.

Regarding Land Acquisitions, for private land, the allottee informed that SIA is in progress. For Government Land, the allottee informed that they have requested DC, Latehar to process the lease transfer of 643.33 Acres of GM Khas & GM Aam lands free of charge w.r.t. Dept. of Revenue, Registration & Land Reforms, GoJ notification.

AS & NA observed that there has been no progress in the mine over the last three years.

### **15. Sugia Closed, M/s JSMDCL**

The allottee informed that due to variation in the co-ordinates of the lease area mentioned in the allotment order and approved mine plan, the total geological area varied from 40.13 ha to 39 ha as per the DGPS survey. The allottee requested the CMPDIL to certify the non-coal bearing area based on the DGPS survey. Also, the allottee has deposited the required amount with CMPDIL. The allottee is expecting to receive the certificate for the non-coal bearing area within the next 2-3 months. Once this certificate is obtained, the allottee will proceed to submit the application for the grant of mining lease.

AS & NA instructed the allottee to address and resolve the pending matters promptly to ensure the progress in the coal block .

### **16. Chakla, M/s Hindalco Industries Ltd.**

The allottee informed that the FC proposal has been forwarded from DFO to CCF. Proposal is pending as there was reshuffling of government officials in the state of Jharkhand. The site visit scheduled for 25.06.24 was put on hold due to the transfer of the CCF, and a new date is awaited. As for private land, the allottee informed that out of 600 acres, 156 acres has been registered and mutated. For Aam and Khas land, observations have been raised by Secretary (Revenue) with respect to the land rate calculation.

### **17. Meral, M/s TIL**

The allottee informed that the mining plan has been submitted on 01.07.24 and once the approval is obtained, the application for forest diversion and EC amendment proposal will be submitted.

### **18. Gondulpara, M/s Adani Enterprises Ltd.**

The allottee informed that a revised mining plan was submitted on the SWCS Portal on 26.12.23 which was rejected by CCO. Now, the allottee is waiting for revised guidelines after which the revised

mining plan will be prepared. As for FC, the file has reached Secretary, GoJH and few queries were raised. The allottee informed that they have prepared the replies and will submit them in due course.

Regarding private land, the allottee informed that the R&R scheme is under approval and notification u/s 19 under LARR Act 2013 is expected to be published by the end of July 2024. As for Government Land, the allottee informed that they are pursuing the matter with WRD for providing NOC for transfer of Govt. land (GM-Khas).

The allottee raised the concern about the nallah diversion for which a letter has been written to the Government of Jharkhand. On this, AS & NA asked the allottee to send a letter to the Ministry mentioning the details.

**19. Burakhap Small Patch, M/s Shreesatya Mines Private Ltd.**

The allottee informed that the mining plan was submitted on the SWCS portal on 05.12.23, and a query was raised, for which reply is under preparation. Regarding EC, the allottee mentioned that ToR application has been prepared and will be submitted once the mining plan approval is obtained. As for FC, the CA land has been identified and finalisation of the documents is under process which will be completed within a week's time post which the application of forest diversion proposal will be submitted.

**20. & 21. Brinda & Sisai, M/s Dalmia Cement (Bharat) Ltd.**

Regarding FC, the allottee informed that the FC stage I for 49.07 ha of Forest Land has already been transferred and application for balance 813.67 ha of forest land is in process with the State Secretary (Forest). The allottee expects the proposal to reach MoEFCC in a week's time. As for LA, the allottee is pursuing the matter with villagers for registration of the land in the name of the company.

**22. Jitpur, M/s Terri Mining Pvt. Ltd.**

The allottee informed that the application for EC transfer has been submitted on the Parivesh portal, however it is pending for want of FC I. As for FC, the allottee informed that the vested FCII for 139 Ha of forest land was transferred and FC1 for remaining 60 Ha Forest land is in process.

AS & NA informed that the Environmental Clearance (EC) transfer can only be done after obtaining the Stage-1 Forest Clearance (FC1) for the entire area and advised to obtain the FC clearance as soon as possible.

**23. Tokisud Block II, M/s TwentyFirst Century Mining Pvt. Ltd.**

Regarding EC, the allottee informed that the ToR has been granted on 27.06.2024 and the draft EIA/EMP report has been prepared and will be submitted within a week's time.

The allottee also raised a concern regarding the first mile connectivity to which AS & NA advised the allottee to pursue it with the State Government.

**24. Choritand Tiliaya, M/s Rungta Metals Private Ltd.**

Regarding LA, the allottee informed that DGPS survey and the certification of land schedule has been completed. As for FC, the allottee informed that they have identified 269 ha of CA land for which the suitability certification is under process and application for Forest Diversion Proposal will be submitted post obtaining the suitability of the CA Land.

**25. Patal East (Eastern Part), M/s RCR Steel Works Private Ltd.**

The allottee informed that the DGPS survey and the land schedule has been certified by CO. The geological report has been submitted. The allottee further informed that an application for ML has been submitted on 02.06.24.

**26. Pachhwara South, M/s NUPPL**

The allottee informed that the EC has already been recommended. As for FC, the proposal was considered in the last FAC meeting dated 07.06.24 and was deferred.

**27. North Dadhu (West), M/s NLC India Ltd.**

Regarding Mine Plan, the allottee informed that the GR has been completed and the Mining Plan has been uploaded on SWCS portal on 24.06.24 for approval.

**28. North Dadhu (East), M/s NTPC Mining Ltd.**

Regarding Mine Plan, the allottee informed that the final Geological report has been submitted to CMPDI for its approval. The allottee further mentioned that an agency has been appointed for the preparation of the mining plan.

**MADHYA PRADESH**

**29. Bandha, M/s EMIL Mines and Mineral Resources Ltd.**

The allottee informed that for FC, the forest diversion proposal was considered in the last FAC meeting on 07.06.2024 and on 25.06.2024 some queries were raised by MoEF&CC to RO, Bhopal and the proposal is again scheduled to be reviewed on 04.07.2024. Regarding land acquisition, the allottee informed that out of 5 villages, notices under Section 21 of LARR Act for 3 villages have been issued and for balance 2 villages are in process.

**30. Brahampuri, M/s Birla Corporation Ltd.**

The allottee informed that EC has been recommended and will be granted post FC stage-I. For FC, the allottee highlighted that the proposal is linked with Bikram coal mine in which the FC stage-I compliance is in advance stage and is expected by the end of July 2024 after which compliance of Brahampuri mine will be done.

The allottee informed that the land acquisition application has been submitted and the evaluation is in process.

**31. Marki Barka, M/s Birla Corporation Ltd.**

Regarding FC, the allottee informed that MoEF&CC has granted stage-II clearance on 26.06.2024. For Mining Lease, the application for grant of mining lease has been submitted on 20.01.2024 and is pending with DGM, Bhopal. Regarding land acquisition, total 12 Ha of private land is required for mine infrastructure which has been identified and the file is pending with District Collector.

**32. Sahapur West, M/s Sarda Energy & Minerals Limited.**

The allottee informed that the FC stage-I has been granted and the compliances has been submitted on 22.04.2024 which is further submitted to MoEF&CC on 18.06.2024 and the FC stage-II is awaited.

**33. Sahapur East, M/s Chowgule and Company Private Ltd.**

The allottee informed that the Environmental Appraisal Committee (EAC) and Forest Advisory Committee (FAC) have advised revising the mine plan due to a mismatch in area details. An issue regarding inconsistent borehole data was also raised during the preparation of the revised mine plan. To address this, the allottee has approached the Central Mine Planning and Design Institute (CMPDI),

Ranchi and is awaiting their response. Once received, the allottee will prepare and submit the revised mining plan for approval.

**34. Dhirauli, M/s Stratatech Mineral Resources Private Ltd.**

The allottee informed that EC has already been recommended and will be granted after the submission of FC stage-I. For FC, the proposal has been listed for consideration in the FAC meeting scheduled on 04.07.2024. For land acquisition, land award has been declared for 5 villages, however a clarification has been sought by Collector, Singrauli from Principal Secretary (Revenue), GoMP. Once the clarification from Principal Secretary is received, the Collector, Singrauli will issue the final notice to the landowners and subsequently payments will be made.

The allottee informed that the operationalization of the mine is expected in the current financial year 2024-2025.

**35. Urtan, M/s JMS Mining Pvt. Ltd.**

The allottee informed that all the clearances are in place and the development of the shaft and incline drive has already begun. They also stated that, as of now, the mine is expected to become operational as per the schedule.

**36. Urtan North, M/s JMS Mining Pvt. Ltd.**

The allottee informed that all the clearances are in place and the development of the shaft and incline drive has already begun. They also stated that, as of now, the mines is expected to become operational as per the schedule.

**37. Arjuni East, M/s Ultratech Cement Ltd.**

Regarding Forest Clearance (FC), the allottee informed that CA land has been identified and obtained suitability, and forest diversion proposal was forwarded to the Divisional Forest Officer (DFO) on June 26, 2024, for inspection and further actions,. For EC, an EAC meeting has been scheduled for ToR presentation on July 1, 2024. For mining lease, the application has been submitted on 09.12.2023 and the special gram sabha is expected in 2<sup>nd</sup> week of July 2024 for the issuance of NOC.

**38. Gondbahera Ujheni, M/s MP Natural Resources Private Ltd.**

The allottee informed that the mining plan has been approved on 03.06.2024. For FC, a forest diversion proposal has been submitted on 24.05.2024. The PSC-I meeting has been conducted and proposal has been recommended from Nodal office to the DFO and the DFO site visit has been scheduled in the 1<sup>st</sup> week of July 2024. For EC, ToR application has been submitted on 24.05.2024 and the EAC meeting has been scheduled on 01.07.2024. For mining lease, the application has been filed on 11.06.2024 and on 14.06.2024 DMO, Singrauli has issued letters to DFO, Tehsildar and Gram Panchayat for the verification and issuance of NOC.

**39. Marwatola - VI, M/s JSW Cement Ltd.**

The allottee informed that for mining plan, the internal committee of MoC raised a query on 07.06.2024 and the compliances of which are under preparation. The final approval of mining plan is expected in the month of July 2024.

For EC, application of ToR was submitted on 25.04.24, and an EDS was raised on 29.04.24 which will be replied to post final approval of mining plan. For FC, the forest diversion proposal was submitted on 25.04.2024 and subsequently EDS was raised on 16.05.2024, the compliance response to these EDS is currently awaited for the approval of the mining plan.

**40. Marwatola - VII, M/s Rama Cement Industries Private Ltd.**

Regarding Mine Plan, the allottee informed that the mining plan have been approved on 03.06.2024. For Mining Lease, the mining lease application was submitted on 15.01.2024 and NOCs from forest, gram panchayat and revenue departments is almost complete and will be sent to DMO by the end of 1<sup>st</sup> week of July 2024. Regarding FC, it was informed that around 628 ha of CA land has already been identified and suitability obtained. Additionally, NOC for FRA has already been obtained, agreement for CA land has already been made and the forest diversion proposal has been submitted on 19.06.2024. An ADS has been raised and the reply will be submitted within a week's time.

**41. Pathora West, M/s Shri Bajrang Power and Ispat Ltd.**

Regarding Mine Plan, the allottee informed that an application for mining plan has been submitted on 26.02.2024 and observations were raised on 30.04.2024 for which the compliances were submitted on 08.05.2024. The approval of mining plan is awaited.

**MAHARASHTRA**

**42. Nerad Malegaon, M/s Indrajit Power Private Ltd.**

The allottee was absent. Further, the mine is under insolvency proceedings.

**43. Marki Mangli II, M/s Yazdani International Private Ltd.**

Regarding EC, the allottee informed that the final EIA/EMP report has been prepared and will be submitted in due course. As for FC, MoEF&CC raised ADS to the State Government on 25.06.2024. The proposal has been in process with the State Government since 25.06.2024.

AS & NA advised the allottee to pursue with the State Government for the submission of compliances to the MoEF&CC.

**44. Gondkhari, M/s Adani Maharashtra Power Ltd.**

The allottee informed that the FC stage-I has been granted on 02.01.2024 and the compliance of FC Stage I has been submitted to DCF, Nagpur on 30.05.2024 and has been forwarded to CCF, Nagpur on 10.06.2024. The CCF, Nagpur has forwarded the proposal to the Nodal officer which has been further forwarded to the State Government. For mining lease, the file is pending with secretary mines, GoMH for want of FC stage-II. CTE has been obtained on 06.06.2024.

The allottee informed that the operationalization of the mine is expected by the end of August 2024.

**45. Bhivkund, M/s Sunflag Iron and Steel Company Ltd.**

Regarding EC, the allottee informed that the public hearing was successfully conducted on 24.04.2024, and the minutes of the meeting are awaited.

AS & NA advised the allottee to follow up the concerned officials in the State for the issuance of minutes of meeting.

**46. Marki Mangli IV, M/s Sobhagya Mercantile Ltd**

Regarding Mine Plan, the allottee informed that, a revised mining plan was submitted on 03.05.2024 and the internal committee raised observations on 12.06.2024. The compliances are under preparation. For EC, ToR was granted on 03.06.2024. However, an application for amendment in ToR has been submitted on 20.06.2024 with respect to amendment in conditions imposed in ToR for in-pit conveyor belt and nalla diversion.

**47. Dahegaon - Gowari, M/s Ambuja Cements Ltd.**



The allottee informed that the GR has been approved by the Ministry of Coal on 26.06.2024. The allottee also informed that the mining plan was submitted, and the mine plan presentation has been done on 26.07.2024 and they are waiting for the observation of the committee.

## ODISHA

### **48. Utkal (A), M/s Mahanadi Coalfield Limited.**

The allottee informed that EC and FC stage-I have already been obtained. The compliances of FC stage-I are under preparation and around 150 ha of land has already been mutated in the name of forest department. Currently the file is with ADM which is expected to be completed by the end of July 2024. The allottee also informed that for site specific WLMP, the documents have already been submitted and meeting has also been conducted by DFO. The allottee also informed that the application for CTE has been submitted on 27.12.2023 and CTE is expected within a fortnight.

### **49. Utkal B1 & B2, M/s Jindal Steel & Power Limited.**

Regarding Utkal B1 Coal Block, the allottee informed that transfer of EC was obtained on 28.11.2023 and the transfer of Forest clearance is awaited due to change in guidelines of the Safety Zone issued by MoEFCC, requiring identification of CA land for Safety Zone as well, accordingly an application for CA land has been made against the portion of land, which is a part of safety zone, which will be completed soon. Further, it was informed by the allottee that the operations in Utkal B1 is expected to be started by the end of August 2024 and the target coal production for current FY is proposed to be 1.2 MT.

Regarding amalgamation of Utkal B1 and B2, a combined mine plan will be prepared based on the available boundary and the combined EC and FC will be obtained.

The allottee raised a concern regarding a GAIL pipeline passes in close proximity to the Utkal B2 coal block. The allottee requested the Ministry for their intervention and assistance.

AS & NA asked the allottee to represent the matter in detail to the Ministry.

### **50. Mandakini, M/s Karnataka Power Corporation Ltd**

Regarding Land Acquisition, the allottee informed that a letter from IDCO has been received on 27.06.2024 regarding execution of deed for Government Land which is under process. For mining lease deed execution, the allottee informed DGPS survey has not been completed and they have requested State Government to allow execution of the mining lease with available coordinates. Accordingly, the file is with Special Secretary, Steel & Mines Department, Government of Odisha.

Regarding Transfer of Forest Land, the allottee informed that all the documents have been submitted to DFO, Angul and a presentation was made on 25.06.2024.

AS & NA advised the allottee to exercise due diligence regarding the DGPS survey, as it will clearly define the boundary and facilitate the mine's prompt operationalization.

### **51. Radhikapur (West), M/s Vedanta Ltd.**

The allottee informed that the FC stage-I was transferred on 06.01.22, however during the compliance of FC Stage-I conditions, it was observed that the CA land identified by the prior allottee is already notified as Protected Reserve Forest, therefore alternative non forest land should be identified for CA purposes, for which the allottee is in the process of identifying fresh CA land of 91.92 ha.

AS & NA advised the allottee to submit the compliance of Stage-I Forest Clearance (FC) and to expedite obtaining Stage-II Forest Clearance as soon as possible. Furthermore, AS & NA directed the

Ministry to write a letter to the Chairman/CEO of the company, stating that progress on the coal block development is falling behind schedule.

**52. Kuraloi (A) North, M/s Vedanta Ltd.**

The allottee informed that EC has been recommended on 29.08.23, however, grant of EC is pending for the want of FC stage-I. For FC, the allottee informed that a fresh proposal was submitted on 25.03.24, and PSC-I has processed the proposal, and the Site visit has already been done by DFO, RCCF & PCCF. The application is currently in process with relevant authorities.

**53. Bijahan, M/s Mahanadi Mines and Minerals Private Ltd.**

Regarding FC, the allottee informed that, out of 242 hectares of CA land, suitability certificates have been obtained for 203 hectares. The process for the remaining land is expected to be completed within a week. For EC, the preparation of the final EIA/EMP report is in process.

Regarding Land Acquisition, the allottee informed that a demand note of Rs.18 Cr. for administrative charges has been received from IDCO, which will be paid within a week time.

**54. Baitarni West, M/s Gujarat Mineral Development Corporation Ltd.**

The allottee informed regarding EC that EIA/EMP report has been submitted to SPCB, Bhubaneswar on 12.02.24, however the public hearing is yet to be conducted. For FC, the allottee informed that a PSC-I has already been conducted on 24.06.2024 for which EDS has been raised on 01.07.24, the reply to the EDS is being prepared and submitted.

**55. Burapahar, M/s Gujarat Mineral Development Corporation Ltd.**

The allottee reported that discrepancy was identified between the boundary coordinates provided by CMPDIL and the Odisha Space Applications Centre (ORSAC). To address this issue, a joint meeting was held with CMPDIL and ORSAC on June 5, 2024. Following the meeting, CMPDIL responded on June 12, 2024; however, a response from ORSAC is still awaited. For EC, ToR has been recommended on 28.06.2024 and Draft EIA/EMP is being prepared. For FC, the allottee informed that a fresh application for forest diversion proposal is under preparation.

**GUJARAT**

**56. Panandhro Ext., M/s Gujarat Mineral Development Corporation Limited.**

The allottee informed that in-principal approval of mining plan has been received on 27.06.2024 and based on this approval, the ToR application was submitted on 29.06.2024.

**57. Bharkandam, M/s Gujarat Mineral Development Corporation Limited.**

The allottee informed that they are waiting for the issuance of letter of intent (LOI) by the State Government and as soon as it is received, they will apply for the approval of mining plan.

**WEST BENGAL**

**58. Gourangdih ABC, M/s WBMDCL.**

Regarding Land Acquisition, the allottee informed that 140 acre government land have been acquired, and around 40 acres of private land have also been purchased. The acquisition of balance land is under process. For the FC, the de-novo proposal has been submitted and the Project Screening Committee - Stage I (PSC-I) is completed. Following this, the Nodal Officer completed the site visit and now the proposal is in process with DFO, Bardhaman.

**59. Jagannathpur B, M/s Power Plus Tranders Private Limited.**

The allottee informed that they have already obtained all the requisite clearances and have started the operational works for incline, drivage and shaft sinking activities on site ,however, due to unfavorable geological conditions, the work has been suspended and an intimation notice has been submitted to the DGMS office.

**60. East of Damagoria, M/s BCCL.**

The allottee informed that they have obtained Environmental Clearance. For land acquisition, 64% of land has already been acquired and the MOU with SAIL is under process. The project report has been submitted to CIL for its approval. After the approval of project report tender will be floated for MDO appointment.

**61. Kasta East, M/s Jitusol Developers Private Limited.**

The allottee informed that the mine plan has been approved on 15.03.2024. For EC, ToR has been recommended as per minutes of EAC meeting dated 28.06.2024 and draft EIA/EMP is being prepared for conducting the public hearing. Regarding Land Acquisition, the allottee informed that approximately 180 acres of private land has also been acquired.

The allottee raised concern regarding the railway track issue. It was informed that an abandoned railway track lies within the proposed opencast mining area.However; no concrete decision has been reached regarding this issue.

AS & NA advised the allottee to pursue the matter with the Railway Ministry.

**62. Kagra Joydev, M/s Odisha Metallurgical Industry Private Limited.**

The allottee informed that the mine plan and environmental clearance were vested along with the vesting order. Accordingly, an application for transfer of environmental clearance was submitted.Subsequently an EDS was raised, requiring a provisional grant order from the State Government for a mining lease of additional area of 311 Ha, which is under process and likely to be granted within the next two weeks. Once this issue is resolved, the EC will be transferred in the name of allottee.

**ASSAM**

**63. Koilajan, M/s Assam Mineral Development Corporation Ltd.**

Regarding EC, the allottee informed that, they have filed the Terms of Reference (ToR) application. The member secretary of the State Level Expert Appraisal Committee (SEAC) has requested Additional Details Sought (ADS), specifically to conduct a drone survey of the area. The allottee stated that they will submit the additional documents once they are prepared.

The allottee also mentioned about a problem that while the area is not officially classified as forest land, it appears to resemble forest. To address this issue, a meeting was held with the Empowered Committee of the Supreme Court on June 19, 2024. The matter is currently under review and further proceedings are ongoing.

**64. Garampani, M/s Assam Mineral Development Corporation Ltd.**

Regarding EC, the allottee informed that, they have filed the Terms of Reference (ToR) application. The member secretary of the State Level Expert Appraisal Committee (SEAC) has requested Additional Details Sought (ADS), specifically to conduct a drone survey of the area. The allottee stated that they will submit the additional documents once they are prepared.

**ARUNACHAL PRADESH**

**65. Namchik Namphuk, M/s Coal Pulz Private Limited.**

Regarding EC, the allottee informed that EC has been successfully transferred for 133.65 ha on 14.03.24. For FC, the allottee informed that they have filed an application for the transfer of the existing forest clearance, and the process is ongoing. Recently, an EDS has been raised by the MoEF&CC to both the Secretary, Arunachal Pradesh and the Integrated Regional Office (IRO), Shillong. The allottee stated that they are following up on these queries and expect to resolve the issue shortly.

Regarding Mining Lease, the allottee informed that they initially filed an application for a mining lease covering an area of 194.6823 Ha. However, following instructions from the Ministry of Coal, they submitted a revised application for a reduced area of 133.65 hectares as per EC. This revised mining lease application was filed on May 22, 2024, and is currently under consideration with the State Government.

Regarding Mine Closure Plan, the allottee informed that the vested mining plan, which was approved in 2003, does not include a mine closure plan. Accordingly, a mine closure plan is now being prepared in accordance with the approved mining plan and is likely to submit mine closure plan by the first week of July 2024. Once the mine closure plan is approved, an escrow account will be opened.

## Annexure 1

### 1. List of Participants from Ministry of Coal

S. No	Name	Designation
1.	Shri. M. Nagaraju	Additional Secretary & Nominated Authority
2.	Shri V. Marapally	Director, O/o NA
3.	Shri. Alok Verma	Under Secretary, O/o NA
4.	Shri Jaibant Dev Verma	Deputy Chief Manager, O/o NA
5.	Shri. Harishchand	Manager, O/o NA
6.	Shri. Komirineni	Additional Manager, O/o NA
7.	Shri Prince Kumar	Executive Engineer, O/o NA
8.	Ms. Harpreet Kaur	Manager, O/o NA
9.	Shri. Arvind Mehta	Deputy Manager, O/o NA
10.	Ms. Uma Chakrawarti	Management Analyst, O/o NA
11.	Ms. Hitakshi Marathe	YP, O/o NA
12.	Shri. Annurag Khemka	PMU, O/o NA
13.	Shri. Bijay Kumar Sinha	PMU, O/o NA
14.	Ms. Deepika Pokhariya	PMU, O/o NA
15.	Ms. Aanchal Sharma	PMU, O/o NA

### 2. List of State Government Officials

S. No	Particulars	Name of Attendees	Designation
1	MoEF&CC	1. Mr. Dheeraj Mittal, FC division 2. Mr. Mohit Saxena, EC division	AIG, Forest Scientist D
2	CMPDI	Mr. Shambhu Sharan	Sr. Manager (Mining)
3	CCO	Mr. Ashish Verma	OSD
<b>Jharkhand</b>			
1	Forest	Shri. Ved Prakash	Nodal officer
2	Mines & Geology	Shri. Shashi Ranjan	Director (Mines & Geology), Jharkhand
<b>Chhattisgarh</b>			
1	Forest	-	
2	Mines & Geology	Shri. Anurag Diwan	Director (Mines & Geology), Chhattisgarh
<b>Odisha</b>			
1	Forest	Shri. Aswini Kumar Kar	CCF, Nodal office, GoO
2	Mines Department	Shri. S. K. Swain	Special Secretary, Odisha
<b>West Bengal</b>			
1	Forest	Shri. Surender Prasad Yadav	APCCF, GoWB
2	Mines Department	Shri. P. Mohan Gandhi	Secretary Mines, West Bengal
<b>Madhya Pradesh</b>			
1	Mines & Geology	Shri. Anup Mishra	Director Mines, MP
2	Forest	Shri Mohanta	APCCF (Nodal office)
<b>Maharashtra</b>			

S. No	Particulars	Name of Attendees	Designation
1	Forest	1. Shri. Naresh Jhurmure 2. Shri. Pandurang Pathle	Nodal officer (forest) ACF, Forest
2	Mines Department	Shri. T. R. K. Rao	DGM, Mining
<b>Arunachal Pradesh</b>			
1	Forest	Shri. P. Subramanium	PCCF, Nodal Officer, Arunachal Pradesh
2	Mines Department	Shri. Tasar Talar	Director General, Mines Department, Arunachal Pradesh

### 3. List of Coal Block Allottees

Sr. No.	Name of Mine	Name of Allottee	Allottee
<b>Chhattisgarh</b>			
1 & 2	Durgapur II/ Taraimar & Sariya	Karnataka Power Corporation Ltd	1. Mr. Deewakar C, Director Technical 2. Mr. R. Nagraj, Finance Director
3	Datima	Shree Cement Limited	1. Mr. Mahendra Garg, GM
4	Gare Palma Sector-I (East)	Jindal Power Limited	1. Mr. Kapil Dhagat, EVP 2. Mr. Rajesh Dubey, VP
5	Kente Extension	RRVUNL	1. Mr. Devendra Shringhi (CE, fuel)
6	Kerwa	Kerwa Coal Limited (JV of Chhattisgarh Mineral Development Corpn. and M.P. State Mining Corporation Ltd.)	1. Mr. P. S. Yadav, CGM, Director
<b>Jharkhand</b>			
7	Badam	NTPC	1. Mr. Pravin Anant Rao Pande, Chief General Manager 2. Mr. Shrikant Sinha, Dy. General Manager
8	Tokisud North	NMDC	1. Mr. A. K. Prajapati, ED (Coal) 2. Mr. D. K. kundu, GM (Mining)
9	Rohne		3. Mr. Swaminathan S., AGM(Geology)
10	Banhardih	PVUNL	1. Mr. R. K. Singh, CEO PVUNL 2. Mr. Jibanendu Mohapatra, DGM (Mining)
11	Moitra	JSW Steel Limited	1. Mr. Mayank Shekhar, SVP 2. Mr. Rajeev Raman, GM
12	Sitanala		
13	Parbatpur (Central)		
14	Rajbar E & D	TVNL	1. Shri. Anil Kumar Sharma, MD 2. Shri. Rajesh Ranjan, SE
15	Sugia Closed	JSMDCL	1. Shri. Shashi Ranjan, Chairman, JSMDCL
16	Chakla	Hindalco Industries Ltd.	1. Shri. Deepak Lenka, Unit Head

Sr. No.	Name of Mine	Name of Allottee	Allottee
17	Meral	TIL	1. Shri. Anand Mohan Prasad, Vice President
18	Gondulpara	Adani Enterprises Ltd.	1. Mr. Afroz ( Chief of Cluster, Jharkhand) 2. Mr Rakesh Kumar (Commercial Zonal Head)
19	Burakhap Small Patch	Shreesatya Mines Private Limited	1. Mr. Mrigank Shekhar, Business head
20 & 21	Brinda & Sisai	Dalmia Cement (Bharat) Limited	1. Mr. B.N. Singh, Project Head
22	Jitpur	Terri Mining Pvt. Limited	1. Mr. Ritesh Tiwari, site head 2. Mr. Deba Samal, Head operational
23	Tokisud Block II	Twenty-First Century Mining Pvt. Limited	1. Mr. Jayant A Tiwari, Exec Director 2. Mr. Rewati Raman Srivastava, CEO
24	Choritand Tiliaya	Rungta Metals Private Limited	1. Mr. Dr.Arvind Kumar, Director 2. Mr. Ghewar Singh Bhati, Head coal project
25	Patal East (Eastern Part)	RCR Steel Works Private Limited	
26	Pachhwara South	NUPPL	1. Shri. Surajit Das, CGM
27	North Dadhu (West)	NLC India Limited	1. Mr. Cherku Dayanand, CGM
28	North Dadhu (East)	NTPC Mining Limited	1. Mr. Shrikande, GM (TS) 2. Mr. P. A. Pande, CGM, Badam Coal Block 3. Mr. Brijesh Shandilya, GM, North Dadhu Eastern Part 4. Mr. Ranjeet Prasad, AGM ( Coal Mining)
<b>Madhya Pradesh</b>			
29	Bandha	EMIL Mines And Mineral Resources Limited	1. Mr. Dipesh Bhatia, Project head (Jt. President)
30	Brahampuri	Birla Corporation Ltd.	1. Dr. Sharad Singh (GM) 2. Mr. B. S. Chaudhary, Sr. VP
31	Marki Barka		
32	Sahapur West	Sarda Energy & Minerals Limited	1. Mr. S. S. Srivastava, VP
33	Sahapur East	Chowgule And Company Private Limited	1. Mr. Ashutosh Pandey, Site Incharge
34	Dhirauli	Stratatech Mineral Resources Private Limited	1. Mr Rajkishore Singh ( Site Head Dhirauli) 2. Mr Rakesh Kumar (Commercial Zonal Head)
35	Urtan	JMS Mining Private Limited	1. Mr. Nilay Ghosh, GM 2. Mr. Kousik Bose, Head Mining 3. Mr. Riya Ghosh, ACM
36	Urtan North		
37	Arjuni East	Ultratech Cement Limited	1. Mr. Sudhir Kumar Janga, Site Head
38	Gonbahera Ujheni	MP Natural Resources Private Limited	1. Mr Lolla Sudhakar ( Head Underground Mining Operations) 2. Mr Katla Sudheer (Site Head) 3. Mr Akshit Dhamecha (Commercial Zonal Head)

Sr. No.	Name of Mine	Name of Allottee	Allottee
39	Marwatola - VI	JSW Cement Limited	1. Mr. Rajiv Raman, GM Mining 2. Mr. Mayank Shekhar, Sr. VP, Coal Mining
40	Marwatola - VII	Rama Cement Industries Private Limited	1. Mr. Suresh Wadichar, GM (Project & Planning)
41	Pathora West	Shri Bajrang Power and Ispat Limited	1. Shashidhar Dwivedi, GM Coal mines 2. D K Mahanta, GM Geology & Mining
<b>Maharashtra</b>			
42	Nerad Malegaon	Indrajit Power Pvt. Ltd.	-
43	Marki Mangli II	Yazdani International Private Limited	1. Mr. Sharad Satramwar, Dy. GM
44	Gondkhari	Adani Power Maharashtra Ltd	1. Mr. Lola Sudhakar, Head Mining 2. Mr. Sampat Ponugati, Site Head 3. Mr. Rakesh Kumar, Comm. Head
45	Bhivkund	Sunflag Iron and Steel Company Limited	1. Dr. Ganesh Manekar, Head Mining 2. Mr. Pawan Kumar, Section Head Corporate Affairs
46	Marki Mangli IV	Sobhagya Mercantile Ltd	1. Mr. Nana Agade (Head, Mining)
47	Dahegaon - Gowari	Ambuja Cements Limited	1. Mr. Sudheer K. Janga, Site head, AGM
<b>Odisha</b>			
48	Utkal A	Mahanadi Coalfields Ltd	1. Mr. K. S. Singh, GM
49	Utkal B1 & B2	Jindal Steel and Power Ltd	1. Mr. Kapil Dhagat, EVP
50	Mandakini	Karnataka Power Corporation Ltd	1. Mr. Deewakar C, Director Technical 2. Mr. R. Nagraj, Finance Director
51	Radhikapur (West)	Vedanta Ltd.	1. Mr. V. Shrikant (CEO) 2. Mr. Kuldeep Posti (Analyst)
52	Kuraloi (A) North	Vedanta Ltd.	
53	Bijahan	Mahanadi Mines and Minerals Private Limited	1. Mr. Prasanna Panda ( Chief of Cluster, Odisha) 2. Mr Dharmendra Dubey ( Site Head Bijahan) 3. Mr Rajkumar Kanthasamy (Commercial Zonal Head )
54	Baitarni West	Gujarat Mineral Development Corporation Limited	1. Mr. Swagat Ray, GM (PP & D) 2. Mr. Devesh Srivastava, DGM
55	Burapahar	Gujarat Mineral Development Corporation Limited	
<b>Gujarat</b>			
56	Panandhro Extn. Block	Gujarat Mineral Development Corporation Limited	1. Mr. Swagat Ray, GM (PP & D) 2. Mr. Devesh Srivastava, DGM
57	Bharkandam Block	Gujarat Mineral Development Corporation Limited	



Sr. No.	Name of Mine	Name of Allottee	Allottee
<b>West Bengal</b>			
58	Gourangdih ABC	WBMDCL	1. Mr. Arun Acharya, Advisor (Coal) 2. Mr. Gourav Podder, Adviser (Technical)
59	Jagannathpur B	Power Plus Traders Private Ltd.	1. Mr. Anup Rai, VP
60	East of Damagoria	BCCL	-
61	Kasta East	Jitusol Developers Pvt. Ltd.	1. Mr. Anup Rai, VP
62	Kagra Joydev	Odisha Metallurgical Industry Private Limited	
<b>Assam</b>			
63	Koilajan	Assam Mineral Development Corporation Limited	1. Mr. N. Anand, IFS, MD
64	Garampani		
<b>Arunachal Pradesh</b>			
65	Namchik Namphuk	Coal Pulz Private Limited	1. Mr. Atique Rahman Barbhuiya, Director 2. Mr. Pallav Kumar Phukon, Advisor