

MOST IMMEDIATE
BY FAX

No. 23011/61/2012-CPD(Vol-II)
Government of India
Ministry of Coal

New Delhi the 24th May, 2013

To

27/5

Director(Marketing),
Coal India Limited,
15, Park Street, Kolkata

Sub: Meeting of the Standing Linkage Committee (Long-Term) for Power on 31.05.2013 to review the status of existing coal linkages/LoAs in Power Sector and other related matters

Sir,

In continuation of this Ministry's OM of eve No. dated 24.5.2013 on the above mentioned subject, I am directed to say that it has been decided to call the LoA holders in whose cases there are some deficiencies as per statement received from the CIL, to hear them and review their cases accordingly. A list of such LoA holders, as culled out from the status of 176 cases received from CIL, is enclosed.

2. It is requested to intimate the said LoA holders to attend the SLC(LT) meeting to be held on 31st May, 2013, at 11.00 A.M. at Tansen Hall, Scope Convention Centre, Scope Complex, 7, Lodhi Road, New Delhi-110003 alongwith supporting documents.

Yours faithfully,


(S. Bhattacharya)

Under Secretary to the Govt. of India
Phone No. 23384285

Copy to:

1. Sh. V. Apparao, Director, Ministry of power, Shram Shakti Bhawan, New Delhi. It is requested that the present status of progress of these plants may please be communicated to this Ministry by 28th May 2013.

2. Sh. Alok Saxena, Director, CEA, Sewa Bhawan, R.K. Puram, New Delhi

3. Sh. A.C. Verma, GM(S&M), CIL, Scope Minar, Lakshmi Nagar, Delhi

Copy to NIC, Ministry of Coal with a request to place it on the Website of this Ministry for information of all concerned.

Status of LoAs where LoA milestones not yet achieved (As on 30.04.2013) (Provisional)

Sl. No.	Unit/Plant Name	Date of SLC(LT) Meeting	Name Of Subsidiary Company	Capacity Approved (MW)	Date of LOA Issuance	Qty. For Which LoA is Issued (Mt)	Updated status as per report received from subsidiary companies	Plant/Unit Commissioning year as per MoC Letter Dt. 17.02.2012	Unit Number	Unit(s), Not Covered Under MoC Letter Dt. 17.02.2012	Final Status	Reason (s) for non achievement of the LoA milestones.
1	Nabinagar TPS, Bihar (Joint Venture of NTPC & Railway) (Unit 1-4)	26.08.2003	CCL	1000	15.11.2010	5.000	The unit has achieved all the milestones except firm water allocation. the unit has submitted documents in respect of firm water allocation through e-mail on 29.11.2012 i.e. after valadity period of LOA. Further, unit has represented within the valadity period of LOA for extension of LOA for three months under Force Majeure clause of LOA.	2013-14 2014-15	I II-IV		Milestones Under varification	Milestones incomplete related to Firm water allocation (No. 7).
2	Muzaffarpur TPP, Stage II, Kanti Biji Utpadan Nigam Ltd, Kanti, Muzaffarpur, Bihar (Unit 1&2)	29.01.2010	ECL	390	27.05.2011	1.217	Milestone document regarding land incomplete. Unit has been informed.	2013-14 2014-15	I II		Milestones under varification	Milestones incomplete related to Land acquisition (No. 4).
3	Videocon Industries Ltd (name changed to CPVPL)	29.01.2010	MCL	660	26.06.2010	1.273	Notice issued for cancellation of LOA. Matter sub-judiced.			NOT Covered	Notice issued for cancellation. Matter sub-judice	Deficiencies found related to milestone No. 2 (Approval of Investment Decision), No. 3 (technical Feasibility studies), No. 4 (Land acquisition), No. 5 (Environment Clearance), No. 9 (Financial Clearance), and No. 10 (Start of construction). Matter sub-judiced.
4	Krishnapatanam TPS, APGENCO (Unit 1)	20.12.2006	MCL	1600	23.03.2007	5.000	Board resolution & status of net worth not submitted. Further, project being implemented by APPDCL,whereas LOA was in name of APGENCO.	2015-16	I	Unit-II Not Covered	Milestones Under varification	Board resolution & status of net worth not submitted. Further, project is being implemented by APPDCL,whereas LOA was in name of APGENCO.
5	KVK Nilachal Power Pvt. Ltd, Kandarei, Cuttack Dist., Orissa (Unit 1)	02.08.2007	MCL	50	09.08.2008	0.240	Capacity enhanced to 300MW (250 MW is pre-NCDDP) but documents submitted for 350 MW.iii) Forest clearance not submitted.iv)Notice issued for cancellation.Matter sub-judice.	2013-14	I		Notice issued for cancellation matter sub-judice	Deficiencies found, are following (i) Capacity enhanced to 300MW (250 MW is pre-NCDDP) but documents submitted for 350 MW (ii) Milestones No. 6 (Forest clearance) Matter sub-judice.
6	KVK Nilachal Power Pvt. Ltd, Kandarei, Cuttack Dist., Orissa (Unit 1)	11.05.2006	MCL	250	19.08.2006	1.204	Capacity enhanced to 300MW (250 MW is pre-NCDDP) but documents submitted for 350 MW.iii) Forest clearance not submitted.iv)Notice issued for cancellation.Matter sub-judice.	2013-14	I		Notice issued for cancellation matter sub-judice	Deficiencies found, are following (i) Capacity enhanced to 300MW (250 MW is pre-NCDDP) but documents submitted for 350 MW (ii) Milestones No. 6 (Forest clearance) Matter sub-judice.
7	LANCO Group Ltd., Phase-I, Babandh Village, Dhenkanal, Odisha. (1X660 MW)	02.08.2007	MCL	660	29.12.2008	2.830	Notice issued for cancellation but MoC letter dt. 18.08.2011 advised not to take any coercive action.	2013-14 2014-15	I II		Notice issued for cancellation Mo C advised not to take coercive action	Miletones no. 6 (Forest Clearance) not submitted and milestones No. 7 (Water allocation) submitted after valadity of LoA. LoA issued to the unit was for the location of Babandh Village, Dhenkanal, Odisha whereas documents submitted regarding achievement of milestones are for vill. Khadak Prasad and Kuruntni, Odhisha, no competent approval of location change submitted.
8	Nava Bharat Power Pvt. Ltd., Hyderabad. (Tapering)	12.11.2008 & 08.04.2010	MCL	1050	11.06.2009	4.219	Notice issued for cancellation.Matter sub-judice.			NOT Covered	Notice issued for cancellation. Matter sub-judice	Deficiencies found related to milestones No. 2 (Approval of Investment Decision), No. 4 (Land acquisition), No.6 (Forest Clearance), No. 7 (Water allocation), No. 8 (Commitment of equity investment by the company for the project), No. 9 (Financial Clearance), and No. 10 (Start of construction).
9	NSL Nagapatnam Power & Infratech Pvt. Ltd., Hyderabad.	12.11.2008 & 29.01.2010	MCL	1320	26.06.2010	4.273	Final MOEF Clearance submitted after validity. Final water allocation not submitted. Document for start of construction submitted earlier were not in order. Proper documents submitted beyond validity period.			NOT Covered	Milestones Under varification	Milestones related to Environment Clearance (No. 5) and water allocation (No. 7) are in deficiency.
10	NTPC,Mouda Extension,Dist-Nagpur,Maharashtra	Bulk Tendring	MCL	1320	11.11.2010	5.093	Land- Sale/Lease deed not submitted but possession letter submitted.			NOT Covered	Milestones Under varification	Millestones No. 4 (Land acquisition) is deficient.

Status of LoAs where LoA milestones not yet achieved (As on 30.04.2013) (Provisional)

Sl. No.	Unit/Plant Name	Date of SLC(LT) Meeting	Name Of Subsidiary Company	Capacity Approved (MW)	Date of LOA Issuance	Qty. For Which LoA Is Issued (Mt)	Updated status as per report received from subsidiary companies	Plant/Unit Commissioning year as per MoC Letter Dt. 17.02.2012	Unit Number	Unit(s), Not Covered Under MoC Letter Dt. 17.02.2012	Final Status	Reason (s) for non achievement of the LoA milestones.
11	PEL Power Limited(an SPV of Patel Engineering Limited) Amreli, Gujrat	29.01.2010	MCL	500	27.08.2010	1.929	Investment decision and DPR submitted for different capacity 3X350MW but LOA issued for 500 MW.Application for change of configuration has been forwarded to MOP for comments.MoP gave NOC for change in size from 500 MW to 350 MW. Environment clearance is for imported coal. Financial closure is in-principle, no document for start of constrn. MoC vide letter dt. 27.8.2012 advised not to take any coercive action.			NOT Covered	MoC advised not to take any coercive action	Milestones found deficient are: No. 2 (Approval of Investment decision), No. 3 (Technical Feasibility Studies), No. 5 (Environment Clearance), No. 9 (Financial Closure) and No. 10 (Start of construction).
12	Rayalseema TPS Stage-III, Kadapa (Unit 6)	02.08.2007	MCL	500	18.03.2009	2.310	Addl. CG was not given for late submission of documents.			NOT Covered	Milestones Under varification	All milestones achieved but addl. CG was not given for late submission of documents.
13	Tutticorin TPS,(NTPL -Neyveli Tamilnadu Power Limited) JV of NLC& Tangedco. (Unit 1&2)	11.05.2006 & 08.04.2010	MCL	1000	24.09.2010	3.000	Forest clearance-NOC from forest authority is required. COD and Synchronization not yet submitted. MOC letter dated 27.09.12 advised not to take corevice action.	2015-16	I-II		Milestones Under varification	Deficiencies found in milestones related to Forest Clearance (No. 6) and water allocation (No. 7)
14	Vallur TPS Phase-II, (NTECL) (A JV of NTPC and TNEB) (Unit 3)	29.01.2010	MCL	500	26.06.2010	1.929	Land document submitted for less than 90%. Forest clearance not submitted.	2013-14	III		Milestones Under varification	Deficiencies found related to milestones No. 4 (90% land acquisition) and No. 6 (Forest clearance).
15	Obra Extn, Phase-1, (UPRVUNL), Sonebadhra, UP	02.08.2007	NCL	500	01.10.08	1.770	Following Milestones were not achieved pertaining to 500 MW TPS: 1. Land Acquisition towards 18 mths & 24 mths. 2. Environment Clearance towards 12 months. 3. Forest Clearance towards 24 months. 4. Commitment of Equity investment towards 18 months and 5. Financing of the project/ Financial Clousere towards 24 months timeline have not been submitted. However, no document regarding completion of milestones towards 660 MW has been submitted by UPRVUNL. As Such, CG was surrendered for encashment for which UPRVUNL has filed a case. Case is subjudice in the High Court, Lucknow Bench			NOT Covered	CG Forfeited and matter subjudiced.	Milestones related to 1. Land Acquisition (No. 4) 2. Environment Clearance (No. 5) 3. Forest Clearance (No. 6) 4. Commitment of Equity investment (No. 8) and 5. Financing of the project/ Financial Clousere (No. 9) are not achieved.
16	Athena Chhattisgarh Power Ltd., Singhitarai Thermal Power Project, Singhitarai, Distt. Champa Janjgir, Chhattisgarh	12.11.2009	SECL	660	14.08.2009	2.747	Action is being taken as per the decision of SLC(LT) dated 7.1.2013 where change in capacity to 1X600 MW is to be accepted, LOA holder is required to get the approval of MOC for change of name/SPV and also to clarify documents submitted against milestone No. 2 & 8. A reply to letter received from MOC vide No. 23021/35/2009-CPD Dated 21.03.2013 regarding change of name is being sent to MOC.			NOT Covered	Milestones Under varification	Action is being taken as per the decision of SLC(LT) dated 7.1.2013 where change in capacity to 1X600 MW is to be accepted, LOA holder is required to get the approval of MOC for change of name/SPV and also to clarify documents submitted against milestone No. 2 & 8. A reply to letter received from MOC vide No. 23021/35/2009-CPD Dated 21.03.2013 regarding change of name is being sent to MOC.
17	Dheeru Powergen Pvt. Ltd. (Phase I) Village Churri, Kotgora Division, Chhattisgarh (Unit 1)	02.08.2007	SECL	350	14.12.09	1.686	Notice for cancellation/withdrawal of LOA and encashment of CG was issued. All milestones not achieved within LOA validity. However, MOC had earlier advised not to take coercive action and as per SLC (LT) MOM dated 14.02.12, unresolved milestones issues are to be examined in next SLC (LT) meeting. Further, the updated status has been conveyed to MOC vide letter No. SECL/BSP/S&M/COMM/386/DPGPL/657 dated 30.03/02.04/13			NOT Covered	MoC advised not to take any coercive action	Milestones related to Technical feasibility studies (No. 3), Forest clearance (No. 6), Financial Clearance (No. 9) and start of construction (No. 10) are not achieved.
18	Dheeru Powergen Pvt. Ltd., Korba, Chhattisgarh (LOA @90% level) (Unit 2&3)	12.11.2008	SECL	700	06.06.2009	3.034	Notice for cancellation/withdrawal of LOA and encashment of CG was issued. All milestones not achieved within LOA validity. However, MOC had earlier advised not to take coercive action and as per SLC (LT) MOM dated 14.02.12, unresolved milestones issues are to be examined in next SLC (LT) meeting. Further, the updated status has been conveyed to MOC vide letter No. SECL/BSP/S&M/COMM/386/DPGPL/657 dated 30/02.03/04.2013.			NOT Covered	MoC advised not to take any coercive action	Milestones related to Technical feasibility studies (No. 3), Forest clearance (No. 6), Financial Clearance (No. 9) and start of construction (No. 10) are not achieved.

Status of LoAs where LoA milestones not yet achieved (As on 30.04.2013) (Provisional)

Sl. No.	Unit/Plant Name	Date of SLC(LT) Meeting	Name Of Subsidiary Company	Capacity Approved (MW)	Date of LOA Issuance	Qty. For Which LoA Is Issued (Mt)	Updated status as per report received from subsidiary companies	Plant/Unit Commissioning year as per MoC Letter Dt. 17.02.2012	Unit Number	Unit(s), Not Covered Under MoC Letter Dt. 17.02.2012	Final Status	Reason (s) for non achievement of the LoA milestones.
19	Jindal Power Limited, Tamnar, Raigarh, Chhattisgarh (2X600 MW)	29.01.2010	SECL	1200	25.06.10	2.497	Achievement of milestones related to land and construction/commissioning of plant is not clear. Clarification in this regard has been asked from MOC.			NOT Covered	Milestones Under varification	Milestones No. 4 (Land acquisition) I and No. 10 (Construction/Commissioning of plant) are not clear. Clarification is required.
20	Lanco Vidarbha Thermal Power Limited, Village Mandva, Pulai and Belgaon, Distt. Wardha, Maharashtra (Unit 1)	29.01.2008	SECL	660	11.02.2011	2.747	All milestones achieved except COD & synchronization. However, Following issues are to be resolved:- 1. Default in submission of Addl. CG. 2.Vide letter dated 30.01.13 submitted on 31.01.13, it is mentioned that LVTPL is an SPV of Lanco Infratech Ltd. (LITL). This needs conformation from MOC. 3. Mode of coal transportation as per MOEF is only washed coal by Rail. Confirmation/clarification from MOEF in this regard is required.	2014-15	I-II		Milestones Under varification	All milestones achieved except COD & synchronization. However, Following issues are to be resolved:- 1. Default in submission of Addl. CG. 2.Vide letter dated 30.01.13 submitted on 31.01.13, it is mentioned that LVTPL is an SPV of Lanco Infratech Ltd. (LITL). This needs conformation from MOC. 3. Mode of coal transportation as per MOEF is only washed coal by Rail. Confirmation/clarification from MOEF in this regard is required.
21	Lanco Vidarbha Thermal Power Limited, Village Mandva, Pulai and Belgaon, Distt. Wardha, Maharashtra (Unit 2)	08.04.2010	SECL	660	26.10.10	2.747	All milestones achieved except COD & synchronization. However, Following issues are to be resolved:- 1. Default in submission of Addl. CG.2.Vide letter dated 30.01.13 submitted on 31.01.13, it is mentioned that LVTPL is an SPV of Lanco Infratech Ltd. (LITL). This needs conformation from MOC. 3. Mode of coal transportation as per MOEF is only washed coal by Rail. Confirmation/clarification from MOEF in this regard is required.	2014-15	I-II		Milestones Under varification	All milestones achieved except COD & synchronization. However, Following issues are to be resolved:- 1. Default in submission of Addl. CG. 2.Vide letter dated 30.01.13 submitted on 31.01.13, it is mentioned that LVTPL is an SPV of Lanco Infratech Ltd. (LITL). This needs conformation from MOC. 3. Mode of coal transportation as per MOEF is only washed coal by Rail. Confirmation/clarification from MOEF in this regard is required.
22	Maruti Clean Coal and Power Limited, Bandakhar, Korba, Chhattisgarh (Unit 1)	08.04.2010	SECL	300	26.10.10	1.300	All milestones achieved except COD & synchronization.However, clarification regarding source of supply in MOEF is required.	2015-16	I		Milestones Under varification	All milestones achieved except COD & synchronization.However, clarification regarding source of supply in MOEF is required.
23	Neeraj Power Pvt. Ltd., Village Harinbhatta, Post & Block Simga, Dist. Raipur (CG) (Bio-Mass Plant)	06.11.2007	SECL	7.5	13.01.10	0.007	All milestones achieved within validity period of LOA. As per CIL directives, balance of minimum CG for Rs. 2.5 crs. required for IPPs was asked, which has not been submitted. Matter is subjudice.			NOT Covered	Matter sub-judice	All milestones achieved within validity period of LOA. As per CIL directives, balance of minimum CG for Rs. 2.5 crs. required for IPPs was asked, which has not been submitted. Matter is subjudice.
24	Patel Energy Limited (an SPV of Patel Engineering Limited), Bhavnagar, Gujrat	29.01.2010	SECL	500	12.07.10	2.080	All milestones not achieved within overall LOA validity. LOA cancellation/withdrawal and CG plus Addl.CG forfeited.			NOT Covered	CG Forfeited and matter subjudiced.	Milestones No. 2 (Approval of Investment Decision), No. 3 (Technical Feasibility Studies), No. 5 (Environment Clearance) No.6 (Forest Clearance), No. 7 (Water allocation), No. 8 (Commitment of equity investment by the company for the project), No. 9 (Financial Clearance), and No. 10 (Start of construction) are not achieved.
25	R.K.M. Powergen Private Ltd., Uchapinda TPP (Phase-1), Chhattisgarh (1x350 MW) (Unit-1)	02.08.2007	SECL	350	29.07.08	1.690	Matter regarding approval for change in capacity from 1x350 MW to 1x360 MW has been referred by CIL to MOC vide letter No. CIL/CMO/47252 (New Pol)/866 dated 27.12.2012 , clarification on which is required by SECL.	2014-15	I		Milestones Under varification	Matter regarding approval for change in capacity from 1x350 MW to 1x360 MW has been referred by CIL to MOC vide letter No. CIL/CMO/47252 (New Pol)/866 dated 27.12.2012 , clarification on which is required by SECL.
26	R.K.M.Powergen Pvt. Ltd., Janjgir, Champa, Chhattisgarh (LoA @ 90% level on permanent basis for 500 MW & on tapering basis for 550 MW) (Unit 2, 3 & 4)	12.11.2008	SECL	1050	06.06.2009	4.551	Matter regarding approval for change in capacity from 1x350 MW to 1x360 MW has been referred by CIL to MOC vide letter No. CIL/CMO/47252 (New Pol)/866 dated 27.12.2012 , clarification on which is required by SECL.	2014-15 2015-16	II III	Unit : IV Not Covered	Milestones Under varification	Matter regarding approval for change in capacity from 1x350 MW to 1x360 MW has been referred by CIL to MOC vide letter No. CIL/CMO/47252 (New Pol)/866 dated 27.12.2012 , clarification on which is required by SECL.

Status of LoAs where LoA milestones not yet achieved (As on 30.04.2013) (Provisional)

Sl. No.	Unit/Plant Name	Date of SLC(LT) Meeting	Name Of Subsidiary Company	Capacity Approved (MW)	Date of LOA Issuance	Qty. For Which LoA Is Issued (Mt)	Updated status as per report received from subsidiary companies	Plant/Unit Commissioning year as per MoC Letter Dt. 17.02.2012	Unit Number	Unit(s), Not Covered Under MoC Letter Dt. 17.02.2012	Final Status	Reason (s) for non achievement of the LoA milestones.
27	SKS Powergen (Chhattisgarh) Ltd. (SPV of M/s. SKS Ispat and Power Ltd.), Dist: Raigarh, Chhattisgarh (4x300 MW of which LoA under NCDP issued for 220 MW, LoA @ 90% level for 630 MW on permanent basis & 350 MW on tapering basis) (Unit 1, 2 and 3)	12.11.2008	SECL	980	06.06.2009	4.248	Notice for cancellation was issued on 23.08.11. As per SLC (LT) dated 14.02.12, no coercive action is to be taken till the issue regarding land acquisition (deficient milestone) is examined in next SLC (LT) and resolved. They have applied to MOC for approval in reduction in land required vide letter No. Nil dated 02.01.2013.			NOT Covered	Notice issued for cancellation.	Milestones No. 4 (Land acquisition) is deficient.
28	Jinbhuvish Power Gen. Pvt Ltd. Bijora, Mahagaon, Dist Yavatmal, Maharashtra	12.11.2008 & 29.01.2010	WCL	500	08.06.2010	1.851	LoA issued for 2x 250 MW on 7/8.6.2010. Unit vide letter dated 3.8.2011 requested to enhance the capacity to 2 x 300 MW. WCL forwarded the application to MoP vide letter dated 20/22.8.2011. MoP after expiry of the LoA have conveyed no objection for enhancement in capacity vide their letter dated 1.8.2012. As such the capacity in the LoA remained as 2 x 250 MW at the time of expiry of LoA. Unit during the validity of LoA had submitted documents towards achievement of milestones for both 2 x 250 MW and 2 x 300 MW. As there was no response from MoP in the matter of enhancement of capacity the LoA capacity remained as 2 x 250 MW. The unit was intimated vide letter dated 31.5.2012 non achievement of milestones and was requested to submit proper documents within the validity period of LoA as well as submit additional CG of Rs 8.07,03,600/-. The unit submitted further documents and additional CG of Rs 4,03,51,800. Unit filed writ petition in the Ho'ble court of Bombay Nagpur bench, Nagpur prior to expiry of LoA. WCL issued notice under clause 3.4.1 of the LoA on 17.7.2012. The unit withdrawn the writ petition on 10.8.2012. MoC vide letter dated 13.8.2012 have advised not to take any coercive action till such time the matter is decided after receipt of comments from WCL & CIL.WCL vide letter dt. 24.8.2012 submitted the comments to MOC. MOC vide letter dt.24.09.2012 forwarded the comments of WCL to M/s Jinbhuvish Power Generation Co.Pvt.Ltd. Intimating that the position explained by WCL is in contradictory to the position intimated to MOC by the company and requested to furnish their response on the comments of WCL. Considering the documents submitted by the unit for 2X250 MW capacity within the validity period of the LoA, the unit failed to achieve number of milestones. Even if documents submitted within the validity period of the LoA is considered for 2 x 300 MW, the unit failed to submit additional CG and achieve milestones related to Approval of Investment Decision, DPR/ TFR, Land Acquisition. Environment Clearance, Forest Clearance and Commitment of equity investment. Extension granted in SLC(LT) meeting held on 07.01.2013 for submitting Environment Clearance upto 1 year or submission of EC whichever is earlier, subject to achievement of all other milestones. Action as per the decision of SLC(LT) meeting of 7.1.2013 is under process.			NOT Covered	MoC advised not to take any coercive action	Milestone No.2 (Approval of Investment Decision), No. 3(Technical Feasibility studies/DPR), No. 4 (Land Acquisition), No. 5 (Environment Clearance), No.6 (Forest Clearance) and No. 8 (Commitment of equity investment.) are not achieved.

Status of LoAs where LoA milestones not yet achieved (As on 30.04.2013) (Provisional)

Sl. No.	Unit/Plant Name	Date of SLC(LT) Meeting	Name Of Subsidiary Company	Capacity Approved (MW)	Date of LOA Issuance	Qty. For Which LoA is Issued (MT)	Updated status as per report received from subsidiary companies	Plant/Unit Commissioning year as per MoC Letter Dt. 17.02.2012	Unit Number	Unit(s), Not Covered Under MoC Letter Dt. 17.02.2012	Final Status	Reason (s) for non achievement of the LoA milestones.
29	Aparna Infraenergy, Kawathala, Chumur, Dist Chandrapur Maharashtra	12.11.2008 & 29.01.2010	WCL	250	16/17.07.10	0.926	Delayed submission of documents for Financial Closure but not submitted additional CG. Financial closure document shows sponsor's Gammon Infrastructure Projects Limited and/or its subsidiary and/or associate. Sponsor's funding equity requirement of Rs 3765 million. Environmental Clearance not achieved. Forest clearance Milestone not achieved. Milestone for Water allocation not achieved also failed to submit additional CG. MoC vide letter dated 9.8.2012 have advised not to take any coercive action till such time the matter is decided after receipt of comments from WCL & CIL. WCL vide letter dt. 30.8.2012 have submitted the comments to MOC. MOC vide letter dt.25.10.2012 have forwarded the comments of WCL to M/s Aparna Infraenergy India Pvt.Ltd. intimating that the position explained by WCL is in contradictory to the position intimated to MOC by the company and requested to furnish their response on the comments of WCL.			NOT Covered	MoC advised not to take any coercive action	Milestones No. 9 (Financial Closure), No. 5 (Environmental Clearance), No. 6 (Forest clearance Milestone), No. 7 (Water allocation) and No. 8 (Equity investment) are not achieved.
30	Gupta Energy Pvt. Ltd., Usegaon, Chandrapur, Nagpur, Maharashtra	29.01.2010	WCL	540	14.06.2010	1.999	LoA issued to M/s Gupta Energy Pvt. Ltd on 14.6.2010. MoC ratified change of name to M/s Gupta Energy Ltd. on . Milestone No.2(Approval of Investment decision) , Milestone No.4 (Land), Milestone No.5 (Envi. clearance), and Milestone No.8 (Equity Investment) are to be achieved. Additional CG sought not submitted. Unit again changed name to M/s Gupta Energy (P) Ltd as per application dated 1.1.2012, which had been agreed to by WCL and consumer was asked to submit documents towards achievement of milestones in the changed name. No document submitted nor Additional CG sought for non achievement of Milestone 2 & 4 in the earlier name have been submitted. MOC vide letter dt.11.8.2012 have requested to await the outcome of decision of SLC(LT) for Power before taking a view on cancellation of LoA or forfeiting of BG etc. in respect of this case. M/s Gupta Energy Pvt.Ltd. Vide letter dt.21.8.2012 have represented for acceptance of milestone documents for 270 MW power plant and condone inadvertent delay to achieve milestones in target time and allow to submit additional CG. Extension granted in SLC(LT) meeting held on 07.01.2013 for submitting Environment Clearance/Forest Clearance upto 1 year or submission of EC/FC whichever is earlier, subject to achievement of all other milestones. Verification as per the decision is under process.			NOT Covered	MoC advised not to take any coercive action	Milestone No.2 (Approval of Investment decision) , No.4 (Land), No. 5 (Envi. clearance) and No. 8 (Equity Investment) to be achieved.