

Through E-mail/Website of Ministry of Coal

F.No- 110/7/2015/NA (Part-II)
Government of India
Ministry of Coal
O/o the Nominated Authority


131, Ground Floor, World Trade Centre, Babar Road
New Delhi - 110001, Dated 10th January, 2017

OFFICE MEMORANDUM

Subject: Minutes of the meeting to review status of 72 coal mines allocated under Coal Mines (Special Provisions) Act, 2015.

The undersigned is directed to refer to subject mentioned above and to forward herewith minutes of the meeting held under the Chairmanship of Joint Secretary and Nominated Authority, at the Office of the Nominated Authority, on 21.12.2016 and 26.12.2016 to review the status of 72 coal mines allocated under the Coal Mines (Special Provisions) Act, 2015, for information and further necessary action, please.

Encl : As above



(N.K. Singh)

Deputy Secretary to Government of India

To,

1. The Secretary, Ministry of Environment, Forest & Climate Change, Indira Paryavaran Bhavan, Jorbagh Road, New Delhi - 110 003.
2. The Chief Secretary, State Government of Jharkhand/Chhattisgarh /Maharashtra/Madhya Pradesh/Telangana/Odisha/West Bengal.
3. CMD, CMPDIL, Kanke Road, Ranchi.
4. The Participants as per Annexure.
5. US (CA-III), MoC
6. TD, NIC- for uploading on the website of MoC.

Summary record of the meeting held on 21/12/2016 & 26/12/2016 by Nominated Authority to review progress of coal mines allocated through auction / allotment

The Nominated Authority chaired the meeting and welcomed the participants. The list of participants are at Annexure A & B.

CHHATTISGARH

1. **Chotia** **Bharat Aluminium Company Limited**
(Schedule II)

The Successful Bidder stated that the mine consists of two parts, Chotia I & II. Both parts consist of both opencast and underground areas. However, the prior Allottee did not create any mining infrastructure in the underground parts and only mined the opencast portion of Chotia I, which is now exhausted. Thus, mining presently is only possible in the opencast portion of Chotia II. The Successful Bidder has revised the Mine Plan accordingly and applied for EC.

Action : MoEF

2. **Gare Palma IV/4** **Hindalco Industries Limited**
(Schedule II)

The Successful bidder has sought flexibility in production capacity from the underground and opencast portion of the mine keeping the overall limit of 1 million tonnes per annum mandated in the EC. The office of the Nominated Authority has recently recommended the same to Ministry of Environment and Forests.

The Successful Bidder informed that they need permission for depillaring of the underground part. The Successful Bidder was advised to write to DGMS with a copy to Ministry of Coal.

The Successful Bidder also submitted that the Government of Chhattisgarh has sought an amount of Rs. 3 crores as transfer fee for land. The NA informed the Successful Bidder that a clarification has already been issued to the States in this matter which is available on the website.

- Action:**
1. MoEF
 2. Successful Bidder
 3. Government of Chhattisgarh

3. Gare Palma IV/5
(Schedule II)

Hindalco Industries Limited

The Successful Bidder has represented that after amendment of coordinates as per WGS-84 System the coal reserves of Gare Palma IV/5 has got reduced to 26.5 million tonnes. The Successful Bidder therefore requested for allotment of additional area containing 26 million tonnes of coal or reducing the final bid price.

It has further represented that in case of Gare Palma IV/4 coal mine, a sizeable portion of lease area goes beyond the coordinates readjusted under WGS 84 system. Successful Bidder requested that as the mine Gare Palma IV/5 and IV/4 are allotted to the same company and having a common lease boundary, the portion of lease boundary marked as "PQRSTUVWXYZ" in the map as submitted be accepted as common boundary between these two mines.

These issues need to be examined in consultation with CMPDI.

Action: 1. NA
2. CMPDIL

4. Gare Palma IV/7
(Schedule II)

Monnet Ispat & Energy Limited

The Government of Chhattisgarh has been asked to confirm presence of forest land which has been added to the mine area after changes in coordinates as per WGS 84 system. Director (Mines), Chhattisgarh has informed that the said report has been forwarded to the State Government for onward transmission to the Ministry of Coal. Further action shall be taken on receipt of the report.

Action: Government of Chhattisgarh

5. Gare Palma IV/8
(Schedule III)

Ambuja Cements Limited

The R&R Plan has not been finalised as yet. In the review meeting held in January, 2016 also the State Government of Chhattisgarh was advised to resolve the issue of adoption of earlier approved R&R Plan or the need for fresh R&R Plan. It seems the same has not been done as yet.

The Successful Bidder also informed that the multiplication factor for valuation of land has not been finalised as yet. This also needs to be expedited. It was also informed that the State Government has transferred 34 hectares of Government land and the Successful Bidder has mutated 12 hectares of land in its favour.

It was decided that these matters shall be brought to the notice of Chief Secretary of Chhattisgarh for early resolution.

Action: Government of Chhattisgarh

6. Gare Palma Sector – I Gujarat State Electricity Corporation
(Schedule III)

The Successful Allottee informed that they will soon submit the Mine Plan as the GR has been finalised. The Successful Allottee further submitted that they shall now proceed with purchasing the land. An advice from Nominated Authority to the State Government prohibiting transfer of land in the area would be useful.

The matter of usage of a road was discussed by the Successful Allottee with officials of M/s Maharashtra State Power Generation Co. Ltd. in the meeting and it has been established that it is a public road and they are free to use it and no permission is needed.

There is no further need for re-demarcation of the boundary.

Action: Successful Bidder
NA

7. Gare Palma Sector – II Maharashtra State Power Generation Co. Ltd.
(Schedule III)

The Ministry of Coal has recently received the application for grant of prior approval for the grant of Mining Lease. However, the coordinates mentioned in the application are at variance with the coordinates notified at the time of allotment. It seems that in the interim CMPDIL has issued revised coordinates, however, a copy of the same is not available in the office of NA. A clarification from CMPDIL shall be needed for resolving these issues.

The Allottee is in the process of acquisition of land for which Gram Sabha meetings have been completed on 7 of the 14 villages.

Action: CMPDIL

8. Gare Palma Sector III Chhatisgarh State Power Generation Co. Ltd.
(Schedule III)

The Successful Allottee informed that mining lease has been granted recently by the State Government.

It was noted that the Successful Allottee had applied for transfer of EC on 23rd September, 2015. The same has not been transferred as yet. The Allottee was advised to take up the matter with MoEF as the delay is unusual.

Action MoEF

9. Gidhmuri & Paturia Chhattisgarh State Power Generation Co. Ltd.

(Schedule III)

The Successful Allottee is facing resistance from the villagers during the process of survey of land. The Allottee was advised to seek the help of State Government in the matter.

Action: Government of Chhattisgarh

10. Parsa (Schedule III) Rajasthan Rajya Vidyut Utpadan Nigam Ltd.

The Successful Allottee has applied for obtaining FC stage I. The requisite report from the State Forest Department is awaited for grant of FC stage I. The application for transfer of ToR for EC has been submitted on 2nd February, 2016 subsequent to which they were advised by MoEF to submit a fresh application which too has been submitted in September, 2016. However, the same has not been issued as the relevant Committee has not been constituted by MoEF.

The Successful Allottee informed that the CMPDIL has revised the coordinates of the mine. However, the relevant letter has not been received in the NA Office for necessary action to be taken in the matter.

Action: MoEF
CMPDIL

11. Parsa East, Kanta Basan (Schedule II) Rajasthan Rajya Vidyut Utpadan Nigam Ltd.

The mine is in operation.

12. Talaipalli (Schedule III) NTPC Limited

The mine is ahead of schedule

The Successful Allottee informed that while approving the Mine Plan, Ministry of Coal has advised that a 'V' shaped area should be smoothed out for optimum utilisation of the resources. It was decided to seek CMPDI comments in the matter.

Action: CMPDIL

JHARKHAND

13. Badam
(Schedule III)

Bihar State Power Generation Co. Ltd.

The Successful Allottee has received the FC Stage I and the EC.

While in the process of compliance with FC Stage II conditions they have been asked by the State Government to deposit money for compensatory afforestation land vested in them. However, the Successful Allottee submits that such an amount has already been deposited by the prior Allottee to the State Forest Department. They should not be required to do so. The State Government is insisting on compensating the prior Allottee on receipt of funds from the Successful Allottee. As the N.A. is obliged to compensate the prior Allottee for land vested in the Government and thereafter vest the land to the Successful Allottee, the State Government has no locus standi in the matter.

The N.A requested the Successful Allottee to bring this to its notice through a written communication so that further necessary action could be taken.

The Successful Allottee raised issues regarding names of villages included in the allotment letter. This would need to be examined in consultation with CMPDI. The Successful Allottee informed that MDO appointment is expected to be completed by Feb.2017. It is proposed to assign the task of purchase of land to the MDO.

Action: Successful Bidder
CMPDIL

14. Banhardih
(Schedule III)

Jharkhand Urja Utpadan Nigam Limited

The issue of finalization of GR is pending for resolution of issue with CIMFR. This issue was also raised in the last review meeting held in July. The NA expressed deep disappointment at the lack of progress in the matter.

There has also been no progress in any other efficiency parameter. The proposal of a joint venture with NTPC has also not seen any head-way.

Action: Successful Bidder
Government of Jharkhand

**15. Chatti Bariatu & Chhatti
Bariatu South
(Schedule III)**

NTPC Limited

The mine is ahead of schedule. The validation of the FC Stage-II has been sought from MoEF and the validation of NOC has been sought from Central Ground Water Board.

The Successful Allottee brought to notice that the State Government is seeking rent apart from the capital value for grant of lease.

**16. Kerandari
(Schedule III)**

NTPC Limited

The mine is ahead of schedule. It is expected that FC Stage-II shall be obtained by March 2017.

**17. Pachhwara Central
(Schedule II)**

Punjab State Power Corp. Ltd.

While the application for grant of Mining Lease was submitted to the State Government on 27th February 2016, the State Government has not yet forwarded the same for seeking prior approval of the Ministry of Coal.

The Successful Allottee has also submitted Mine Closure Plan recently to the Ministry. The Successful Allottee also sought amendment to the allotment order to incorporate changes in the forest area.

The issue of appointment of MDO remains sub-judice at Punjab and Haryana High Court. The next date of hearing is on 19th January, 2017.

Action: Government of Jharkhand
NA

**18. Pachwara North
(Schedule II)**

West Bengal Power Development Corp. Ltd.

A revised Mining Plan incorporating only the non-forest areas has been finalized and shall be submitted by the 10th of January, 2017 to the Ministry of Coal for its approval. This will enable the Successful Allottee to obtain FC-I and EC from MoEF. The Successful Allottee brought to notice that they are unable to obtain ground water clearance from the relevant state government authority in the absence of posting of the officer concerned. The issue of finalization of boundary coordinates is pending for want of the requisite report from CMPDIL. This could lead to change in the names of villages in the mine area.

Action: Successful Bidder

19. Parbatpur Central
(Schedule II)

Steel Authority of India Limited

The mine has no forest land. The Successful Allottee has recently received EC. Application for grant of Mining Lease was made in March, 2016. The State Government has not forwarded the application seeking prior approval of the Central Government till date.

The Successful Allottee has now written for acquiring the washery present on the mine. The Successful Allottee had earlier indicated its unwillingness to acquire the said washery which is not part of mining infrastructure. The N.A. advised the Successful Allottee to negotiate with the prior Allottee as the same was not within the scope of CM (SP) Act.

20. Rajbar E&D
(Schedule III)

Tenughat Vidyut Nigam Ltd.

A corrigendum has been issued modifying the allotment order on receipt of report from CMPDIL. This shall enable the Successful Allottee to obtain the requisite clearances.

Action: Successful Bidder

21. Saharpur Jamarpani
(Schedule III)

UP Rajya Vidyut Utpadan Nigam Ltd.

The State Government had been advised by the Nominated Authority not to insist on a fresh application for grant of PL. However, on the State Governments' direction the Successful Allottee will submit within this calendar year an application for grant of PL to the State Government.

Action: Successful Bidder

22. Sitanala
(Schedule III)

Steel Authority of India Limited

There is no forest land in the mine area. EC has been granted in November, 2016. The application for prior approval of the Central Government was earlier received in the Ministry but as it was not accompanied by form 'K' it was returned for remedial action in October 2016. However, the same has not been received as yet.

Action: Government of Jharkhand

23. Kathautia **Hindalco Industries Limited**
(Schedule II)

The Successful Allottee informed that 276 acres of land out of the 403 acres of private land has been mutated by the State Government to the company. The Government land transferred by vesting is also to be mutated. The Successful Allottee sought assistance of the Nominated Authority for transfer of the 127 acres of balance land. The Successful Allottee informed that the biggest impediment for operationalization of the mine is the litigation concerning 1217 acres of land. They are trying to resolve the matter by entering into agreements with land holders so that an amicable settlement could be reached and the cases withdrawn.

24. Brinda & Sasai **Usha Martin Limited**
(Schedule III)

The issue of grant of EC for land for which FC stage I is available and the non-forest land is under consideration of MoEF. The company is in the process of complying with FC stage I conditions and they have also identified 179 acres for compensatory afforestation. However, NoC from the DFO is awaited for this piece of land.

Action: Government of Jharkhand

25. Dumri **Hindalco Industries Limited**
(Schedule III)

EC has been recently been granted.

The compliance of FC stage I conditions is under progress. An area of 92 acres has been identified for compensatory afforestation. For the balance 212 acres required for Compensatory Afforestation, the company has written to the Government of Jharkhand to make available the requisite land from the land bank.

Action: Government of Jharkhand

26. Ganeshpur **GMR Chhattisgarh Energy Limited**
(Schedule III)

The Successful Allottee informed that verification of CA land is in progress and survey of land is being conducted.

Action: Government of Jharkhand

27. Lohari
(Schedule III)

Aranya Mines Private Limited

Revisional land survey is being conducted by the State Government. It was noted that the State Government has not forwarded the application for grant of prior approval for the mine (Form-K) despite repeated reminders. The issue of the exact area also remains un-resolved. While the vesting order mentioned an area of 405 hectares, the earlier prior approval granted to the prior Allottee was for 335 hectares.

Action: Government of Jharkhand

28. Meral
(Schedule III)

Trimula Industries Limited

Revisional survey of the land is being conducted. It was informed that area in 7 of the 9 villages has been surveyed. The State Government is unable to grant mining lease till the survey is completed. The Successful Allottee has informed that the State Government is in the process of constructing a bridge in the mine area which shall make 3 million tonnes of coal un-extractable. The Successful Allottee informed that he has represented to the State Government that they are willing to construct the same bridge as it is already provided for in their Mine Plan at their own cost at a suitable location. However, no decision in the matter has been arrived at by the State Government.

Action: Government of Jharkhand

29. Jitpur
(Schedule III)

Adani Power Limited

The SB has obtained FC Stage-I and EC. Compliances for obtaining FC Stage II clearance has been done. Out of the total private land (Tribal land) of 593 acres 338 acres required for mining has been purchased. The payment of compensation in respect of said land was started during the month of January 2016 but later was put on hold by the State Government due to revision of land rates. New land rates have now been determined. SIA is in progress for rest of 254.27 acres of land required for infrastructure.

Action: State Government

30. Moitra
(Schedule III)

JSW Steel Limited

The Successful Bidder submitted that 227 acres of CA land vested in the company had been mutated in favour of the State Government. The balance 36 acres, which was further vested through the vesting order has not been mutated as the

State Government is examining its ownership/classification. The company has sought land from the land bank of the State to fulfil the requirement.

Action: Government of Jharkhand

31. **Tokisud North** **Essar Power MP Limited**
(Schedule II)

The Mining Lease has recently been executed.

As there are no other impediments the Successful Bidder should operationalise the mine at an early date.

Action: Successful Bidder

MADHYA PRADESH

32. **Amelia North** **Jaiprakash Power Ventures Limited**
(Schedule II)

The mine is operational. The matter of revision of bank guarantee is under examination by the N.A. office.

Action: NA

33. **Bicharpur** **Ultra Tech Cement Limited**
(Schedule II)

It was noticed that the Collector Shahdol has not issued NOC under FRA 2006 for FC stage-II since January, 2016. The N.A. expressed anguish at the delay in issuing of NOC and pointed out the consequent loss of revenue to the State Government. The Successful bidder informed that the State Government has sought differential stamp duty amounting to Rs.18 crores which is at variance with the clarification issued by the N.A. The state government representative was requested to resolve the issue on merits at an early date.

Action: Government of M.P.

34. **Mandla North** **Jaiprakash Associates Limited**
(Schedule II)

The mine is operational.

The Successful bidder informed that they are in negotiation with another company for selling their assets which may not include the present coal mine. The Successful bidder sought the advice of N.A. on the legal provisions in the matter.

Action: NA

35. **Mandla South** **Jaypee Cement Corporation Ltd.**
(Schedule III)

The mine is operational.

The Successful bidder informed that they are in negotiation with another company for selling their assets which may not include the present coal mine. The Successful bidder sought the advice of N.A. on the legal provisions in the matter.

Action: NA

36. **Sial Ghoghri** **Reliance Cement Company Private Limited**
(Schedule II)

The mine is operational. The issue of pending electricity dues of the prior Allottee has not been resolved. It was again pointed out to the representative of the State Government that as per the Act these dues are the liability of the prior Allottee only. The representative assured early resolution of the same.

Action: Government of M.P.

MAHARASHTRA

37. **Baranj I, Baranj II, Baranj III,** **Karnataka Power Corporation Limited**
Baranj IV, Manora Deep & Kiloni
(Schedule II)

The Successful Allottee submitted that an R&R agreement has finally been signed with the Government of Maharashtra. It is now expected that all the pending clearances at the state level shall be expedited. The issue of selection of MDO remains subjudice in the Supreme Court.

38. **Belgaon** **Sunflag Iron & Steel Company Ltd.**
(Schedule II)

It is an operational mine.

The Successful bidder sought permission for diversion of coal to their own Captive Power Plants. They were informed that no permission is required. However, the same needs to be informed. The Successful bidder informed that due to technical reasons it shall not be possible for the mine to achieve the production as per the Mining Plan. It was decided that the matter shall be examined in consultation with CMPDIL. The Successful bidder also informed that there had been labour

unrest for the last two and a half month in the mine which affected production. This also needs to be examined with reference to the provisions of the CMPDA.

Action: Successful Bidder

39. Majra (Schedule III) Jaypee Cement Corporation Limited

The Successful bidder informed that they are negotiating the sale of their assets to another company. This shall be examined as per Rules.

Action: NA

40. Marki Mangli-III (Schedule II) B.S. Ispat Limited

The Successful bidder informed that they are preparing a fresh mine closure Plan for submission to the Expert Committee constituted by MoEF.

There was a need to modify the coordinates of the mines also. The report from CMPDI has been received and necessary corrigendum shall be issued shortly.

Action: 1.Successful Bidder
2. NA

41. Marki Mangli-I (Schedule II) Topworth Urja and Metals Ltd.

Several issues at the state level have been pending for resolution. The consent to operate issued by the State Pollution Control Board was not renewed in time which led to the expiring of the Bank Guarantee. A fresh bank guarantee is now being submitted. The NOC from the Gram Panchayat and the transfer / mutation of specific land parcels is still pending.

Action: Government of Maharashtra

42. Nerad Malegaon (Schedule III) Indrajit Power Private Limited

The Successful bidder informed that though the GR is available they are preparing a fresh GR for which the initial land survey is being conducted. Thereafter, an exploration of the area shall be carried out. This is being done to revalidate the original GR and to explore the possibility of reducing the pre stripping ratio.

The NA expressed its apprehension in the matter and the necessity of the same. The Successful bidder was informed that the efficiency parameters shall need to be strictly adhered to.

Action: Successful Bidder

ODISHA

43. Dulanga (Schedule III) NTPC Limited

The mine is ahead of schedule. Forest & Environment clearances are available. Land acquisition is in progress. The only significant impediment to early operationalization of the mine is implementation of the R&R Plan which shall be executed by the MDO.

Action: Successful Allottee

44. Mandakani B (Schedule I) NTPC Limited

This mine has been allotted recently.

The Successful Allottee informed that exploration activities have been assigned to CMPDIL which is expected to complete its first phase by June 2018 and the final phase by February, 2020.

Action: CMPDIL

45. Manoharpur & Manoharpur Dipside (Schedule III) Odisha Coal and Power Limited

Forest and Environment clearances are available. The revised Mining Plan and Mine Closure Plan has been submitted on 26th December, 2016. A substantial part of the land acquisition has been made. R&R activities are pending.

While the prior approval for grant of mining lease has been conveyed to the State Government, the same is yet to be issued by the State Government. The Successful Allottee informed about the presence of fire clay in the mine. They were advised to seek permission from the relevant authority for extracting the same.

Exploration of the Dipside is being conducted. A corrigendum to the Allotment Order has been issued specifying the dip side coordinates.

Action: Government of Odisha

46. **Naini** **The Singareni Collieries Co. Limited**
(Schedule III)

The Successful Allottee informed that while the 4(1) notification under CBA (A&D) Act for land acquisition has been issued, the company is facing resistance from the local inhabitants to survey the area.

Action: Government of Odisha
Successful Allottee

47. **Talabira-I** **GMR Chhattisgarh Energy Limited**
(Schedule II)

The mine is operational. The Successful bidder informed that a part of the land vested to the bidder through the vesting order may finally not be transferred by the Department of Water Resources, Government of Odisha as the land falls under catchment area of the Hirakund dam. The Successful bidder as consequence shall lose 0.76 million tonnes of coal.

The bidder also informed that they have submitted a Mining Plan reducing the PRC from three million tonnes to two million tonnes due to technical reasons. They were informed that as per the CMPDA, PRC can only be revised upwards.

48. **Utkal D & Utkal E** **NALCO**
(Schedule III)

The Successful Allottee informed that they have decided to operationalize Utkal-D in the first stage for which most of the clearances are available. Permission for the same has also been granted by MoC. Application for grant of EC is pending with MoEF.

Action: Successful Allottee
MoEF

49. **Talabira II & III** **NLC India Limited**
(Schedule I)

The Successful Allottee informed that notification under 11(1) of the CBA has been issued. Thus, deemed mining lease has been granted. The R&R policy needs to be finalized in consultation with the State Government through a formal meeting which is yet to take place. Government land located in Jharsuguda has been transferred to the company but is yet to be transferred in Sambalpur. The NPV for

the forest land is to be paid to the Forest Department to enable the company to obtain FC-I.

TELANGANA

50. Tadicherla-I
(Schedule III)

**Telegana State Power Generation
Corporation Limited**

The Successful Allottee informed that they have obtained FC stage-I and EC and are in the process of complying with the requirements for grant of FC-Stage-II.

The Allottee informed that they had applied for grant of mining lease to the State Government in September, 2015 which is yet to be granted and is expected this month. The company has acquired 875 hectares of land in July 2014 itself (by Andhra Pradesh PGCL). The company is in the process of submitting the Mine Closure Plan.

The process for selecting the MDO is underway. The company is hopeful of starting production of coal by July 2017.

Action: Successful Allottee

WEST BENGAL

51. Ardhgram
(Schedule II)

OCL Iron & Steel Ltd.

Vesting order for the mine was issued in July 2016.

The Successful Allottee has submitted the application for grant of FC Stage-I which is pending with MoEF.

The bidder has also applied for grant of mining lease from the State Government, which is expected to be issued at an early date.

Action: MoEF

52. Sarisatolli
(Schedule II)

CESC Limited

The mine is under production. The Successful bidder requested that the issue of disposal of Jhama be resolved at an early date.

Action: MoC

53. Trans Damodar
(Schedule II)

The Durgapur Projects Limited

No substantial progress has been made in operationalization of the mine since the last review meeting. The Successful Bidder informed that they are getting a study conducted by CIMFR to examine the viability of the mine.

Action: Successful Bidder

54. Barjora
(Schedule II)

West Bengal Power Development Corporation Ltd.

Forest & Environment clearances are available. Mining Lease has been granted. Mine Closure Plan is pending for approval from MoC. The Successful Allottee is in the process of finalizing a revised Mining Plan which is expected to be submitted by January, 2017.

Action: Successful Allottee
MoC

55. Barjora North
(Schedule II)

West Bengal Power Development Corporation Ltd.

A revised Mining Plan is being formulated for obtaining EC for the non-forest areas which is expected to be submitted in January, 2017. Mining Lease has been granted and MDO appointed.

Action: MoEF

56. Gangaramchak & Gangaramchak Bhadulia
(Schedule II)

West Bengal Power Development Corporation Ltd.

Forest and Environment clearance has not been obtained. Land for compensatory afforestation has been identified. Suitability report of 230 acres of land has been obtained from DFO while the report for balance 20 acres is yet to be

received. Once the report is received the Successful Allottee shall apply for obtaining FC Stage-I.

Mining Plan is being finalized. Mine Closure Plan has been submitted to Ministry of Coal last month for approval. MDO has been appointed.

Action: Successful Allottee

57. Kasta East
(Schedule III)

West Bengal Power Development Corporation Ltd.

The allotment order for the mining was issued in May, 2016. The Allottee is in the process of conducting a survey. CMPDIL has been requested for boundary coordinates.

Action: CMPDIL
Successful Allottee

58. Kharga Joydev
(Schedule II)

Damodar Valley Corporation

The mine has no forest area. EC has been granted. ML has been executed. However, land needs to be purchased/acquired.

The issue of appointment of MDO remains unresolved. The fourth tender for the purpose is expected to be opened shortly.

Action: Successful Allottee

59. Tara East & West
(Schedule II)

West Bengal Power Development Corporation Ltd.

There is no forest area in the mine. EC has been granted. Mining Lease is available. The Successful Allottee is in the process of submitting a revised Mining Plan and a Mine Closure Plan which is expected in January, 2017.

Action: Successful Allottee

Annexure A- Participants on 21.12.2016

A. List of participants from the Nominated Authority/Ministry of Coal

Sl.No	Name	Designation
1	Shri Vivek Bharadwaj- Chairman	Joint Secretary & NA
2	Shri N.K. Singh	Dy. Secretary
3	Shri Santosh Ray	ASO
4	Shri Radhakrishnan K	Dy. Manager(HR)
5	Ms Nisha	Dy. Manager(Finance)
6	Ms Harpreet Kaur	Assistant Manager(HR)

B. List of participants from the SBI Capital Markets Limited

Sl.No.	Name	Designation
1	Supriyo Gupta	Vice President
2	Anshu Kumar	Associate

C. List of participants representing Sch-III & Sch-II coal mines

Sl.No.	Name (S/Sri)	Designation	Company
1	R.K.Narang	AGM- Corp. Affairs	Bharat Aluminium Company Ltd.
2	Shouvik Majumdar	Assistant VP	Hindalco Industries Ltd.
3	Pawan Damari	GM- Corp. Affairs	Monnet Ispat & Energy Limited
4	S.P.Mishra	Director	Ambuja Cements Limited
5	C.K.Bansal	DGM- Corp. Affairs	
6	Deeptendu Samanta	Dy. General Manager	
7	H.D.Joshi	Chief Engineer	Gujarat State Electricity Corporation Limited
8	C.G.Parekh	Ex. Engineer	
9	Shyam Wardhane	Director - Mine	Maharashtra State Power Generation Co. Ltd.
10	O.P.Ojha	E.D.(Civil)	Chhattisgarh State Power Generation Co. Ltd.
11	B.S.Acharya	Dy. Director	
12	Pramod Kumar	Manager	Rajasthan Rajya Vidyut Utpadan Nigam Ltd
13	Prakash Isarani	Sub. Engineer	
14	Partha Mazumdar	GM (Coal Mining)	NTPC Ltd.
15	Amar Kant Jha	CE	Bihar State Power

16	R.K.Singh	EEE	Generation Co Ltd.
17	Himanshu Kumar	Resident Engineer	
18	Shiv Shankar Pd. Singh	ESE	Jharkhand Urja Utpadan Nigam Ltd.
19	Praween Kumar	EEE	
20	Harminder Singh Chugh	Dy.Chief Engineer/Fuel	Punjab State Power Corporation Ltd.
21	Kuldeep Singh	JE (Fuel)	
22	Amalesh Kumar	Director (Mining)	West Bengal Power Development Corp.Ltd
22	P Roy Chowdhary	Sr.Manager (Mining)	
23	Saunak Dey	Liaison Officer	
24	Sudip Kumar Basak	ED (Coal)	Steel Authority of India Ltd.
25	Arvind Kumar	GM (P&S)	
26	M.Sarang	GM (CRMG)	
27	Rajesh Ranjan	ESE (P&S)	
28	Atul Kumar	S.E.	UP Rajya Vidyut Utpadan Nigam Ltd.
29	Rajeev Singh	Sr.GM	Usha Martin Limited
30	Saibal Mukhopadhyay	VP	GMR Chhattisgarh Energy Ltd.
31	BLK Reddy	EVP	
32	Abhishek Rungta	Director	Araanya Mines Pvt. Ltd.
33	D.K.Pandey	GM Legal	
34	Ayush Goel	Director	Trimula industries Ltd.
35	Brij Bhushan Garg	AVP	
36	Sanjay Kumar	Associate GM	Adani Power Limited
37	Shantanu Vishwaroop	Sr. Manager	
38	Rana Pratap	AVP	JSW Steel Limited
39	Shantanu Dubey	Dy. Manager	
40	Madan Gopal Gupta	Director	Essar Power MP Limited
41	Kapil Sangar	Jt. GM	
42	Arup Das	Jt. GM	

Annexure B- Participants on 26.12.2016

A. List of participants from the Nominated Authority/Ministry of Coal

SI.No	Name	Designation
1	Shri Vivek Bharadwaj- Chairman	Joint Secretary & NA
2	Shri N.K. Singh	Dy. Secretary
3	Shri Jitendra Kumar	Sr. Manager
3	Shri Santosh Ray	ASO
4	Shri Sambhav Jain	Dy. Manager(Legal)
5	Ms Nisha	Dy. Manager(Finance)
6	Ms Harpreet Kaur	Assistant Manager(HR)

B. List of participants from the SBI Capital Markets Limited

SI.No.	Name	Designation
1	Shri Supriyo Gupta	Vice President
2	Shri Anshu Kumar	Associate

C. List of Nodal Officers representing the State government

SI. No.	Name (S/Sri)	Designation	State
1	Tarun Rathi	Dy. Secretary	Govt. of Madhya Pradesh
2	M.R.Mishra	Jt. Director	Govt. of Odisha
3	Atul Sharma	CGM	Govt. of Madhya Pradesh
4	Anoop Mishra	DGM	Govt. of Madhya Pradesh

D. List of participants representing coal mines

SI.No.	Name (S/Sri)	Designation	Company
1	S.N.Chawla	Manager	Jaiprakash Power Ventures Limited
2	Arun Dopa	Jt. President	UltraTech Cement Limited
3	Ajit Ostwal	VP	
4	Syed Khasry	VP	
5	M.N.Jha	Advisor	Jaiprakash Associates Ltd.
6	M.S.Sandhu	Sr.GM	Jaypee Cement Corp. Ltd.
7	A.K.Singh	Sr. VP	Reliance Cement Company Private Limited
8	B.P.Bhatnagar	AVP	
9	J.Ravindranath	Unit Head	
10	Dr. Harsh Pathak	Legal Head	

11	H.J.Rama Swamy	SE (Mines)	Karnataka Power Corp. Ltd.
12	Sadanand	AEE (Mines)	
13	S.N.Sharma	AEE (Mines)	
14	Pranav	MD	Sunflag Iron and Steel Company Limited
15	V.N.Chaudhary	GM	
16	Naveen Manchanda	AGM	
17	B.P.Mishra	Director	B.S.Ispat Limited
18	I.J.Talwar	Head Mining	
19	Amres kumar	Sr. VP	Topworth Urja and Metals Ltd.
20	Sanjay Dak	Manager (Mining)	
21	Ram Goud	SR. GM	Indrajit Power Private Ltd.
22	Sandeep Naik	Manager	
23	Partha Mazumder	GM (Coal Mining)	NTPC Ltd.
24	K.C. Brahma	GM (Mines)	Odisha Coal & Power Ltd.
25	Bhagabn Pariga	Sr. Asst. Manager	
26	Ch.Narasimha Rao	GM	The Singareni Collieries Co Ltd.
27	Ch.Vijaya Rao	GM	
28	A.Rajendra Prasad	Sr. Executive Manager	
29	Saibal Mukhopadhyay	VP	GMR Chhattisgarh Energy Ltd.
30	B.C.K. Reddy	EVP	
31	S.K.Patel	GM (Tech)	NALCO
32	D.Manjit	GM (Mines)	
33	S.K.Acharya	DGM-Coal	
34	A.Rajsekar Reddy	GM	Neyveli Lignite Corporation Limited
35	KRK Reddy	Director	Telangana State Power Generation Corporation Ltd.
36	Brindha Jee	MD	OCL Iron and Steel Ltd.
37	I.J.Talwar	Head Mines	
38	B.P.Mishra	GM	
39	Subrata Talukdar	President	CESC Ltd.
40	S.Ghosh	Sr. Manager (Mine)	The Durgapur Projects Limited
41	S.Bhattacharya	Sr. Manager (Tech)	
42	Amlesh Kumar	Director (Mines)	West Bengal Power Development Corp. Ltd.
43	P. Roy Chowdhury	Sr.Manager(Mining)	
44	Saunak dey	Liaison Officer	
45	Anil Kashyap	CE (Mining)	Damodar Valley Corporation
46	Sudheer Mukharjee	Dy.Chief Engg. (M) Fuel	