


File No. NA-610/2/2022-NA
Government of India
Ministry of Coal
Nominated Authority

Room no.: 120 -F, Shastri Bhawan, New Delhi
Date: January 29, 2025

OFFICE MEMORANDUM

Subject: Minutes of the Meeting chaired by Additional Secretary & Nominated Authority (AS&NA), Ministry of Coal, on 16.01.25 at 10:30 AM to review the status of Non-Operational Captive and Commercial Coal Blocks.

The undersigned is directed to refer to the subject mentioned above and to forward herewith the minutes of the meeting held on 16.01.25 at 10:30 AM under the chairmanship of Additional Secretary & Nominated Authority (AS&NA), Ministry of Coal, to review the status of Non-Operational Captive and Commercial Coal Blocks.



(Alok Verma)
Under Secretary to the Govt. of India
Tel: 011 23384106

To:

1. The Secretary (Mines), (Jharkhand, Madhya Pradesh, Chhattisgarh, Maharashtra, Odisha, West Bengal)
2. The Secretary (Forest), (Jharkhand, Madhya Pradesh, Chhattisgarh, Maharashtra, Odisha, West Bengal)
3. CMD, CMPDI, Ranchi
4. Coal Controller, CCO, Delhi
5. The allottees of coal mines as per Notice dated 10.01.2025

Copy to: -

1. PPS to AS & NA
2. Director (NA)/ Director (Tech/NA)

Minutes of the meeting chaired by Additional Secretary & Nominated Authority (AS&NA), Ministry of Coal, on 16.01.2025 at 10:30 AM to review the status of Non-Operational Captive and Commercial Coal Blocks.

The list of participants is at Annexure I.

At the outset, AS & NA (Coal) welcomed all the participants. A mine wise presentation was made, and the progress was discussed with all stakeholders.

CHHATTISGARH

1. Gare Palma Sector I (East), M/s Jindal Power Ltd.

The allottee informed that the Mine plan was submitted on 30.11.2024 and the observations were raised on 31.12.2024. The compliances to the observations were submitted on 09.01.2025, and they are now awaiting approval of the Mine Plan. They also stated that their EC and FC applications are ready, and once the mining plan is approved, they will submit the EC and FC applications for approval.

In response, the officer from CCO, New Delhi, stated that the compliances had been received and evaluated by the internal committee. However, 2 more observations are still pending and it will be issued in the minutes of the meeting and their compliances will be required to be submitted by the project proponent.

2&3. Durgapur II/ Taraimar & Sariya, M/s Karnataka Power Corporation Ltd

Regarding Environmental Clearance (EC), the allottee informed that they have submitted the fresh application for EC on March 15, 2024, and MoEF&CC raised Additional Details Sought (ADS) on July 2, 2024, for which compliance is in process. Regarding Forest Clearance (FC), the allottee informed that EDS has been raised by the Member Secretary of the State, the compliances are yet to be submitted.

The allottee also informed that the proposed alignment of National Highway (NH-130A), part of the Bharatmala Project, passes through both blocks, which has delayed the finalization of the mining plan and maps. However, a representative from CMPDIL clarified that a site visit was conducted for the re-alignment of NH-130A, in the presence of NHAI officials, and the southern boundary of both blocks was considered the final alignment for the highway.

AS&NA expressed concern over the lack of substantial progress toward the operationalization of the mine, noting that all necessary clearances are still pending. AS&NA emphasized the absence of observable progress in obtaining these clearances and conveyed that if no further progress is made in securing the required approvals, the Ministry will be compelled to take serious action.

4. Datima, M/s Shree Cement Ltd.

Regarding EC, the allottee informed that the Member Secretary of the State Pollution Control Board (SPCB), Chhattisgarh, sent a requisition to the Collector on December 27, 2024, for conducting the

public hearing, and they are currently awaiting the public hearing date. Regarding the mining lease, the allottee stated that the application was submitted to the Department of Mines and Geology (DMG) on August 25, 2023, and the process is ongoing with DMG.

Regarding Forest Clearance, the allottee informed that the Project Screening Committee (PSC-I) accepted the proposal for the diversion of Forest land on 09.01.2024. The representative from Forest Dept. Chhattisgarh also confirmed that the project has been registered with the PSC.

The Director (Technical)/NA advised the allottee to coordinate with the District Administration for the public hearing and to ensure a conducive environment for its successful conduct.

5. Kente Extension, M/s RRVUNL

The allottee informed that the final EIA/EMP report was submitted, and the proposal is scheduled to be considered in the EAC meeting for grant of EC on 21.01.2025. Regarding Forest Clearance, the allottee informed that they have already applied for Forest Clearance and an EDS was raised on October 30, 2024, with a major query related to the Compensatory Afforestation. Regarding the mining lease and land acquisition (LA), the allottee mentioned that the notification under Section 11 of the Coal Bearing Areas (CBA) Act has not yet been published in the State Gazette and is still pending with the Mineral Resources Department, Government of Chhattisgarh (GoCG).

The Director (Technical)/NA advised the allottee to coordinate with the State Government to identify degraded forest land, twice the size of the forest land to be diverted, for compensatory afforestation. He also advised the allottee to conduct the DGPS survey at the earliest and requested the representative from the State Government of Chhattisgarh to facilitate with the District Collector to ensure the issuance of the Section 11 notification in the State Gazette.

The representative from the State Forest Department, GoCG, informed that a letter has been sent to the allottee regarding the land allotted for compensatory afforestation in three divisions. The allottee is required to conduct a DGPS survey as part of the process.

JHARKHAND

6. Banhardih, M/s PVNL

Regarding EC, the allottee informed that an EDS was raised on 13.12.24 by MoEF&CC, and the compliances were submitted on January 11, 2025. Regarding forest clearance, an EDS was raised by DFO, Latehar on 29.11.24 and the compliances were submitted on January 10, 2025. Additionally, the IRO inspection was completed on December 13, 2024. Regarding government land acquisition, the allottee informed that the payment for GM JJ land has been completed. The allottee also requested the revenue department of Jharkhand to raise the demand note during a meeting held on January 15, 2024, at the state level. For private land, the land rate compensation and Resettlement and Rehabilitation (R&R) benefits have been approved, and the disbursement process is ongoing in consultation with the District Administration.

AS(NA) requested MoEF&CC to expedite the clearances, as the project is already delayed beyond the scheduled timeline.

The representative from MoEF&CC informed that the compliances submitted against the EDS raised on proposal for EC and FC will be examined. It was further clarified that the inspection report by the Regional Office (RO) is part of the Ministry's domain. Once the proposal is received and found to be complete, MoEF&CC ask the RO to conduct the inspection. However, the inspection by the RO should not be a limiting factor in processing the proposal by the concerned DFO or other state government authorities, as they can process the proposal independently of the inspection report.

7. Meral, M/s Trimula Industries

The allottee informed that the in-principle approval for the mining plan and mine closure plan has been obtained. Regarding Forest Clearance, the allottee stated that they have applied to obtain the No Objection Certificate (NOC) for the GM JJ land. AS & NA observed that even after so many years of allocation, progress has not taken place in the mine. She asked the allottee to speed up the progress as they have now got the Mining Plan Approval.

8. Jitpur, M/s Terri Mining Pvt. Ltd.

Regarding Forest Clearance (FC), the allottee informed that an EDS was raised on 02.12.2024, for which the compliances were submitted on 07.01.2024. The representative from State Forest Department, GoJH informed that the proposal is scheduled for consideration in Project Screening Committee I (PSC -I) on 17.01.2025. Regarding land acquisition, the asset and census survey u/s 12 of LARR Act, 2013 is in process and is expected to be completed by the end of January 2025. Regarding Environmental Clearance (EC), the allottee informed that the EC transfer will be completed after receiving Forest Stage-I clearance for the entire forest land.

9. Rajbar E&D, M/s TVNL

Regarding Environmental Clearance (EC), the allottee informed that the public hearing is expected to be held in the 1st week of February 2025. Regarding forest clearance, the allottee stated that EDS has been raised with a major query related to the Compensatory Afforestation (CA) land and NOC for GM JJ land. For the CA land, the allottee informed that they are in the process of identifying degraded forest land (DFL) across three districts: Giridih, Gadwa, and Latehar. Regarding the NOC for GM JJ land, they have requested the DC, Latehar to conduct the Gram Sabha, which is expected to be completed in the remaining four villages by the end of January 2025. The allottee expressed confidence that both the Public Hearing and Gram Sabha will be completed successfully for the EC and FC processes.

Regarding private land acquisition, the allottee informed that the Social Impact Assessment (SIA) study has been completed and will be submitted before SIA Appraisal Committee by 25.01.2025. For

government land acquisition, the Gram Sabha for GM land is pending and is expected to be held by the end of January 2025.

10. Sugia Closed Mine, M/s JSMDCL

The allottee informed that the mining lease application has been submitted, and they are in the process of appointing a new Environmental Clearance (EC) and Forest Clearance (FC) Consultant. The appointment is expected to be completed within 15 days. They had earlier appointed the consultant but they did not work.

The AS& NA observed that even after about four years of allocation, there is not any progress in the mine. She directed the allottee to inform the Ministry by February 10, 2025, about the appointment of the new EC and FC consultants and further stated that if there is no progress in any of the activities, the Ministry will initiate the process of taking severe action.

The Director (Technical)/NA asked about the status of appointment of MDO. The Allottee replied that tender draft has been finalised and they are in the process of vetting of it by CMPDIL.

11. Gondulpara, M/s Adani Enterprises

The allottee informed that they had earlier submitted a Mining plan for approval; however, it was rejected in June 2024. They are in the process of completion of fresh revised Mining plan and it will be submitted for approval once the revised guideline of MoC for the Mining plan and Mining closure plan is issued. Regarding EC, the allottee stated that the application for ToR will be resubmitted once the revised mining plan is approved, and the issue of the external OB dump area is resolved.

Regarding the land acquisition, Section 21 of LARR Act, 2013 has been completed and the hearing of objections from villagers has been conducted by District Level Authorized Officer (DLAO), Hazaribagh, and the asset valuation has been certified by the Executive Engineer, Public Works Department (PWD), Hazaribagh. Regarding GM Aam and Khas land, the No Objection Certificate (NOC) from the Water Resources Department, Government of Jharkhand (GoJH), is still pending.

Regarding Forest Clearance, the allottee informed that the EDS has been raised by DFO, Hazaribagh for which the compliances have been submitted to DFO, Hazaribagh on 07.10.2024. The proposal is currently pending with the Government of Jharkhand. Additionally, the registration of the entire Compensatory Afforestation (CA) land has been completed.

12. Rohne, M/s NMDC

The allottee reported about the progress following the issuance of guidelines by the MoEF&CC on 17.12.2024 concerning the allocation of double degraded forest land for CA purpose. On 18.12.2024, the allottee applied for the double degraded forest land, and the DFO, Hazaribagh identified the degraded forest land. The verification of the identified land is currently in progress. Once the land is finalized, a demand note will be issued for the double-degraded forest land. related to the provision of

double degraded forest land for CA. Regarding the exploration of 402.91 ha partially explored area, the proposal is pending with MoEF&CC for final approval.

The representative from the Ministry of Environment, Forest and Climate Change (MoEF&CC) informed that the request submitted earlier by NMDC regarding changes in the condition related to Compensatory Afforestation (CA) land had already been forwarded to the state government. It was further informed that the Ministry issued new guidelines in December 2024, allowing state governments to submit proposals along with CA compliance requirements for degraded forest land. With this amendment, a separate approval from the central government for such modifications is no longer required. Instead, state governments can submit their recommendations, along with the CA compliance proposal over DFL land, and these will be considered by the Ministry. The representation received from the agency has already been forwarded to the state government for their recommendations.

Regarding the mining lease and land acquisition, Section 8(2) of the CBA Act was issued on 25.10.2024 and an application u/s 9 will be submitted once the CO certification is obtained.

13. Burakhap Small Patch, M/s Shreesatya Mines Pvt. Ltd.

Regarding Environmental Clearance (EC), the allottee informed that they submitted the Terms of Reference (ToR) application on September 23, 2024.

Regarding Forest Clearance (FC), they reported progress on finalizing the CA land agreement. While an agreement has been signed with the service provider and most of the land is finalized, a group of landowners seeks to renegotiate the price, delaying completion. Further, a separate parcel of land has been identified, and work on it has begun. The allottee expressed confidence that substantial progress will be made by the next review meeting.

14. Choritand Tilaya, M/s Rungta Metals Pvt. Ltd.

The allottee informed that the revised mine plan was submitted on 31.10.2024, and observations were raised on 18.11.2024. They submitted the compliances on 27.11.2024. Mine plan meeting was held on 09.12.2024 and certain observations were again raised. The Compliances of these observations have also been submitted on 09.01.2025 and the mining plan is now awaiting approval. The allottee further stated that applications for Environmental Clearance (EC) and Forest Clearance (FC) will be submitted after the approval of the revised mine plan.

Regarding FC, DGPS survey of forest land has been completed, along with tree enumeration. A total of 308 acres of Compensatory Afforestation (CA) land have been identified in the Palamu and Simdega districts, and an application for the suitability of the identified CA land has been submitted. Additionally, the application for the NOC under the Forest Rights Act (FRA) has been submitted to the DC, Bokaro, and is currently in process with the CO, Gomia.

15. Patal East, M/s RCR Steel Works

The allottee informed that the mining plan and mine closure plan was approved on 18.12.2024. Regarding Environmental Clearance and Forest Clearance, the application for grant of TOR and diversion of forest land will be submitted once the subsidence study, currently being prepared by IIT, ISM, Dhanbad, is completed. Since the mine is underground and the working is with sand stowing, there will be no disturbance to forest land and therefore, there will be no requirement of land for CA purpose. . Regarding the land acquisition, the allottee informed that 56 hectares of raiyat land will be required for infrastructure purposes. This land has already been identified and will be purchased after the verification.

16. North Dhadu East, M/s NTPC

The allottee informed that the proposed mining plan and mine closure plan were submitted on 18.10.2024, which is pending for want of letter of intent (LOI) from the State Government. The State Government will issue LOI after verification of the land schedule.

The representative of the state government informed that the Chief Secretary had held a detailed meeting regarding the matter, with a representative from North Dhadu. During the meeting, it was clearly stated that the Letter of Intent (LOI) process cannot proceed until the land schedule is finalized. Both the Secretary and Chief Secretary directed the representative of North Dhadu to actively coordinate with the district authorities in Latehar to expedite the process of getting land schedule details. Director (Mines) ,GoJH, also stated that the DC, Latehar will be advised to engage more resources to accelerate the preparation of the land schedule. It is expected that this process will be completed within 15 days, after which the state government will be able to proceed with issuing the LOI.

17. Tokisud II, M/s Twenty First Century Mining Ltd.

Regarding Environmental Clearance (EC), the allottee informed that the public hearing was still pending which was earlier scheduled on 30.08.2024. They stated that they are continuously following up with the Member Secretary, SPCB, to conduct public hearings, which is expected to be conducted by Mid February 2025.

Regarding FC Stage I, the allottee informed that an EDS was raised by PSC – I, and the proposal is currently with them. They are awaiting the No Objection Certificate (NOC) for GM JJ land from the State government. A demand note of Rs. 90 crores for the NOC for GM JJ land was issued by DC, Ramgarh on 15.01.2024 .They will deposit the amount as per demand note after the successful completion of the public hearing. Additionally, the allottee informed that they have registered 200acres of CA land and they are in the process of transferring it in the name of the Forest Department, GoJH.

Regarding acquisition of private land , the allottee informed that negotiation with the villagers are in progress.

18. North Dadhu (West), M/s NLC India Ltd.

Regarding Mining Plan, the allottee informed that the mining plan presentation was done before the Internal committee on 06.09.24. During the presentation, a query was raised regarding the Letter of Intent (LoI) from the Government of Jharkhand (GoJH). In response, the allottee submitted the application for the LoI on 21.11.2024, and it is currently pending with the Government of Jharkhand.

The Director (Mines & Geology), GoJH informed that during the meeting held on 15th January 2025 with the Chief Secretary and the allottees, several critical issues were discussed. One of the primary concerns raised was the need for enhanced coordination between the allottee companies and the district administration, especially when it comes to securing clearances for Raiyati land, GM land, and GM-JJ land. This coordination is essential to address the various challenges at the district level and ensure the smooth progress of land acquisition processes. Another significant issue highlighted was the state government's recent decision to increase the prices of GM land on par with commercial land y has significantly raised the cost. As a result, many companies are facing resistance regarding payments. A substantial number of demands related to GM land payments at commercial rates are pending, and a few companies have even approached the High Court, leading to delays.

The Director (Tech)/NA observed lack of coordination between district authorities and allottee companies, and the importance of monthly meetings between district authorities and allottee companies to address any hindrances and strategize solutions was stressed. Therefore, it was requested that all allottee companies ensure proper compliance and coordination at the district level to facilitate smoother operations.

MADHYA PRADESH

19. Brahmpuri, M/s Birla Corporation Ltd.

The allottee informed that the FC stage-I proposal of Brahmpuri mine has been linked with the FC stage-II of their Bikram coal mine . The compliance of FC-I of Bikram mine has been submitted to MoEF&CC long back for FC-II approval and it is expected that by the end of this month, FC-II will be granted. Thereafter, there will be progress in FC-I proposal of Brahmpuri mine. FC is the major bottleneck in progress in the mine. State government official stated that some information were sought long back and it has not been provided to them by the allottee. Once the sought after information is received, the proposal will be processed. Meanwhile, the Director (Technical)/NA suggested exploring the possibility of obtaining clearances for both mines in parallel to streamline the process and expedite approvals.

20. Pathora West, M/s Bajrang Power

The allottee was absent.

21. GondBeheraUjheni, M/s MMPL

The allottee explained that the EC proposal is scheduled for the EAC meeting on the 20th of January, and significant progress is expected thereafter. Regarding FC, the allottee added that the proposal was forwarded by the Secretary (Forest) of State to MoEF&CC, Delhi, on the 2nd of January. An EDS was raised on the 9th of January, with a meeting scheduled with the DFO, Bhopal, to address the EDS. The allottee further mentioned that ML will be granted post-approval of EC and FC. Regarding land acquisition pertaining to the mine infrastructure, they are directly purchasing from the private land owners and approximately 8.09 ha has already been acquired. Boundary work is currently underway on-site, and other progress remains on schedule.

22. Marki Barka, M/s Birla Corporation

The allottee stated that they have got EC and FC. They applied for grant of ML in Singrauli district on 20.01.2024 and the proposal was forwarded to the Mineral Resources Department, Bhopal on 01.07.2024. Grant of ML is still pending since then. Once granted, the lease will be executed and registered.

The state government official stated that the Allottee has been advised for revision in the Mining Plan and due to this further processing of the proposal has not been done. Once the revised Mining Plan is submitted, the proposal will be further considered and till that time, the process has been put on hold.

23. Arjuni East, M/s Ultratech Cements Ltd.

Regarding EC, the allottee stated that the ADS was raised on 03.12.2024 and they immediately gave the reply. The proposal is scheduled for consideration in EAC meeting on 20.01.2025. Regarding FC, the proposal was considered in PSC-I on 26.06.2024. A query was raised by the CCF and they are in process of its compliance. The allottee further expressed optimism about completing Milestone 3 related to EC and FC within the scheduled timeline.

24. Marwatola VI, M/s JSW Cements

The allottee explained that they are in the process of obtaining EC and FC. They stated that the ToR has already been granted, and the preparation of the EIA/EMP report is complete and will be submitted for Public Hearing within a day. They anticipate conducting the Public Hearing in March. Regarding FC, the allottee mentioned that the Ranger has completed the site visit and submitted his report to the DFO. They expect to receive the FC stage-I within scheduled timeline.

25. Marwatola VII, M/s Rama Cements

The allottee was absent. The state government official present mentioned that tree enumeration is underway and will be completed by the end of this month for both Marwatola VI, and Marwatola VII.

MAHARASHTRA

26. Marki Mangli II, M/s Yazdani International Pvt. Ltd.

The allottee explained that forest clearance remains the major bottleneck for the project. The proposal was considered in the FAC meeting on the 27th of August 2024, and the order is still awaited with MoEF&CC. A state government official added that the proposal has been recommended, however, the competent authority has decided that certain aspects of the project, such as the wildlife management plan, need to be re-evaluated. They further stated that instructions have already been given to the Wildlife Institute of India to review the project, and the regional office has been directed to provide observations on the safety zone. A reminder has been sent to expedite the process. Once the required information is received, the Stage-1 application will be processed, and the FAC meeting need not be conducted again.

Regarding EC, the allottee informed that the Public hearing was conducted on 15.05.2023 and the final EIA/EMP report was submitted to SEIAA on 30.09.2024.

27. Marki Mangli IV, M/s Sobhagya Mercantile

As for the Mining Plan, the allottee informed that internal observation committee raised objections on the 2nd of January, and the compliance was submitted on the 7th of January. The approval is still pending. The CCO representative stated that it will be approved soon.

As for the EC, they explained that EDS was raised due to issues with the Mining Plan, and since the Mining Plan is in the later stages of approval, the EC has also been reapplied on the 8th of January. The allottee sought the help of Ministry of Coal in obtaining the amendment of the ToR. A state government official assured that they will address this in the next meeting.

28. DahegaonGowari, M/s Ambuja Cements Ltd.

The allottee mentioned that after the rejection of the FC1 application on September 18, 2024 due to discrepancies in revenue and forest land, the documents were re-checked, and subsequently an increase in forest land was found, bringing the total to 78.22 ha. They added that Range Forest Officers from both tehsils have completed the inspection, and the report will be submitted soon. Following this, a new application was filed on the 23rd of December. Once the report from RFO is received, the CCF and DCF will conduct a site visit, after which the allottee will be ready for PSC1. The allottee sought the help of Ministry of Coal to expedite the site visits by CCF and DCF.

ODISHA

29. Radhikapur West, M/s Vedanta Ltd.

The allottee stated that FC-I was granted on 06.01.2022. They have identified additional 112 ha CA land and also got its suitability. The DGPS survey has already been completed for 112 ha of CA land. The allottee expects to get tangible progress shortly. Regarding government land, the file from the Tehsildar has moved to the Collector's office. Director (Technical)/NA mentioned that there has been progress in the mine and that more progress is expected by the next meeting.

30. &31. Utkal B1 and B2, M's JSPL

The allottee mentioned that for Utkal B1, all permissions are in place, and they are now waiting for the mine opening permission. They added that no information has been received from the CCO office regarding the MOP for Utkal B1. The CCO stated that it was made clear that permission would not be granted in an earlier meeting with the allottee. The allottee acknowledged this and mentioned that they need the correct coordinates for the combined Mining Plan and was advised to follow up with CMPDIL for the same. CMPDIL added that they have not received any work order from the allottee for DGPS survey. They will do it once the work order from JSPL is obtained.

32. Buraphar, M/s GMDC

The allottee mentioned that post the resolution of the mine boundary, the revised mining plan was submitted on the 6th of January 2025. Once the mining plan is approved, the amendment to the ToR will be sought. The draft EIA/EMP is under preparation. As for FC, tree enumeration work has been completed. CA land has been identified, but some issues remain. The DFO noted that 185 ha of identified land un-demarcated protected forest. If this issue is not resolved, alternative CA land will be sought. They added that since the area falls under the Fifth Schedule, Gram Sabha meetings are necessary and are expected to be completed by the second week of February 2025. The land schedule has been prepared, and the notification under Section 7(1) of the CBA Act is also under preparation.

33. Bijahan, M/s Mahanadi Mines and Minerals Ltd.

The allottee has procured ~660 acres of CA land as required. The proposal for Forest Stage I was accepted by the PSC with a couple of EDS, for which a reply has been prepared and will be submitted soon. For EC, the reply to the EDS will also be submitted shortly, though it's currently on hold for the SIA survey. As for land acquisition, a demand note has been issued which will be forwarded by the DC office to IDCO. Out of 438 acres of govt land, 354 acres were already under a lease deed by the prior allottee. The allottee sought the help of MoC to expedite the demand note issuance from the tehsil office, and the early authentication of the CA scheme by different DFO offices for grant of FC.

The state government official present assured it will be followed up.

34. Gourangdih ABC, M/s WBMDCL

The allottee has procured 70 acres of private land and 140 acres of government land, ensuring sufficient land to sustain operations for the first three years. The EC proposal is scheduled for consideration in the upcoming EAC meeting on 23 January 2025. FC Stage I is still pending, as the application had to be resubmitted. MoEF&CC has raised two EDS, one for not being able to open the KML file, and in another they have indicated that a portion of the CA land falls within the forest area as per the DSS. MoEF&CC has requested updated details from the state and will process the matter upon receipt of information.

35. East of Damaogoria, M/s BCCL

The allottee mentioned that they have started production from the available patch of land with all clearances and production has restarted.

36. Kasta East, M/s Jitusol Developers

The allottee informed that TOR amendment has been done and they are in the process of preparation of the draft EIA / EMP report. The EIA/EMP report will be submitted by the end of January, 2025. They added that they have already procured 200 acres of land and it is sufficient for starting mining operation. A provisional ML has been granted by the state government. ML will be granted post grant of EC.

37. KhagraJoydev, M/s Odisha Metallurgical Industry Pvt. Ltd.

The allottee mentioned that they are facing difficulties in obtaining the mining lease for additional area as recommended by MoEF&CC, however, they remain optimistic about securing the lease by next month. It was further mentioned by Director (Tech)/NA that the allottee opted to persist with their existing approach, contrary to the guidance provided by the Scrutiny Committee for first revising the mining plan.

S. No	Particulars	Name of Attendees	Designation
1	MoEF&CC	1. Mr. Charanjeet Singh, FC division 2. Mr. Rajesh Prasad Rastogi, EC division	Scientist E Scientist D
2	CMPDI	-	GM (Geomatics)
3	CCO	Mr. Ashish Verma	OSD
Jharkhand			
1	Forest	Shri. Ved Prakash Kamboj	Dy. Director, Nodal office
2	Mines & Geology	1. Shri. Rahul Kumar Sinha 2. Shri. Sanjeev Kumar	Director (Mines & Geology), Jharkhand Dy. Director (Mines & Geology), Jharkhand
Chhattisgarh			
1	Forest	Shri. Sunil Mishra	APCCF
2	Mines & Geology	Shri. Sanjay Khare	Deputy Director (Mines & Geology), Chhattisgarh
Odisha			
1	Forest	Shri. Ashwini Kumar Kar	CCF, Odisha
2	Mines Department	Shri. S. K. Swain	Special Secretary, Odisha
West Bengal			
1	Mines Department	Shri. P. Mohan Gandhi	Secretary Mines, West Bengal
Madhya Pradesh			
1	Mines & Geology	Shri. Satyendra Singh Baghel	Deputy Director, Mines
2	Forest	Shri. Harishankar Mohanta	Nodal Officer
Maharashtra			
1	Forest	Shri. Naresh Jhurmure	PCCF (Nodal office)
2	Mines Department	Smt. Anjali Nagarikar	Joint Director, Mines

List of Officials from Ministry of Coal

S. No	Name	Designation
1.	Smt. Rupinder Brar	Additional Secretary & Nominated Authority
2.	Shri. Ajitesh Kumar	Director, O/o NA
3.	Shri. Marapally Venkateshwarlu	Director (T), O/o NA
4.	Shri. Jitendra Kumar	General Manager, O/o NA
5.	Shri. Prince Kumar	Deputy Executive Engineer, O/o NA
6.	Shri. Harishchand	Manager, O/o NA
7.	Ms. Harpreet Kaur	Manager, O/o NA
8.	Shri. Tanmay Talreja	Team Member, PMU
9.	Shri. Bharath Parameswaran	Team Member, PMU

Sr. No.	Name of Mine	Name of Allottee	Allottee
---------	--------------	------------------	----------

Sr. No.	Name of Mine	Name of Allottee	Allottee
Chhattisgarh			
1	Gare Palma Sector-I (East)	Jindal Power Limited	1. Mr. Kapil Dhagat, EVP 2. Mr. Rajesh Dubey, VP
2 & 3	Durgapur II/ Taraimar& Sariya	Karnataka Power Corporation Ltd	1. Mr. Krishnamurthy, Director Technical 2. Mr. Yatiraj, SE (Mines)
4	Datima	Shree Cement Limited	1. Mr. Om Prakash Sharma, GM 2. Mr. Pankaj Aggarwal
5	Kente Extension	RRVUNL	1. Mr. Devendra Shringhi (CE, fuel)
Jharkhand			
6	Banhardih	PVUNL	1. Mr. R. K. Singh, CEO PVUNL 2. Mr. K. Chandra Sekhar, GM 3. Mr. Jibanendu Mohapatra, DGM (Mining)
7	Meral	TIL	1. Shri. Anand Mohan Prasad, Vice President
8	Jitpur	Terri Mining Pvt. Limited	1. Mr. Ritesh Tiwari, site head
9	Rajbar E & D	TVNL	1. Shri. Anil Kumar Sharma, MD 2. Shri. Rajesh Ranjan, SE
10	Sugia Closed	JSMDCL	1. Shri. Dharmendra Kumar Mehta, Incharge Coal, JSMDCL 2. Mr. Sanju Singh, Incharge Survey
11	Gondulpara	Adani Enterprises Ltd.	1. Mr. Afroz (Chief of Cluster, Jharkhand) 2. Mr. Akshit Dhamecha, Commercial Zonal Head
12	Rohne	NMDC	1. Mr. B. P. Mahudwale, DGM (Mining) 2. Mr. D. K. kundu, GM (Mining) 3. Mr. Swaminathan S., AGM(Geology)
13	Burakhap Small Patch	Shreesatya Mines Private Limited	1. Mr. Mrigank Shekhar, Business head
14	ChoritandTiliaya	Rungta Metals Private Limited	1. Mr. Ghewar Singh Bhati, Head coal project
15	Patal East (Eastern Part)	RCR Steel Works Private Limited	
16	North Dadhu (East)	NTPC Mining Limited	1. Mr. Brijesh Shandilya, HOP
17	Tokisud Block II	Twenty-First Century Mining Pvt. Limited	1. Mr. Prabhat Sinha, Exec Director 2. Mr. Rewati Raman Srivastava, CEO
18	North Dadhu (West)	NLC India Limited	1. Mr. Ashok Dattatraya Keote, ED/LTMP 2. Mr. Sarvanan Nagrajan, GM/LTMP 3. Mr. Rajmohan S, ED/CC 4. Mr. Abhay B Bhagat, GM/PH/NDWP
Madhya Pradesh			
19	Brahampuri	Birla Corporation Ltd.	1. Mr. Ramesh Mishra, GM (Mining)
20	Marki Barka		

Sr. No.	Name of Mine	Name of Allottee	Allottee
21	Pathora West	Shri Bajrang Power and Ispat Limited	1. Mr. Shashidhar Dwivedi, GM Coal mines 2. Mr. Saurav Mishra, Survey Officer
22	GonbaheraUjheni	MP Natural Resources Private Limited	1. Mr Katla Sudheer (Site Head)
23	Arjuni East	Ultratech Cement Limited	1. Mr. Govind Aggarwal, GM (Finance)
24	Marwatola - VI	JSW Cement Limited	1. Mr. Sudhkar Gundla, DGM 2. Mr. Nilanjan Sinha, Assistant Manager
25	Marwatola - VII	Rama Cement Industries Private Limited	1. Mr. Suresh Wadichar, GM (Project & Planning)
Maharashtra			
26	Marki Mangli II	Yazdani International Private Limited	1. Mr. Sharad Satramwar, DGM
27	Marki Mangli IV	Sobhagya Mercantile Ltd	1. Mr. Nana Agade (Head, Mining)
28	Dahegaon - Gowari	Ambuja Cements Limited	1. Mr. Sudheer K. Janga, Site head, AGM
Odisha			
29	Radhikapur (West)	Vedanta Ltd.	1. Mr. Kanshajit Bhowmick, COO Radhikapur West
30 & 31	Utkal B1 & B2	Jindal Steel and Power Ltd	1. Mr. Kapil Dhagat, EVP
32	Burapahar	Gujarat Mineral Development Corporation Limited	1. Mr. Sanjeev Kumar Sharma, Project Head
33	Bijahan	Mahanadi Mines and Minerals Private Limited	1. Mr. Prasanna Panda (Chief of Cluster, Odisha) 2. Mr Dharmendra Dubey (Site Head Bijahan) 3. Mr Rajkumar Kanthasamy (Commercial Zonal Head)
West Bengal			
34	Gourangdih ABC	WBMDCL	1. Mr. Arun Acharya, Advisor (Coal)
35	East of Damagoria	BCCL	1. Mr. Samar Dutta, Chief Manager (Mining) 2. Mr. Ravi Bhusan Bakhla, Dy. Manager (Geology)
36	Kasta East	Jitusol Developers Pvt. Ltd.	1. Mr. Anup Rai, VP (Mining)
37	KagraJoydev	Odisha Metallurgical Industry Private Limited	